


ID	Activity	Duration	Start	Finish	Total Float	Sort	2017						
							May 1	Jun 2	Jul 3	Aug 4	Sep 5		
OCEAN PARK - TAI SHUE WAN WATER WORLD PROJECT Master (start date 31-05-17 Working Programme)													
CONTRACT DATES													
Commencement of the Works													
CD.C06.1000	C006 Commencement of the Work	0	31-May-17*		0								
Key Dates													
Contract													
CD.C10-KD1	C10-KD1-Complete and achieve approval of Visual Mock-up	0		28-Aug-17*	0							▼ C10-KD	
Target													
CD.C10-TD1	C10-KD1 Target Completion of C010 KD1	0		28-Aug-17	0							▼ C10-KD	
Site Possession Date													
Access Dates													
CD.C06.A1	Access to Works Area A1	0	31-May-17		1								
CD.C06.A2	Access to Works Area A2	0	31-May-17		0								
CD.C06.A4	Access to Works Area A4	0	31-May-17		199								
NOMINATED SUB-CONTRACTORS													
C009 - Lifts													
NS.C009.1130	C009 Submit Cast-In Shop Drawings	0		26-Aug-17*	0							▼ C009:Sub	
DESIGN													
Contractor Design													
CSDs													
DS.CSDX.1050	Prepare Submit Approve CSDs from BIM model Level 3 - Roof	120	12-May-17	30-Sep-17	63								
DS.CSDX.1060	Prepare Submit Approve CSDs from BIM model Level 1 - Level 2	120	12-Jun-17	02-Nov-17	63								
Balustrade													
DS.CDBL.1110	Ballustrade - Design submission & Approvals	100	16-Jun-17	13-Oct-17	8								
DS.CDBL.1140	Ballustrade - Confirm cast-ins	14	16-Jun-17	03-Jul-17	8								
DS.CDBL.1160	Ballustrade - Fabricate Cast-ins and deliver first batch	21	04-Jul-17	27-Jul-17	8								
Acrylic Panel													
DS.CDAP.1110	Acrylic Panel - Design submission & Approvals	55	16-Aug-17	20-Oct-17	1								
Light Gantry at Stage													
DS.CDLG.1140	Light Gantry at Stage - Design submission and approval	50	14-Aug-17	12-Oct-17	56								
Automatic Drip Irrigation System													
DS.CDIS.1110	Automatic Drip Irrigation System - Design submission & Approvals	85	02-Aug-17	11-Nov-17	172								
Water Effect System of Water Features													
DS.CDWF.1110	Water Effect System of Water Features - Sub-Con.procurement/Design & Approvals	187	31-May-17	11-Jan-18	160								
Fabric Canopies													
DS.CDFC.1110	Fabric Canopies - Design & Approvals	187	17-Jun-17	29-Jan-18	48								
Greenwall													
DS.CDGW.1150	Greenwall - Design submission & Approvals	72	19-Jun-17	11-Sep-17	151								
Catwalk platform over L1 Locker room													
DS.CDCP.1150	Catwalk Platform - Design submission & Approvals	72	09-May-17	02-Aug-17	267								
DS.CDCP.1160	Catwalk Platform - Fabricate & progressively deliver	100	03-Aug-17	30-Nov-17	267								
C010 - Facade Curtain Wall & Skylight													
Key Dates													
CD.C10-KD13	C10-KD1-Complete and achieve approval of Visual Mock-up	0		28-Aug-17*	0							▼ C10-KD	
Target Key Dates													
CD.C10-TD13	C10-KD1 Target Completion of C010 KD1	0		26-Aug-17	2							▼ C10-KD1	
C010 - BD Submission													
DS.DMBD1030	Facade Curtain Wall & Skylight - BD Submission (EWS05)	133	05-May-17	14-Sep-17	43								
DS.DMBD1010	Facade Curtain Wall & Skylight - BD Submission (EWS03)	138	08-May-17	22-Sep-17	35								
DS.DMBD1040	Facade Curtain Wall & Skylight - BD Submission (EWS08B & 08C)	163	18-May-17	27-Oct-17	0								
DS.DMBD1000	Facade Curtain Wall & Skylight - BD Submission (EWS01 & EWS02)	138	21-May-17	05-Oct-17	22								
C010 - Visual Mock Up													
Material submission for Visual Mock up													
DS.DMVM3030	Facade Curtain Wall & Skylight - Mock up 5: Main Entrance sky light Material subr	48	03-May-17	19-Jun-17	1								
DS.DMVM3040	Facade Curtain Wall & Skylight - Mock up 2: Main Entrance Material submission	48	03-May-17	19-Jun-17	1								
DS.DMVM3050	Facade Curtain Wall & Skylight - Mock up 1: Bi-Fold Doors Material submission	48	03-May-17	19-Jun-17	0								
DS.DMVM3060	Facade Curtain Wall & Skylight - Mock up 4: Restaurant Material submission	48	03-May-17	19-Jun-17	1								
Preparation and submission of Visual Mock up													
DS.DMVM3070	Facade Curtain Wall & Skylight - Mock up 1: Bi-Fold Doors Preparation and approve	49	03-Jul-17	28-Aug-17	0								
DS.DMVM3090	Facade Curtain Wall & Skylight - Mock up 2: Main Entrance Preparation and appro	48	03-Jul-17	26-Aug-17	1								
DS.DMVM3100	Facade Curtain Wall & Skylight - Mock up 4: Restaurant Preparation and approve	48	03-Jul-17	26-Aug-17	1								
DS.DMVM3080	Facade Curtain Wall & Skylight - Mock up 5: Main Entrance sky light Preparation ε	48	03-Jul-17	26-Aug-17	1								
C010 - Performance Test													
DS.DMPT1020	Facade Curtain Wall & Skylight - Performance test for EWSW 01	165	24-May-17	07-Dec-17	3								
DS.DMPT1030	Facade Curtain Wall & Skylight - Performance test for EWSW 02	165	24-May-17	07-Dec-17	3								
DS.DMPT1040	Facade Curtain Wall & Skylight - Performance test for EWSW 03	163	24-May-17	05-Dec-17	5								
DS.DMPT1050	Facade Curtain Wall & Skylight - Performance test for EWSW 04	84	26-Aug-17	05-Dec-17	5								

<ul style="list-style-type: none"> ■ critical level of effort ■ Current ◆ Milestone ▼ Milestone ■ % Complete ■ Critical Remaining Work 	Project: Ocean Park Tai Shue Wan Water World Project ID: T16004-22 Layout: 3 Month look ahead (OP) - WP 30170615	OCEAN PARK - TAI SHUE WAN DEVELOPMENT Contract No. TSW-C006 3 month Look-ahead program Rev 2 (Site Access 31 May 17)		<table border="1"> <thead> <tr> <th>Date</th> <th>Revision</th> <th>Checked</th> <th>Approved</th> </tr> </thead> <tbody> <tr> <td>24-Mar-17</td> <td>Rev 0</td> <td></td> <td></td> </tr> <tr> <td>24-May-17</td> <td>Rev 1</td> <td></td> <td></td> </tr> <tr> <td>15-Jun-17</td> <td>Rev 2</td> <td></td> <td></td> </tr> </tbody> </table>	Date	Revision	Checked	Approved	24-Mar-17	Rev 0			24-May-17	Rev 1			15-Jun-17	Rev 2		
Date	Revision	Checked	Approved																	
24-Mar-17	Rev 0																			
24-May-17	Rev 1																			
15-Jun-17	Rev 2																			

ID	Activity	Duration	Start	Finish	Total Float	Sort	2017					
							May 1	Jun 2	Jul 3	Aug 4	Sep 5	
C010 - Fabrication and Delivery												
DS.DMFD1000	Facade Curtain Wall & Skylight - Material Fabricate, Assemble & Deliver	400	17-May-17	20-Jun-18	49		[Green bar from May 17 to Jun 20]					
DS.DMFD1010	Facade Curtain Wall & Skylight - Embed Fabrication & Delivery	45	31-May-17	14-Jul-17	107		[Green bar from May 31 to Jul 14]					
E&M Major Equipment / Material												
Preliminary, Material Submission												
Electrical												
EM.PD002001	Subm. & Approval of Technical Info. - LV Switch Board	60	27-May-17	07-Aug-17	50		[Green bar from May 27 to Aug 7]					
EM.PD002021	Subm. & Approval of Technical Info. - MCCB / MCB / ACB	60	09-Jun-17	18-Aug-17	48		[Green bar from Jun 9 to Aug 18]					
EM.PD002011	Subm. & Approval of Technical Info. - Emergency Generator	60	21-Jun-17	30-Aug-17	78		[Green bar from Jun 21 to Aug 30]					
EM.PD002031	Subm. & Approval of Technical Info. - Main Cable	60	21-Jun-17	30-Aug-17	1		[Green bar from Jun 21 to Aug 30]					
Fire Services												
EM.PD003001	Subm. & Approval of Technical Info. - FS Pump	60	27-May-17	07-Aug-17	50		[Green bar from May 27 to Aug 7]					
EM.PD003011	Subm. & Approval of Technical Info. - FS Pipework	60	27-May-17	07-Aug-17	51		[Green bar from May 27 to Aug 7]					
EM.PD003041	Subm. & Approval of Technical Info. - LMCP	60	08-Jun-17	17-Aug-17	0		[Green bar from Jun 8 to Aug 17]					
EM.PD003021	Subm. & Approval of Technical Info. - FH/HR System	60	04-Jul-17	11-Sep-17	59		[Green bar from Jul 4 to Sep 11]					
EM.PD003031	Subm. & Approval of Technical Info. - Fire Detection and Alarm System	60	04-Jul-17	11-Sep-17	108		[Green bar from Jul 4 to Sep 11]					
EM.PD003051	Subm. & Approval of Technical Info. - AVA system	60	04-Jul-17	11-Sep-17	93		[Green bar from Jul 4 to Sep 11]					
EM.PD003061	Subm. & Approval of Technical Info. - Aspirating Smoke Detection System	60	04-Jul-17	11-Sep-17	93		[Green bar from Jul 4 to Sep 11]					
EM.PD003071	Subm. & Approval of Technical Info. - Linear Heat Detection System	60	04-Jul-17	11-Sep-17	93		[Green bar from Jul 4 to Sep 11]					
HVAC												
EM.PD001001	Subm. & Approval of Technical Info. - AHU	60	01-Jun-17	10-Aug-17	62		[Green bar from Jun 1 to Aug 10]					
EM.PD001011	Subm. & Approval of Technical Info. - Ventilation fan	60	01-Jun-17	10-Aug-17	44		[Green bar from Jun 1 to Aug 10]					
EM.PD001051	Subm. & Approval of Technical Info. - Fan Coil Unit	60	01-Jun-17	10-Aug-17	59		[Green bar from Jun 1 to Aug 10]					
EM.PD001091	Subm. & Approval of Technical Info. - Chiller water pump	60	03-Jul-17	09-Sep-17	141		[Green bar from Jul 3 to Sep 9]					
EM.PD001071	Subm. & Approval of Technical Info. - MCC	60	04-Jul-17	11-Sep-17	530		[Green bar from Jul 4 to Sep 11]					
EM.PD001061	Subm. & Approval of Technical Info. - LMCP	60	04-Jul-17	11-Sep-17	2		[Green bar from Jul 4 to Sep 11]					
EM.PD001081	Subm. & Approval of Technical Info. - Cooling Tower & Pump	60	04-Jul-17	11-Sep-17	57		[Green bar from Jul 4 to Sep 11]					
Plumbing & Drainage												
EM.PD004021	Subm. & Approval of Technical Info. - PD pipe and fitting	60	16-May-17	26-Jul-17	50		[Green bar from May 16 to Jul 26]					
EM.PD004031	Subm. & Approval of Technical Info. - Water Tank	60	20-May-17	31-Jul-17	13		[Green bar from May 20 to Jul 31]					
EM.PD004001	Subm. & Approval of Technical Info. - Water Pump	60	27-May-17	07-Aug-17	50		[Green bar from May 27 to Aug 7]					
EM.PD004011	Subm. & Approval of Technical Info. - Sewage Pump	60	27-May-17	07-Aug-17	85		[Green bar from May 27 to Aug 7]					
EM.PD004041	Subm. & Approval of Technical Info. - LMCP	60	08-Jun-17	17-Aug-17	0		[Green bar from Jun 8 to Aug 17]					
EM.PD004051	Subm. & Approval of Technical Info. - Hot Water System	60	09-Jun-17	18-Aug-17	151		[Green bar from Jun 9 to Aug 18]					
ELV												
EM.PD005001	Subm. & Approval of Technical Info. - CCTV Camera	60	04-Jul-17	11-Sep-17	97		[Green bar from Jul 4 to Sep 11]					
EM.PD005002	Subm. & Approval of Technical Info. - Access Control System	60	04-Jul-17	11-Sep-17	97		[Green bar from Jul 4 to Sep 11]					
EM.PD005003	Subm. & Approval of Technical Info. - Radio System	60	04-Jul-17	11-Sep-17	97		[Green bar from Jul 4 to Sep 11]					
EM.PD005004	Subm. & Approval of Technical Info. - Car Park Access Control System	60	04-Jul-17	11-Sep-17	97		[Green bar from Jul 4 to Sep 11]					
EM.PD005005	Subm. & Approval of Technical Info. - Lift intercom	60	04-Jul-17	11-Sep-17	97		[Green bar from Jul 4 to Sep 11]					
CCMS												
EM.PD006001	Subm. & Approval of Technical Info. - Workstation	60	15-Jul-17	22-Sep-17	116		[Green bar from Jul 15 to Sep 22]					
EM.PD006002	Subm. & Approval of Technical Info. - DDC	60	15-Jul-17	22-Sep-17	49		[Green bar from Jul 15 to Sep 22]					
EM.PD006003	Subm. & Approval of Technical Info. - Interfacing panel	60	15-Jul-17	22-Sep-17	49		[Green bar from Jul 15 to Sep 22]					
PROCUREMENT												
Ride Procurement												
RSW.SD.1030	Ride steel work procure supplier	60	31-May-17	09-Aug-17	17		[Green bar from May 31 to Aug 9]					
RSW.SD.1000	Ride steel work arms shop drawings prepare and submit	48	10-Aug-17	06-Oct-17	17		[Green bar from Aug 10 to Oct 6]					
Ride P1												
PR.R01.1020	Ride P1 OP Conformation of fibre glass flume and conveyors delivery date	0		22-Jul-17	191		▼ Ride P1 OP Conformation of fibre glass flume and conveyors					
PR.R01.1010	Ride P1 All Cast ins delivery	0		01-Aug-17*	168		▼ Ride P1 All Cast ins delivery					
Ride P2												
PR.R02.1010	Ride P2 All Cast ins delivery	0		01-May-17*	0		▼ Ride P2 All Cast ins delivery					
PR.R02.1020	Ride P2 OP Conformation of fibre glass flume and conveyors delivery date	0		31-May-17*	142		▼ Ride P2 OP Conformation of fibre glass flume and conveyors delivery date					
Ride P3												
PR.R03.1020	Ride P3 OP Conformation of fibre glass flume and conveyors delivery date	0		31-May-17*	142		▼ Ride P3 OP Conformation of fibre glass flume and conveyors delivery date					
PR.R03.1025	Ride P3 OP Conformation of Tornado 60 supporting steel frame delivery	0		31-May-17*	35		▼ Ride P3 OP Conformation of Tornado 60 supporting steel frame delivery					
PR.R03.1040	Ride P3 Tornado 60 supporting steel frame delivery	0		21-Aug-17*	35		▼ Ride P3 Tornado					
Ride P4												
PR.R045.1010	Ride P4 All Cast ins delivery	0		15-Jun-17*	302		▼ Ride P4 All Cast ins delivery					
Ride P5												
PR.R045.1060	Ride P5 All Cast ins delivery	0		15-Jun-17*	268		▼ Ride P5 All Cast ins delivery					
Major Procurement												
Procurement and delivery												
PC.DRA.1100	Procurement of Drainage Pipe	60	10-Aug-17	20-Oct-17	199		[Green bar from Aug 10 to Oct 20]					
PC.SEW.1000	Procurement of Sewer Pipe	60	10-Aug-17	20-Oct-17	204		[Green bar from Aug 10 to Oct 20]					
PC.WAT.1100	Procurement of Water Pipe	60	10-Aug-17	20-Oct-17	250		[Green bar from Aug 10 to Oct 20]					
PC.PRO.1100	Procurement of Gas Pipe	60	10-Aug-17	20-Oct-17	329		[Green bar from Aug 10 to Oct 20]					
PC.ECA.1100	Procurement of Electrical Cables	60	10-Aug-17	20-Oct-17	303		[Green bar from Aug 10 to Oct 20]					
Submission of Technical Information												

■ critical level of effort ▼ Milestone
■ Current ■ % Complete
◆ Milestone ■ Critical Remaining Work

Project: Ocean Park Tai Shue Wan Water Work
 Project ID: T16004-22
 Layout: 3 Month look ahead (OP) - WP
 30170615

OCEAN PARK - TAI SHUE WAN DEVELOPMENT
Contract No. TSW-C006
3 month Look-ahead program Rev 2 (Site Access 31 May 17)



Date	Revision	Checked	Approved
24-Mar-17	Rev 0		
24-May-17	Rev 1		
15-Jun-17	Rev 2		

ID	Activity	Duration	Start	Finish	Total Float	Sort	2017					
							May 1	Jun 2	Jul 3	Aug 4	Sep 5	
Ride P1 - Giant Aquatube Slide												
Phase 1A-1												
Minipiles												
MP.P2.2B1110	Submit BA8/10 for Minipiles	28	02-Aug-17	02-Sep-17	27							
Footings												
RC.P1.1A2110	Submit BA8/10 for Foundation Works	28	25-Aug-17	26-Sep-17	91	02						
RC.P1.1A2120	Rock Excavation for Footings	18	25-Aug-17	16-Sep-17	92	02						
Ride P2 - Aqua Twist Mat Races												
Phase 2B												
Minipiles												
MP.P2.2B1330	Submit BA8/10 for Minipiles	28	02-Aug-17	02-Sep-17	44	02						
Footings												
RC.P2.2B2110	Submit BA8/10 for Foundation Works	28	02-Aug-17	02-Sep-17	145	02						
RC.P2.2B2120	Rock Excavation for Footings	6	02-Aug-17	10-Aug-17	154	02						
RC.P2.2B2130	BD Inspection of Bearing Stratum	6	11-Aug-17	17-Aug-17	159	02						
Ride P4 - Aqua Drop Speed Slide												
Phase 4A												
Minipile												
MP.P4.4A0110	Submit BA8/10 for Minipiles	28	08-Aug-17	08-Sep-17	7							
Pilecap / Footing												
RC.P4.4A2110	Submit BA8/10 for Foundation Works	28	26-Aug-17	27-Sep-17	162	02						
RC.P4.4A2120	Rock Excavation for Footings	11	26-Aug-17	08-Sep-17	170	02						
RISING MAIN (SEWERAGE)												
Site Formation/Access/ Excavation												
RM.SFGE.1010	Rising Main - Slope Survey & Setting out	24	03-Jul-17	01-Aug-17	162							
RM.SFGE.1020	Rising Main Access Steps	24	02-Aug-17	31-Aug-17	162							
SOUTH SERVICES BUILDING												
Basement Level												
Basement Level												
SB.BLS.0110	BL: Excavation to Footings	6	10-Jun-17	17-Jun-17	19							
SB.BLS.130	BL: Raft Footings & Wall Kickers	15	19-Jun-17	08-Jul-17	19							
SB.BLS.0120	BL: Underground Utilities	21	10-Jul-17	05-Aug-17	19							
SB.BLS.0130	BL: On-Grade Slab (28 bays)	14	07-Aug-17	25-Aug-17	19							
Level 1												
Level 1												
SB.L1S.1010	L1: Walls columns Slab at +1.2.95	26	26-Aug-17	28-Sep-17	19							
PRIMARY RC STRUCTURE												
General												
PR.SWGE.1250	Mobilise, Survey & Setting out, Site Clearance and Hoarding Erection to structures	12	31-May-17	14-Jun-17	0							
OP.270	Provide mobile cranes for Level 1 construction until TC 2 commissioned	27	23-Jun-17	19-Jul-17	0							
OP.280	Provide mobile cranes for Level 1 construction until TC 3 commissioned	23	11-Jul-17	02-Aug-17	0							
Foundations												
Zone 03 (Foundation Level 1) (GL 46-49/DD-FF)												
SPL1S.1090	Zone 03: Excavation to Footings (not deeper than 4.5m)	7	03-Jun-17	13-Jun-17	0							
SPL1S.1050	Zone 03: Footings (14no)	11	08-Jun-17	23-Jun-17	7							
SPL1S.1060	Zone 03: Strike Formwork & Backfill	10	24-Jun-17	08-Jul-17	7							
Zone 05 (Foundation Level 1) (GL35-40/HH-KK)												
SPL1S.1100	Zone 05: Excavations to Footings (not deeper than 4.5m)	5	14-Jun-17	20-Jun-17	22							
SPL1S.1070	Zone 05: Footings (9no)	9	22-Jun-17	05-Jul-17	30							
SPL1S.1080	Zone 05: Strike Formwork & Backfill	5	05-Jul-17	10-Jul-17	30							
Zone 04 (GL 33-36/BB-EE)												
SPL1S.1145	Zone 04: Excavations to Footings (not deeper than 4.5m)	5	22-Jun-17	28-Jun-17	22							
SPL1S.1155	Zone 04: Footings (1no)	10	29-Jun-17	12-Jul-17	22							
SPL1S.1165	Zone 04: Strike Formwork & Backfill	5	12-Jul-17	19-Jul-17	22							
Zone 06 Foundation Level 2 (GL 173-175/PP-MM)												
SPL1S.1175	Zone 06: Excavations to Footings (not deeper than 4.5m)	5	29-Jun-17	06-Jul-17	24							
SPL1S.1185	Zone 06: Footings (3no)	9	07-Jul-17	19-Jul-17	24							
SPL1S.1195	Zone 06: Strike Formwork & Backfill	4	19-Jul-17	22-Jul-17	24							
Zone 01 (Foundation transformer room) (GL A-C/1-9)												
SPL1S.1110	Zone 01: GL A-C/1-9: Excavation to footings (not deeper than 4.5m)	5	07-Jul-17	12-Jul-17	42	04						
SPL1S.1010	Zone 01: GL A-C/1-9: Footings (24 no)	17	14-Jul-17	04-Aug-17	42	04						
SPL1S.1020	Zone 01: GL A-C/1-9: Backfill	7	16-Aug-17	24-Aug-17	41	04						
SPL1S.1030	Zone 01: GL A-C/1-9: On-Grade Slab +8.6mpd (40 bays)	19	25-Aug-17	16-Sep-17	42	04						
L2 Columns support gravity structure foundations walls GL T-171												
SPL1S.1200	Foundation Walls to L2 columns support structure	48	08-Jun-17	12-Aug-17	21							
SPL1S.1210	Foundation Walls Backfill	36	07-Aug-17	19-Sep-17	21							

■ critical level of effort ▼ Milestone
■ Current ■ % Complete
◆ Milestone ■ Critical Remaining Work

Project: Ocean Park Tai Shue Wan Water Work
 Project ID: T16004-22
 Layout: 3 Month look ahead (OP) - WP
 30170615

OCEAN PARK - TAI SHUE WAN DEVELOPMENT
Contract No. TSW-C006
3 month Look-ahead program Rev 2 (Site Access 31 May 17)



Date	Revision	Checked	Approved
24-Mar-17	Rev 0		
24-May-17	Rev 1		
15-Jun-17	Rev 2		

ID	Activity	Duration	Start	Finish	Total Float	Sort	2017					
							May 1	Jun 2	Jul 3	Aug 4	Sep 5	
Zone 02 (North Wall-Foundation Level 3) GL19-27												
SPL1S.1105	Zone 02: GL 19-27: Excavation to footings (not deeper than 4.5m)	15	25-Aug-17	12-Sep-17	0							
SPL1S.1135	Zone 02: GL 19-27: Footings (7no)	24	31-Aug-17	29-Sep-17	1							
Level 1												
Slab												
Spiral slab												
OG.L1.1020	Construct on grade slab - Spiral GL FF-JJ / 23-27	14	05-Aug-17	21-Aug-17	50							Construct on grade
Zone A												
Zone A1												
SPL1A.1110	Zone A1: BL-L1 Columns (30no)	15	08-Jun-17	27-Jun-17	0							Zone A1: BL-L1 Columns (30no)
SPL1A.1120	Zone A1: L1 Slab	28	23-Jun-17	29-Jul-17	0							Zone A1: L1 Slab
SPL1A.1130	Zone A1: Strike & Falsework Dismantling	9	12-Aug-17	24-Aug-17	7							Zone A1: Strike & Falsework Dismantling
Zone A2												
SPL1A.1210	Zone A2: BL-L1 Columns (18no)	8	29-Jun-17	11-Jul-17	1							Zone A2: BL-L1 Columns (18no)
SPL1A.1220	Zone A2: L1 Slab	22	07-Jul-17	04-Aug-17	2							Zone A2: L1 Slab
SPL1A.1230	Zone A2: Strike & Falsework Dismantling	8	21-Aug-17	30-Aug-17	2							Zone A2: Strike & Falsework Dismantling
Zone A3												
SPL1A.1310	Zone A3: BL-L1 Columns (12no)	6	26-Jun-17	03-Jul-17	1							Zone A3: BL-L1 Columns (12no)
SPL1A.1320	Zone A3: L1 Slab	29	05-Jul-17	11-Aug-17	8							Zone A3: L1 Slab
SPL1A.1330	Zone A3: Strike & Falsework Dismantling	7	25-Aug-17	01-Sep-17	60							Zone A3: Strike & Falsework Dismantling
Zone A4												
SPL1A.1410	Zone A4: BL-L1 Columns (18no)	8	03-Jul-17	12-Jul-17	1							Zone A4: BL-L1 Columns (18no)
SPL1A.1420	Zone A4: L1 Slab	27	10-Jul-17	14-Aug-17	1							Zone A4: L1 Slab
SPL1A.1430	Zone A4: Strike & Falsework Dismantling	7	24-Aug-17	31-Aug-17	1							Zone A4: Strike & Falsework Dismantling
Zone A5												
SPL1A.1510	Zone A5: BL-L1 Columns (37no)	14	14-Jul-17	31-Jul-17	4							Zone A5: BL-L1 Columns (37no)
SPL1A.1520	Zone A5: L1 Slab	31	21-Jul-17	30-Aug-17	4							Zone A5: L1 Slab
Zone A6												
SPL1A.1610	Zone A6: BL-L1 Columns (9no)	5	31-Jul-17	05-Aug-17	10							Zone A6: BL-L1 Columns (9no)
SPL1A.1620	Zone A6: L1 Slab	25	07-Aug-17	08-Sep-17	10							Zone A6: L1 Slab
Zone B												
Zone B1												
SPL1B.1110	Zone B1: BL-L1 Columns (19no)	7	16-Jun-17	24-Jun-17	15							Zone B1: BL-L1 Columns (19no)
SPL1B.1120	Zone B1: L1 Slab	23	11-Jul-17	10-Aug-17	21							Zone B1: L1 Slab
SPL1B.1130	Zone B1: Strike & Falsework Dismantling	11	24-Aug-17	06-Sep-17	21							Zone B1: Strike & Falsework Dismantling
Zone B2												
SPL1B.1210	Zone B2: BL-L1 Columns (19no)	7	26-Jun-17	05-Jul-17	27							Zone B2: BL-L1 Columns (19no)
SPL1B.1220	Zone B2: L1 Slab	26	03-Jul-17	05-Aug-17	27							Zone B2: L1 Slab
SPL1B.1230	Zone B2: Strike & Falsework Dismantling	7	21-Aug-17	29-Aug-17	27							Zone B2: Strike & Falsework Dismantling
Zone B3												
SPL1B.1310	Zone B3: BL-L1 Columns (29no)	12	05-Jul-17	20-Jul-17	28							Zone B3: BL-L1 Columns (29no)
SPL1B.1320	Zone B3: L1 Slab	28	17-Aug-17	23-Sep-17	0							Zone B3: L1 Slab
SPL1B.1350	Zone B3: BL-L1 Columns (4no)	5	24-Aug-17	29-Aug-17	19							Zone B3: BL-L1 Columns (4no)
Zone B4												
SPL1B.1410	Zone B4: BL-L1 Columns (50no)	22	26-Jun-17	25-Jul-17	15							Zone B4: BL-L1 Columns (50no)
SPL1B.1420	Zone B4: L1 Slab	28	05-Jul-17	10-Aug-17	42							Zone B4: L1 Slab
SPL1B.1430	Zone B4: Strike & Falsework Dismantling	10	24-Aug-17	04-Sep-17	126							Zone B4: Strike & Falsework Dismantling
Zone B5												
SPL1B.1510	Zone B5: BL-L1 Columns (42no)	16	22-Jul-17	11-Aug-17	15							Zone B5: BL-L1 Columns (42no)
SPL1B.1520	Zone B5: L1 Slab	35	31-Jul-17	15-Sep-17	15							Zone B5: L1 Slab
Level 2												
Zone A												
Zone A1												
SPL2A.2110	Zone A1: L1-L2 Columns (13no)	6	02-Aug-17	10-Aug-17	0							Zone A1: L1-L2 Columns (13no)
SPL2A.2120	Zone A1: L2 Slab	30	10-Aug-17	18-Sep-17	6							Zone A1: L2 Slab
Zone A2												
SPL2A.2210	Zone A2: L1-L2 Columns (13no)	6	11-Aug-17	17-Aug-17	0							Zone A2: L1-L2 Columns (13no)
SPL2A.2220	Zone A2: L2 Slab	25	17-Aug-17	19-Sep-17	5							Zone A2: L2 Slab
Zone A3												
SPL2A.2310	Zone A3: L1-L2 Columns (18no)	8	17-Aug-17	28-Aug-17	0							Zone A3: L1-L2 Columns (18no)
SPL2A.2320	Zone A3: L2 Slab	28	19-Aug-17	25-Sep-17	5							Zone A3: L2 Slab
Zone A4												
SPL2A.2410	Zone A4: L1-L2 Columns (11no)	6	25-Aug-17	31-Aug-17	0							Zone A4: L1-L2 Columns (11no)
Zone A5												
SPL2A.2510	Zone A5: L1-L2 Columns (21no)	9	31-Aug-17	11-Sep-17	0							Zone A5: L1-L2 Columns (21no)
Zone A6												
SPL2A.2610	Zone A6: L1-L2 Columns (21no)	9	29-Aug-17	08-Sep-17	0							Zone A6: L1-L2 Columns (21no)
Zone A14 (North Plant Below)												

■ critical level of effort ▼ Milestone
■ Current ■ % Complete
◆ Milestone ■ Critical Remaining Work

Project: Ocean Park Tai Shue Wan Water Work
 Project ID: T16004-22
 Layout: 3 Month look ahead (OP) - WP
 30170615

OCEAN PARK - TAI SHUE WAN DEVELOPMENT
Contract No. TSW-C006
3 month Look-ahead program Rev 2 (Site Access 31 May 17)



Date	Revision	Checked	Approved
24-Mar-17	Rev 0		
24-May-17	Rev 1		
15-Jun-17	Rev 2		

