

ID	Activity	Duration	Start	Finish	Total Float	June					July				August				September				October			November	
						2	29	05	12	19	26	03	10	17	24	31	07	14	21	28	04	11	18	25	02	09	16
OCEAN PARK - TAI SHUE WAN WATER WORLD PROJECT Master 20171003 (Impacted Revised ride sequence&re)																											
CONTRACT DATES																											
<i>Commencement of the Works</i>																											
CD.C06.1000	C006 Commencement of the Work	0	31-May-17*		0	◆ C006 Commencement of the Work																					
Key Dates																											
Contract																											
CD.C10-KD2	C10-KD2-Obtain BD Approval of all Designs Submission	0	27-Oct-17*		0	▼ C10-KD2-Obtain																					
CD.C10-KD1	C10-KD1-Complete and achieve approval of Visual Mock-up	0	28-Aug-17*		0	▼ C10-KD1-Complete and achieve approval of Visual Mock-up																					
Impacted Key Dates																											
CD.C10-TD2	C10-KD2 Target Completion of C010 KD2	0	27-Oct-17		0	▼ C10-KD2 Target																					
CD.C10-TD1	C10-KD1 Target Completion of C010 KD1	0	28-Aug-17		0	▼ C10-KD1 Target Completion of C010 KD1																					
Site Possession Date																											
Access Dates																											
CD.C06.A1	Access to Works Area A1	0	31-May-17		-67	◆ Access to Works Area A1																					
CD.C06.A2	Access to Works Area A2	0	31-May-17		-154	◆ Access to Works Area A2																					
CD.C06.A4	Access to Works Area A4	0	31-May-17		199	◆ Access to Works Area A4																					
NOMINATED SUB-CONTRACTORS																											
C009 - Lifts																											
NS.C009.1110	C009 Fabrication	200	15-Apr-17	31-Oct-17	709	C009 Fabrication																					
NS.C009.1130	C009 Submit Cast-In Shop Drawings	0	26-Aug-17*		0	▼ C009 Submit Cast-In Shop Drawings																					
CONTRACT DATES																											
NS.C009.1140	09-KD1 Subit Shop Drawings	0	14-Apr-17*		0																						
C011- Water Filtration System Advance Contract																											
Contract Dates																											
OP.320	C011 Fabrication	300	18-Apr-17	21-Apr-18	38																						
Key Dates																											
Contract																											
NS.C11-KD1	C011 - KD1: Submit & Approval of Shop Drawings & Equipment	0	14-Apr-17*		0	Drawings & Equipment																					
C012A - Gas Absorption Chillers & Associated Works																											
NS.C12A.1160	C012A Fabrication	260	18-Apr-17	01-Mar-18	40																						
Contract Dates																											
Key Dates																											
Contract																											
NS.C12A-KD1	C012A - KD1: Submit & Approval of Shop Drawings & Equipment	0	14-Apr-17*		0	Shop Drawings & Equipment																					
C012B - Gas Condensing Boilers & Associated Works																											
NS.C12B.1170	C012B Fabrication	260	18-Apr-17	01-Mar-18	40																						
Contract Dates																											
Key Dates																											
Contract																											
NS.C12B-KD1	C012B - KD1: Submit & Approval of Shop Drawings & Equipment	0	14-Apr-17*		0	Shop Drawings & Equipment																					
C012C - Chimney for Gas Chillers & Boilers																											
NS.C12C.1110	C012C - Fabrication	260	18-Apr-17	01-Mar-18	40																						
Contract Dates																											
Key Dates																											
Contract																											
NS.C12C-KD1	C012C - KD1: Submit & Approval of Shop Drawings & Equipment	0	14-Apr-17		53	Shop Drawings & Equipment																					
Thematic Works & Wayfinding Signage																											
NS.DS.1100	Thematic Wayfinding Works - Latest Date for Client to instruct invitation (TA.4)	0	27-Sep-17		106	▼ Thematic Wayfinding Works - Latest Date for Cl																					
NS.DS.1110	Thematic Works Tender Period & return of Tender	42	28-Sep-17	08-Nov-17	106	Ther																					
NS.DS.1120	Joint review & award of Thematic Works contract	30	09-Nov-17	08-Dec-17	106																						
DESIGN																											
Contractor Design																											
CSDs																											
DS.CSDX.1040	Prepare Submit Approve CSDs from BIM model Level 2 - Level 3	120	07-Apr-17	01-Sep-17	63	Prepare Submit Approve CSDs from BIM model Level 2 - Level 3																					
DS.CSDX.1050	Prepare Submit Approve CSDs from BIM model Level 3 - Roof	120	12-May-17	30-Sep-17	63	Prepare Submit Approve CSDs from BIM mo																					
DS.CSDX.1060	Prepare Submit Approve CSDs from BIM model Level 1 - Level 2	120	12-Jun-17	02-Nov-17	63	Prepare Su																					
Balustrade																											
DS.CDBL.1110	Ballustrade - Design submission & Approvals	100	16-Jun-17	13-Oct-17	8	Ballustrade - Design submissio																					
DS.CDBL.1120	Ballustrade - Fabricate & progressively deliver	90	27-Nov-17	17-Mar-18	41																						
DS.CDBL.1150	Ballustrade - Mock-up & Approval	36	14-Oct-17	25-Nov-17	41																						
DS.CDBL.1140	Ballustrade - Confirm cast-ins	14	16-Jun-17	03-Jul-17	8	Ballustrade - Confirm cast-ins																					
DS.CDBL.1160	Ballustrade - Fabricate Cast-ins and deliver first batch	21	04-Jul-17	27-Jul-17	8	Ballustrade - Fabricate Cast-ins and deliver first batch																					
Acrylic Panel																											
DS.CDAP.1110	Acrylic Panel - Design submission & Approvals	55	16-Aug-17	20-Oct-17	1	Acrylic Panel - Design s																					

■ critical level of effort ■ Critical Remaining Work
■ Current
◆ Milestone ▼ Milestone
■ % Complete


Project: Ocean Park Tai Shue Wan Water World Project
 Project ID: T16004-64
 Layout: 3 Month look ahead
 IMPACTED revised rides 20171003
 Page: 1 of 18

OCEAN PARK - TAI SHUE WAN DEVELOPMENT
Contract No. TSW-C006
3 month Rolling Construction program _SEP 2017



Date	Revision	Checked	Approved
03-Oct-17	Rev 0	PL LN ME	

ID	Activity	Duration	Start	Finish	Total Float	June					July					August					September					October					November				
						1					2					3					4					5					6				
						2	29	05	12	19	26	03	10	17	24	31	07	14	21	28	04	11	18	25	02	09	16	23	30	06	13	20	27	04	
OP.520	PMI 78 Plate Load test 15,15,16, 16	0		29-May-17*	0																														
OP.540	PMI Additional Predrill Borehole on slopes 36 37 38 39 40 41 42 43	0		30-Jun-17	688																														
BD Approval excavation																																			
PR.SMS.1050	Submit Amended Excavation Plan	28	01-May-17	28-May-17*	-87																														
BD Consent																																			
Site Formation																																			
BD.CSF.PW100	Consent Package SB5 Site Formation Ammendment	0		07-Jul-17 A																															
Foundations (Main Building)																																			
BD.CF.PW100	Consent Package SB2 Spread Footing footings and starter Bars -Zone 02 North Wall, 06, 05 core	0		09-Jun-17*	-10																														
BD.CF.PW110	Consent Package SB3 Spread Footing -Zone 02, 05	0		07-Jul-17*	0																														
BD.CF.PW120	Consent Package SB4 Spread Footing Raft -Bearing Walls (drop off area)	0		09-Jun-17*	0																														
BD.CF.PW140	Consent Package SB6 Raft for Basement -Water tank & sewage tank, Zone 04	0		09-Jun-17*	0																														
BD.CF.PW150	Consent Package SB7 Raft and Starter bars -South Plant Room	0		27-Nov-17	-135																														
BD.CF.PW160	Consent Package SB8 Spread Footings -Zone 01 North Service Building	0		04-Sep-17*	0																														
BD.CF.PW170	Consent Package SB8A Raft and superstructure for water meter room and incoming pipe trough	0		01-Aug-17*	0																														
Superstructure (Main Building)																																			
BD.CSS.PW100	Consent Package S7A Foundations and SS for- EVA and south plant room	0		31-Aug-17*	0																														
BD.CSS.PW130	Consent Package SB11 Misc structures -Bridge ramps staircases -Main Building	0		16-Sep-17*	0																														
BD.CSS.PW140	Consent Package SB12 Secondary Structure for -Main Building	0		31-Aug-17*	-1																														
BD.CSS.PW210	Consent Package SB10(Remainder) SS for -Above L1 to roof -Main Building	0		31-Aug-17*	-1																														
BD.CSS.PW230	Consent Package SB10E5 SS for -Above L1 to roof -Main Building	0		04-Sep-17*	0																														
Level 1 to Level 2																																			
BD.CSS.PW120	Consent Package SB10E1 SS for -Above L1 to roof -Main Building	0		31-Jul-17*	2																														
BD.CSS.PW170	Consent Package SB10E2 SS for -Above L1 to roof -Main Building	0		08-Sep-17*	0																														
BD.CSS.PW180	Consent Package SB10E3 SS for -Above L1 to roof -Main Building	0		04-Sep-17*	-9																														
BD.CSS.PW240	Consent Package SB10E5 SS for -Above L1 to roof -Main Building	0		04-Sep-17*	0																														
BD.CSS.PW260	Consent Package SB10E6 SS for -Above L1 to roof -Main Building	0		08-Sep-17*	0																														
BD.CSS.PW270	Consent Package SB10E4 SS for -Above L1 to roof -Main Building	0		31-Oct-17*	-37																														
Basement to Level 1																																			
BD.CSS.PW110	Consent Package SB9 E1 SS for -B1 to L1 Floor -Main Building	0		28-Jun-17*	-17																														
BD.CSS.PW150	Consent Package SB9 E2 SS for -B1 to L1 Floor -Main Building	0		04-Sep-17*	-36																														
BD.CSS.PW160	Consent Package SB9 E3 SS for -B1 to L1 Floor -Main Building	0		31-Jul-17*	-15																														
BD.CSS.PW190	Consent Package SB9 E4 SS for -B1 to L1 Floor -Main Building	0		04-Sep-17*	-10																														
BD.CSS.PW200	Consent Package SB9 E5 SS for -B1 to L1 Floor -Main Building	0		04-Sep-17*	-40																														
Contractors Temp Works design submission																																			
BD.CEX.TW100	Consent Package SB1 Site Formation Temp Haul roads Temp EVA access A2a A2b A3 A4 R1 R2	0		24-Jun-17																															
BD.CEX.TW110	Consent Package ELSF for for Foundations Main Building North Plant Room	0		26-Jun-17*	0																														
BD.CEX.TW120	Consent Package NEW for ELS for ride Footings	0		17-Jul-17*	0																														
BD.CSS.PW250	Consent Package SB10E2 SS for -Above L1 to roof -Main Building	0		31-Jul-17*	0																														
Structure Foundation, Main Building Superstructure (all areas) & Slope Formation Works																																			
PR.GEN.1060	Submit BA8/10 for main building foundation, main building founds & superstructure and ride slop	28	24-Apr-17	27-May-17	-68																														
PR.GEN.1070	Commencement of main structure foundation works	0	31-May-17*		-69																														
PR.GEN.1100	Commencement of slope formation works	0	31-May-17*		-26																														
PR.GEN.1110	Commencement of Main structure superstructure works (all areas)	0	31-May-17*		7																														
Method Statements (Initial submissions)																																			
Main Building including North transformer building																																			
PR.SMS.1000	Main building Foundation and superstructure Exc & RC works.-Submission & Approval	26	26-Apr-17	27-May-17*	-35																														
Slope works																																			
PR.SMS.1040	Slope works formation.-Submission & Approval	26	26-Apr-17	27-May-17	-43																														
Southern Plant Area																																			
PR.SMS.1010	Sth.Services Bld. Foundation and superstructure Exc & RC works-Submission & Approval	30	26-Apr-17	02-Jun-17*	-72																														
Shum Wan Road Area A4																																			
PR.SMS.1020	Shum Wan rd Area A4.-Submission & Approval	42	31-May-17	19-Jul-17	153																														
Rising Main																																			
PR.SMS.1030	Rising main-Submission & Approval	42	31-May-17	19-Jul-17	191																														
E&M Submission																																			
Drawing and Method Statement																																			
ACMV																																			
EM.DM001001	Submission and approval of Drawings	130	01-Jun-17	03-Nov-17	62																														
EM.DM001002	Submission and approval of Installation Method Statement	120	07-Jul-17	03-Nov-17	76																														
Electrical																																			
EM.DM002001	Submission and approval of Drawings	130	15-Jun-17	17-Nov-17	50																														
EM.DM002002	Submission and approval of Installation Method Statement	120	21-Jun-17	18-Oct-17	92																														
Fire Services																																			
EM.DM003001	Submission and approval of Drawings	130	15-Jun-17	17-Nov-17	50																														
EM.DM003002	Submission and approval of Installation Method Statement	120	21-Jun-17	18-Oct-17	92																														
Plumbing & Drainage																																			
EM.DM004001	Submission and approval of Drawings	130	15-Jun-17	17-Nov-17	50																														
EM.DM004002	Submission and approval of Installation Method Statement	120	21-Jun-17	18-Oct-17	92																														
ELV																																			

<ul style="list-style-type: none"> critical level of effort Current Milestone Milestone % Complete 	Project: Ocean Park Tai Shue Wan Water World Project Project ID: T16004-64 Layout: 3 Month look ahead IMPACTED revised rides 20171003 Page: 5 of 18	OCEAN PARK - TAI SHUE WAN DEVELOPMENT Contract No. TSW-C006 3 month Rolling Construction program _SEP 2017		Date: 03-Oct-17 Revision: Rev 0 Checked: PL LN ME Approved:
---	---	---	---	--

ID	Activity	Duration	Start	Finish	Total Float	June					July				August				September				October			November				
						1					2				3				4				5			6				
						2	29	05	12	19	26	03	10	17	24	31	07	14	21	28	04	11	18	25	02	09	16	23	30	06
RC.P3.3B2820	Zone 3F: Submit BA8/10 for Foundation Works	0		30-Nov-17	35																									
RC.P3.3B2790	Zone 3E-1: Submit BA8/10 for Foundation Works	0		20-Nov-17	44																									
RC.P3.3B2800	Zone 3E-3: Submit BA8/10 for Foundation Works (formation below 3C-2)	0		25-Nov-17	39																									
RC.P3.3B2930	Zone 3A-2: Submit BA8/10 for Foundation Works	0		30-Nov-17	35																									
Package 13C																														
PHASE 1																														
Phase 13C.1																														
RC.P4.4B2410	Zone 4A: Submit BA8/10 for Foundation Works	0		29-Nov-17	112																									
RC.P4.4B2420	Zone 4B-1: Submit BA8/10 for Foundation Works	0		15-Nov-17	124																									
RC.P4.4B2440	Zone 4B-2: Submit BA8/10 for Foundation Works	0		27-Nov-17	114																									
Package 13B																														
PHASE 1																														
CON.13BP1100	Package 13B Phase 1 Apply Consent	0		19-Oct-17	79																									
CON.13BP1130	Package 13B Phase 1 Consent Granted	0		21-Nov-17	79																									
Phase 13B.1																														
MP.P3.3C1260	Zone 3E-2 (MP): Submit BA8/10 for Minipiles (formation below 3C-2)	0		19-Oct-17	79																									
MP.P4.4A1260	Zone 4B-3: Piling Works: Submit BA8/10 for Minipiles	0		18-Oct-17	79																									
MP.P2.2B1650	Zone 2C-1 (MP): Submit BA8/10 for Minipiles	0		19-Oct-17	79																									
PHASE 2																														
Phase 13B.2																														
MP.P3.3C1240	Zone 3E-4 (MP): Submit BA8/10 for Minipiles (formation below 3E-3)	0		02-Nov-17	104																									
Ride P1																														
P1 RIDE FORMATION																														
Zone 1A-1a (no footings)																														
FM.P1.1A-1a.110	Zone 1A-1a: Excavate soil and rock from 26 mPD to 24 mPD	12	06-Oct-17	19-Oct-17	-84																									
FM.P1.1A-1a.140	Zone 1A-1a: Excavate soil and rock from 24 mPD to 22 mPD	14	20-Oct-17	06-Nov-17	-84																									
FM.P1.1A-1a.160	Zone 1A-1a: Excavate soil and rock from 22 mPD to 20 mPD	15	04-Nov-17	21-Nov-17	-84																									
FM.P1.1A-1a.190	Zone 1A-1a: Excavate rock from 20 mPD to 18 mPD	17	20-Nov-17	08-Dec-17	-84																									
Zone 1B-1																														
FM.P1.1B-1.120	Zone 1B-1: Excavate soil and rock from 35.7 mPD to 33.7 mPD	12	21-Aug-17	02-Sep-17	-5																									
FM.P1.1B-1.150	Zone 1B-1: Excavate soil and rock from 33.7 mPD to 31.7 mPD	15	04-Sep-17	20-Sep-17	-5																									
FM.P1.1B-1.180	Zone 1B-1: Excavate soil and rock from 31.7 mPD to 29.7 mPD	17	21-Sep-17	12-Oct-17	-5																									
FM.P1.1B-1.210	Zone 1B-1: Excavate soil and rock from 29.7 mPD to 28.5 mPD	13	13-Oct-17	27-Oct-17	-5																									
FM.P1.1B-1.290	Zone 1B-1: Submit BA14 site formation works	14	06-Nov-17	21-Nov-17	13																									
FM.P1.1B-1.280	Zone 1B-1: Prepare Geological assessment report	6	30-Oct-17	04-Nov-17	13																									
Zone 1B-2																														
FM.P1.1B-2.100	Zone 1B-2: Excavate Soil from 36.6 mPD to 34.6 mPD	12	03-Aug-17	16-Aug-17	40																									
FM.P1.1B-2.130	Zone 1B-2: Excavate soil and rock from 34.6 mPD to 32.6 mPD	15	23-Aug-17	08-Sep-17	35																									
FM.P1.1B-2.270	Zone 1B-2: Excavate soil and rock from 32.6 mPD to 30.5 mPD	18	30-Oct-17	18-Nov-17	-5																									
FM.P1.1B-2.370	Zone 1B-2: Submit BA14 site formation works	14	27-Nov-17	12-Dec-17	-5																									
FM.P1.1B-2.340	Zone 1B-2: Prepare Geological assessment report	6	20-Nov-17	25-Nov-17	-5																									
Zone 1A-2																														
FM.P1.1A-2.220	Zone 1A-2: Excavate Soil from 30.4 mPD to 28.4 mPD	12	13-Oct-17	26-Oct-17	21																									
FM.P1.1A-2.260	Zone 1A-2: Excavate soil and rock from 28.4 mPD to 26.4 mPD	14	27-Oct-17	13-Nov-17	21																									
FM.P1.1A-2.320	Zone 1A-2: Excavate soil and rock from 26.4 mPD to 24.4 mPD	16	14-Nov-17	01-Dec-17	21																									
FM.P1.1A-2.390	Zone 1A-2: Excavate soil and rock from 24.4 mPD to 22.4 mPD	17	02-Dec-17	21-Dec-17	21																									
Zone 1A-1b																														
FM.P1.1A-1b.170	Zone 1A-1b: Excavate soil and rock from 22 mPD to 20 mPD	12	25-Nov-17	08-Dec-17	1																									
Phase 1A-2																														
SF.P1.1A1220	Submit BA14 for Site Formation	14	28-Nov-17	13-Dec-17	10																									
Ride P2																														
P2 RIDE FORMATION																														
Zone 2A-1																														
FM.P2.2A-1.150	Zone 2A-1: Submit BA14 site formation works	14	19-Oct-17	04-Nov-17	-17																									
FM.P2.2A-1.100	Zone 2A-1: Excavate soil and rock from 26.9 mPD to 24.9 mPD	18	10-Jul-17	29-Jul-17	-17																									
FM.P2.2A-1.110	Zone 2A-1: Excavate soil and rock from 24.9 mPD to 22.9 mPD	21	31-Jul-17	23-Aug-17	-17																									
FM.P2.2A-1.120	Zone 2A-1: Excavate soil and rock from 22.9 mPD to 20.9 mPD	21	24-Aug-17	16-Sep-17	-17																									
FM.P2.2A-1.130	Zone 2A-1: Excavate soil and rock from 20.9 mPD to 18.9 mPD	19	18-Sep-17	11-Oct-17	-17																									
FM.P2.2A-1.140	Zone 2A-1: Prepare Geological assessment report	6	12-Oct-17	18-Oct-17	-17																									
Zone 2C-2																														
FM.P2.2C-2.160	Zone 2C-2: Submit BA14 site formation works	14	21-Nov-17	06-Dec-17	0																									
FM.P2.2C-2.100	Zone 2C-2: Excavate rock from 36.2 mPD to 34.2 mPD	13	21-Aug-17	04-Sep-17	0																									
FM.P2.2C-2.110	Zone 2C-2: Excavate rock from 34.2 mPD to 32.2 mPD (after Zone 02 finds)	14	05-Sep-17	20-Sep-17	0																									
FM.P2.2C-2.120	Zone 2C-2: Excavate rock from 32.2 mPD to 30.2 mPD	15	21-Sep-17	10-Oct-17	0																									
FM.P2.2C-2.130	Zone 2C-2: Excavate rock from 30.2 mPD to 28.2 mPD	15	11-Oct-17	27-Oct-17	0																									
FM.P2.2C-2.140	Zone 2C-2: Excavate rock from 28.2 mPD to 27.7 mPD	13	30-Oct-17	13-Nov-17	0																									
FM.P2.2C-2.150	Zone 2C-2: Prepare Geological assessment report	6	14-Nov-17	20-Nov-17	0																									
Zone 2A-2 (no ride footing)																														
FM.P2.2A-2.150	Zone 2A-2 (no footing): Submit BA14 site formation works	14	17-Nov-17	02-Dec-17	-31																									
FM.P2.2A-2.100	Zone 2A-2: Excavate Soil from 19.7 mPD to 17.7 mPD	12	26-Sep-17	11-Oct-17	-31																									
FM.P2.2A-2.110	Zone 2A-2: Excavate Soil from 17.7 mPD to 15.7 mPD	12	12-Oct-17	25-Oct-17	-31																									

- critical level of effort
- Current
- Milestone
- Milestone
- % Complete

Project: Ocean Park Tai Shue Wan Water World Project
 Contract No. TSW-C006
 Project ID: T16004-64
 Layout: 3 Month look ahead
 IMPACTED revised rides 20171003
 Page: 7 of 18

OCEAN PARK - TAI SHUE WAN DEVELOPMENT
Contract No. TSW-C006
3 month Rolling Construction program _SEP 2017



Date	Revision	Checked	Approved
03-Oct-17	Rev 0	PL LN ME	

ID	Activity	Duration	Start	Finish	Total Float	June					July				August				September				October			November	
						2	9	16	23	30	7	14	21	28	4	11	18	25	2	9	16	23	30	6	13		
						05	12	19	26	03	10	17	24	31	07	14	21	28	04	11	18	25	02	09	16	23	30
FM.P2.2A-2.120	Zone 2A-2: Excavate soil and rock from 15.7 mPD to 14.1 mPD	12	26-Oct-17	09-Nov-17	-31																						
FM.P2.2A-2.140	Zone 2A-2 (no ride footing):Prepare Geological assessment report	6	10-Nov-17	16-Nov-17	-31																						
FM.P2.2A-2.130	Zone 2A-2: Excavate Soil in way of structure zone A11	12	26-Oct-17	09-Nov-17	-23																						
Zone 2C-1 (MP)																											
FM.P2.2C-1.140	Zone 2C-1 (MP): Submit BA14 site formation works	14	19-Oct-17*	04-Nov-17	79																						
FM.P2.2C-1.100	Zone 2C-1: Excavate rock from 33.4 mPD to 31.4 mPD	13	04-Sep-17	18-Sep-17	82																						
FM.P2.2C-1.120	Zone 2C-1: Excavate rock from 31.4 mPD to 29.3 mPD	15	19-Sep-17	07-Oct-17	82																						
FM.P2.2C-1.130	Zone 2C-1 (MP):Prepare Geological assessment report	6	09-Oct-17	14-Oct-17	82																						
Zone 2H																											
FM.P2.2H.100	Zone 2H: Excavate Soil from 36.9 mPD to 34.9 mPD	12	30-Aug-17	12-Sep-17	84																						
Phase 2A																											
SF.P2.2A1190	Submit BA14 for Site Formation	14	10-Nov-17	25-Nov-17	62																						
Phase 2C																											
SF.P2.2C1390	Submit BA14 for Site Formation	14	25-Nov-17	11-Dec-17	48																						
SF.P2.2C1320	Cut Rock to +28mPd and Stabilization Works	13	10-Nov-17	24-Nov-17	48																						
Ride P3																											
P3 RIDE FORMATION																											
Zone 3A																											
FM.P3.3A.190	Zone 3A: Submit BA14 site formation works	14	16-Nov-17*	01-Dec-17	-61																						
FM.P3.3A.100	Zone 3A: Excavate rock from 34.1 mPD to 32.1 mPD	14	21-Aug-17	05-Sep-17	-61																						
FM.P3.3A.160	Zone 3A: Excavate rock from 22.1 mPD to 20.1 mPD	14	06-Oct-17	21-Oct-17	-61																						
FM.P3.3A.170	Zone 3A: Excavate rock from 20.1 mPD to 18.8 mPD	14	23-Oct-17	08-Nov-17	-61																						
FM.P3.3A.180	Zone 3A:Prepare Geological assessment report	6	09-Nov-17	15-Nov-17	-61																						
FM.P3.3A.200	Zone 3A: Reinstate rock from 34.1 mPD to 32.1 mPD (subject to SI)	6	20-Sep-17	26-Sep-17	-61																						
FM.P3.3A.210	Zone 3A: Remove access	6	27-Sep-17	04-Oct-17	-61																						
FM.P3.3A.110	Zone 3A: Revised detail to reinstate at 34.1mPD	12	06-Sep-17	19-Sep-17	-61																						
Zone 3A-2																											
FM.P3.3A-2.100	Zone 3A-2: Submit BA14 site formation works	14	19-Oct-17*	04-Nov-17	-63																						
Zone 3B																											
FM.P3.3B.100	Zone 3B: Submit BA14 site formation works	14	19-Oct-17*	04-Nov-17	-63																						
Zone 3C-1 (MP)																											
FM.P3.3C-1.110	Zone 3C-1: Excavate rock from 30.9 mPD to 28.9 mPD	14	27-Oct-17	13-Nov-17	155																						
FM.P3.3C-1.120	Zone 3C-1: Excavate rock from 28.9 mPD to 26.9 mPD	15	14-Nov-17	30-Nov-17	155																						
FM.P3.3C-1.130	Zone 3C-1: Excavate rock from 26.9 mPD to 25.7 mPD	13	01-Dec-17	15-Dec-17	155																						
FM.P3.3C-1.100	Zone 3C-1: Redesign footing (mini pile clash with rock anchors RFI 218)	56	21-Aug-17	26-Oct-17	155																						
Zone 3C-2																											
FM.P5.3C-2.110	Removal of Access Platform R2 (Construct SS footing Zone 02)	5	19-Sep-17	25-Sep-17	-29																						
FM.P5.3C-2.100	Zone 3C-2: Excavate soil and rock from 32 mPD to 30 mPD	24	15-Aug-17	11-Sep-17	-31																						
FM.P5.3C-2.120	Zone 3C-2: Excavate rock from 30 mPD to 28 mPD	15	21-Nov-17	07-Dec-17	89																						
Zone 3E-1																											
FM.P3.3E-1.100	Zone 3E-1: Submit BA14 site formation works	14	19-Oct-17*	04-Nov-17	57																						
Zone 3E-2 (MP)																											
FM.P3.3E-2.100	Zone 3E-2 (MP): Submit BA14 site formation works	14	19-Oct-17*	04-Nov-17	79																						
Zone 3E-3																											
FM.P3.3E-3.140	Zone 3E-3: Submit BA14 site formation works	14	08-Nov-17	23-Nov-17	39																						
FM.P3.3E-3.100	Zone 3E-3: Excavate rock from 41.1 mPD to 39.1 mPD	13	11-Sep-17	25-Sep-17	39																						
FM.P3.3E-3.110	Zone 3E-3: Excavate rock from 39.1 mPD to 37.1 mPD	14	26-Sep-17	13-Oct-17	39																						
FM.P3.3E-3.120	Zone 3E-3: Excavate rock from 37.1 mPD to 35 mPD	14	14-Oct-17	31-Oct-17	39																						
FM.P3.3E-3.130	Zone 3E-3:Prepare Geological assessment report	6	01-Nov-17	07-Nov-17	39																						
Zone 3E-4 (MP)																											
FM.P3.3E-4.130	Zone 3E-4 (MP): Submit BA14 site formation works	28	02-Nov-17*	04-Dec-17	76																						
FM.P3.3E-4.100	Zone 3E-4: Excavate rock from 37.7 mPD to 35.7 mPD	13	22-Sep-17	09-Oct-17	76																						
FM.P3.3E-4.110	Zone 3E-4: Excavate rock from 35.7 mPD to 34.2 mPD	13	10-Oct-17	24-Oct-17	76																						
FM.P3.3E-4.120	Zone 3E-4 (MP): Prepare Geological assessment report	6	25-Oct-17*	01-Nov-17	76																						
Zone 3E-5																											
FM.P3.3E-5.150	Zone 3E-5: Submit BA14 site formation works	14	25-Nov-17	11-Dec-17	-44																						
FM.P3.3E-5.110	Zone 3E-5: Excavate rock from 39.3 mPD to 37.3 mPD	14	26-Sep-17	13-Oct-17	-44																						
FM.P3.3E-5.120	Zone 3E-5: Excavate rock from 37.3 mPD to 35.3 mPD	14	14-Oct-17	31-Oct-17	-44																						
FM.P3.3E-5.130	Zone 3E-5: Excavate rock from 35.3 mPD to 33.2 mPD	15	01-Nov-17	17-Nov-17	-44																						
FM.P3.3E-5.100	Zone 3E-5 Construct haul road from Zone 3F	6	19-Sep-17	25-Sep-17	-44																						
FM.P3.3E-5.140	Zone 3E-5:Prepare Geological assessment report	6	18-Nov-17	24-Nov-17	-44																						
Zone 3F																											
FM.P3.3F.150	Zone 3F: Submit BA14 site formation works	14	09-Nov-17	24-Nov-17	35																						
FM.P3.3F.100	Zone 3F: Excavate rock from 48.1 mPD to 46.1 mPD	15	21-Aug-17	06-Sep-17	-56																						
FM.P3.3F.110	Zone 3F: Excavate rock from 46.1 mPD to 44.1 mPD	16	07-Sep-17	25-Sep-17	35																						
FM.P3.3F.120	Zone 3F: Excavate rock from 44.1 mPD to 42.1 mPD	16	26-Sep-17	16-Oct-17	35																						
FM.P3.3F.130	Zone 3F: Excavate rock from 42.1 mPD to 39.9 mPD	13	17-Oct-17	01-Nov-17	35																						
FM.P3.3F.140	Zone 3F:Prepare Geological assessment report	6	02-Nov-17	08-Nov-17	35																						
Zone 3G-1																											
FM.P3.3G-1.150	Zone 3G-1: Submit BA14 site formation works	14	24-Nov-17	09-Dec-17	35																						
FM.P3.3G-1.100	Zone 3G-1: Excavate soil and rock from 47.6 mPD to 45.6 mPD	12	07-Sep-17	20-Sep-17	-56																						
FM.P3.3G-1.110	Zone 3G-1: Excavate soil and rock from 45.6 mPD to 43.6 mPD	14	21-Sep-17	09-Oct-17	35																						

critical level of effort
 Critical Remaining Work
 Current
 Milestone
 Milestone
 % Complete

Project: Ocean Park Tai Shue Wan Water
World Project
Contract No. TSW-C006
Project ID: T16004-64
Layout: 3 Month look ahead
IMPACTEDrevised rides 20171003
Page: 8 of 18

OCEAN PARK - TAI SHUE WAN DEVELOPMENT

Contract No. TSW-C006

3 month Rolling Construction program _SEP 2017



Date	Revision	Checked	Approved
03-Oct-17	Rev 0	PL LN ME	

ID	Activity	Duration	Start	Finish	Total Float	June					July				August				September				October			November					
						2	29	05	12	19	26	03	10	17	24	31	07	14	21	28	04	11	18	25	02	09	16	23	30	06	13
FM.P5.5A-1.120	Zone 5A-1: Excavate Soil from 54.1 mPD to 52.1 mPD	12	04-Sep-17	16-Sep-17	-26																										
FM.P5.5A-1.160	Zone 5A-1: Excavate Soil from 52.1 mPD to 50.1 mPD	12	18-Sep-17	30-Sep-17	-26																										
FM.P5.5A-1.210	Zone 5A-1: Excavate soil and rock from 50.1 mPD to 48.1 mPD	15	03-Oct-17	20-Oct-17	37																										
FM.P5.5A-1.260	Zone 5A-1: Excavate soil and rock from 48.1 mPD to 46.1 mPD	16	21-Oct-17	09-Nov-17	37																										
FM.P5.5A-1.330	Zone 5A-1: Excavate soil and rock from 46.1 mPD to 44.1 mPD	20	10-Nov-17	02-Dec-17	37																										
FM.P5.5A-1.400	Zone 5A-1: Excavate soil and rock from 44.1 mPD to 42.1 mPD	19	04-Dec-17	27-Dec-17	37																										
Zone 5A-2																															
FM.P5.5A-2.130	Zone 5A-2: Excavate Soil from 49.7 mPD to 47.7 mPD	12	28-Aug-17	09-Sep-17	-26																										
FM.P5.5A-2.170	Zone 5A-2: Excavate soil and rock from 47.7 mPD to 45.7 mPD	12	11-Sep-17	23-Sep-17	-26																										
FM.P5.5A-2.220	Zone 5A-2: Excavate soil and rock from 45.7 mPD to 43.7 mPD	16	25-Sep-17	14-Oct-17	29																										
FM.P5.5A-2.280	Zone 5A-2: Excavate soil and rock from 43.7 mPD to 41.7 mPD	20	16-Oct-17	08-Nov-17	29																										
FM.P5.5A-2.350	Zone 5A-2: Excavate soil and rock from 41.7 mPD to 39.7 mPD	17	09-Nov-17	28-Nov-17	29																										
FM.P5.5A-2.410	Zone 5A-2: Excavate soil and rock from 39.7 mPD to 37.7 mPD	19	29-Nov-17	20-Dec-17	29																										
Zone 5C-3																															
FM.P5.5C-3.100	Zone 5C-3: Excavate Soil from 35.3 mPD to 33.3 mPD	12	20-Nov-17	02-Dec-17	-26																										
FM.P5.5C-3.110	Zone 5C-3: Excavate soil and rock from 33.3 mPD to 31.3 mPD	12	04-Dec-17	16-Dec-17	-26																										
Zone 5C-1																															
FM.P5.5C-1.100	Zone 5C-1: Excavate Soil from 44.5 mPD to 42.5 mPD	12	07-Sep-17	20-Sep-17	-26																										
FM.P5.5C-1.110	Zone 5C-1: Excavate Soil from 42.5 mPD to 40.5 mPD	12	21-Sep-17	06-Oct-17	-26																										
FM.P5.5C-1.120	Zone 5C-1: Excavate Soil from 40.5 mPD to 38.5 mPD	12	07-Oct-17	20-Oct-17	-26																										
FM.P5.5C-1.130	Zone 5C-1: Excavate Soil from 38.5 mPD to 36.5 mPD	14	21-Oct-17	07-Nov-17	-16																										
FM.P5.5C-1.140	Zone 5C-1: Excavate soil and rock from 36.5 mPD to 34.5 mPD	18	06-Nov-17	25-Nov-17	4																										
FM.P5.5C-1.150	Zone 5C-1: Excavate soil and rock from 34.5 mPD to 32.5 mPD	21	24-Nov-17	18-Dec-17	4																										
Zone 5C-2																															
FM.P5.5C-2.100	Zone 5C-2: Excavate Soil from 38.6 mPD to 36.6 mPD	12	21-Oct-17	04-Nov-17	-26																										
FM.P5.5C-2.110	Zone 5C-2: Excavate Soil from 36.6 mPD to 34.6 mPD	12	06-Nov-17	18-Nov-17	-26																										
FM.P5.5C-2.120	Zone 5C-2: Excavate soil and rock from 34.6 mPD to 32.6 mPD	14	20-Nov-17	05-Dec-17	43																										
Zone 5D																															
FM.P5.5D.100	Zone 5D: Excavate Soil from 35 mPD to 33 mPD	12	27-Nov-17	09-Dec-17	52																										
Phase 5C																															
SFP5.5C1150	Cut Rock to +30mPd and Stabilization Works	20	23-Nov-17	15-Dec-17	-6																										
Phase 5D																															
SFP5.5D1150	Cut Rock to +24mPd and Stabilization Works	23	15-Nov-17	11-Dec-17	-46																										
Phase 5E																															
SFP5.5E1120	Cut Soil Slope to +28mPd and Install Soil Nails	18	21-Nov-17	11-Dec-17	-46																										
Phase 5B																															
SFP5.5B1130	Cut Rock to +32mPd and Stabilization Works	14	30-Nov-17	15-Dec-17	-22																										
Drainage Channel to Slopes																															
P4/5																															
SFD.P45.1000	Excavate and Construct catchpits -1No	6	03-Jul-17	08-Jul-17	307																										
SFD.P45.1010	Excavate and Construct 300 UC - 48m	24	10-Jul-17	05-Aug-17	319																										
SFD.P45.1020	Excavate and Construct 450 SC - 42m	36	10-Jul-17	19-Aug-17	307																										
P1																															
SFD.P1.1000	Excavate and Construct catchpits -3No	9	20-Jul-17	29-Jul-17	285																										
SFD.P1.1010	Excavate and Construct 375 SC - 17m	16	28-Jul-17	15-Aug-17	285																										
SFD.P1.1020	Excavate and Construct 375 UC - 25m	9	14-Aug-17	23-Aug-17	285																										
SFD.P1.1030	Excavate and Construct 450 SC - 11m	14	22-Aug-17	06-Sep-17	285																										
SFD.P1.1040	Excavate and Construct 525 UC - 24m	9	05-Sep-17	14-Sep-17	285																										
P3																															
SFD.P3.1000	Excavate and Construct catchpits -1No	6	20-Jul-17	26-Jul-17	302																										
SFD.P3.1010	Excavate and Construct 300 UC - 35m	10	27-Jul-17	07-Aug-17	302																										
SFD.P3.1040	Excavate and Construct 450 UC - 22m	8	17-Aug-17	25-Aug-17	302																										
SFD.P3.1020	Excavate and Construct 300 UC - 12m	7	27-Jul-17	03-Aug-17	303																										
SFD.P3.1030	Excavate and Construct 450 SC - 7m	12	05-Aug-17	18-Aug-17	302																										

■ critical level of effort ■ Critical Remaining Work
■ Current
◆ Milestone ▼ Milestone
■ % Complete

Project: Ocean Park Tai Shue Wan Water World Project
 Contract No. TSW-C006
 Project ID: T16004-64
 Layout: 3 Month look ahead
 IMPACTED revised rides 20171003
 Page: 10 of 18

OCEAN PARK - TAI SHUE WAN DEVELOPMENT
Contract No. TSW-C006
3 month Rolling Construction program _SEP 2017



Date	Revision	Checked	Approved
03-Oct-17	Rev 0	PL LN ME	

ID	Activity	Duration	Start	Finish	Total Float	June					July				August				September				October			November	
						1					2				3				4				5			6	
						2	29	05	12	19	26	03	10	17	24	31	07	14	21	28	04	11	18	25	02	09	16
SPL2B.2710	Zone B7: L1-L2 Columns (12no)	6	06-Oct-17	12-Oct-17	10																						
SPL2B.2720	Zone B7: L2 Slab	28	12-Oct-17	14-Nov-17	18																						
SPL2B.2730	Zone B7: Strike & Falsework Dismantling	8	25-Nov-17	04-Dec-17	18																						
Zone B8																											
SPL2B.2810	Zone B8: L1-L2 Columns (12no)	52	15-Aug-17	21-Oct-17	-1																						
SPL2B.2820	Zone B8: L2 Slab	68	19-Aug-17	14-Nov-17	65																						
SPL2B.2830	Zone B8: Strike & Falsework Dismantling	8	21-Nov-17	29-Nov-17	22																						
SPL2B.3420	Zone B8-1: L1-L2 Columns	4	15-Aug-17	19-Aug-17	45																						
SPL2B.3430	Zone B8-2: L1-L2 Columns	4	18-Oct-17	21-Oct-17	-1																						
SPL2B.3440	Zone B8-1: L2 Slab	16	19-Aug-17	08-Sep-17	62																						
SPL2B.3450	Zone B8-2: L2 Slab	16	21-Oct-17	09-Nov-17	22																						
Zone B9																											
SPL2B.2910	Zone B9: L1-L2 Columns (15no)	7	20-Oct-17	27-Oct-17	-1																						
SPL2B.2920	Zone B9: L2 Slab	24	26-Oct-17	23-Nov-17	10																						
SPL2B.2930	Zone B9: Strike & Falsework Dismantling	8	05-Dec-17	13-Dec-17	10																						
SPL2B.3240	Zone B9-1: L1-L2 Columns	5	20-Oct-17	25-Oct-17	-1																						
SPL2B.3250	Zone B9-2: L1-L2 Columns	5	23-Oct-17	27-Oct-17	-1																						
SPL2B.3260	Zone B9-1: L2 Slab	18	26-Oct-17	16-Nov-17	10																						
SPL2B.3270	Zone B9-2: L2 Slab	18	03-Nov-17	23-Nov-17	10																						
Zone B10																											
SPL2B.3010	Zone B10: L1-L2 Columns (15no)	70	01-Aug-17	01-Nov-17	-1																						
SPL2B.3020	Zone B10: L2 Slab	80	09-Aug-17	18-Nov-17	13																						
SPL2B.3030	Zone B10: Strike & Falsework Dismantling	9	30-Nov-17	09-Dec-17	13																						
SPL2B.3280	Zone B10-1-1: L1-L2 Columns	5	01-Aug-17	07-Aug-17	62																						
SPL2B.3290	Zone B10-2: L1-L2 Columns	5	26-Oct-17	01-Nov-17	-1																						
SPL2B.3300	Zone B10-1-1: L2 Slab	17	09-Aug-17	30-Aug-17	69																						
SPL2B.3310	Zone B10-2: L2 Slab	17	31-Oct-17	18-Nov-17	13																						
SPL2B.3460	Zone B10-1-2: L2 Slab	17	13-Sep-17	06-Oct-17	42																						
SPL2B.3470	Zone B10-1-2: L1-L2 Columns	5	07-Sep-17	12-Sep-17	35																						
Zone B1																											
SPL2B.2110	Zone B1: L1-L2 Columns (14no)	7	18-Nov-17	25-Nov-17	-19																						
SPL2B.2120	Zone B1: L2 Slab	21	24-Nov-17	18-Dec-17	-19																						
Zone B2																											
SPL2B.3210	Zone B2: L1-L2 Columns (16no)	7	20-Nov-17	27-Nov-17	-21																						
SPL2B.3220	Zone B2: L2 Slab	20	25-Nov-17	18-Dec-17	-21																						
Level 3																											
Zone A																											
Zone A1																											
SPL3A.3110	Zone A1: L2-L3 Columns (11no)	6	07-Nov-17	13-Nov-17	-30																						
SPL3A.3120	Zone A1: L3 Slab	28	14-Nov-17	15-Dec-17	-24																						
Zone A2																											
SPL3A.3210	Zone A2: L2-L3 Columns (18no)	8	13-Nov-17	21-Nov-17	-30																						
SPL3A.3220	Zone A2: L3 Slab	29	18-Nov-17	21-Dec-17	-30																						
Zone A3																											
SPL3A.3310	Zone A3: L2-L3 Columns (10no)	5	27-Nov-17	01-Dec-17	-36																						
SPL3A.3320	Zone A3: L3 Slab	25	02-Dec-17	03-Jan-18	-36																						
Zone A4																											
SPL3A.3410	Zone A4: L2-L3 Columns (12no)	7	02-Dec-17	09-Dec-17	-30																						
Roof Level																											
Slab																											
Roof B																											
Zone R-B7																											
SPRLB.5710	Zone R-B7: L3-RL Inclined Columns S17	13	18-Nov-17	02-Dec-17	31																						
SECONDARY RC STRUCTURE (M & E Zone)																											
Basement Level																											
Secondary structures																											
SPBLS.1740	Secondary BL structures	75	13-Nov-17	10-Feb-18	-14																						
Level 1																											
SSL1S.1310	Zone-4: L1 Secondary structures	20	18-Nov-17	11-Dec-17	109																						
Level 2																											
Zone B																											
Zone B3																											
SSL2B.2310	Zone-B3: L2 Secondary Slab (Wave Pool)	23	20-Nov-17	15-Dec-17	32																						
ABWF WORKS																											
Binnacles																											
BIN.GDP.1000	Binnacles Shop drawing Submission	90	24-Aug-17	09-Dec-17	220																						

- critical level of effort
- Critical Remaining Work
- Current
- Milestone
- Milestone
- % Complete

Project: Ocean Park Tai Shue Wan Water World Project
 Project ID: T16004-64
 Layout: 3 Month look ahead
 IMPACTED revised rides 20171003
 Page: 17 of 18

OCEAN PARK - TAI SHUE WAN DEVELOPMENT
Contract No. TSW-C006
3 month Rolling Construction program _SEP 2017



Date	Revision	Checked	Approved
03-Oct-17	Rev 0	PL LN ME	

