

ID	Activity	Duration	Start	Finish	October					November					December				
					02	09	16	23	30	06	13	20	27	04	11	18	25		
OCEAN PARK - TAI SHUE WAN WATER WORLD PROJECT Master ((CONST 3MR Programme Nov 20171101 WK-																			
CONTRACT DATES																			
Key Dates																			
Contract																			
CD.C10-KD3	C10-KD3-Complete Performance Test to Curtain Wall	0	07-Dec-17*												▼ C10-KD3-Complete Performance Test to Curtain				
NOMINATED SUB-CONTRACTORS																			
Thematic Works & Wayfinding Signage																			
NS.DS.1130	Thematic Works detail design & approvals	90	11-Jan-18	10-Apr-18															
PRELIMINARIES																			
E&M Submission																			
Drawing and Method Statement																			
ELV																			
EM.DM005002	Submission and approval of Installation Method Statement	90	30-Dec-17	29-Mar-18															
SLOPE WORKS -SITE FORMATION																			
Tower Crane																			
TC5																			
PR.STC5.5140	TC5 - Tower Crane in Use	216	06-Aug-17	26-May-18															
TC1																			
PR.STC1.1130	TC1 - Tower Crane in Use	362	02-Aug-17	02-Feb-19															
Works for Roof B Horizontal Pipe Piles																			
Horizontal Piling (On Hold)																			
LR.STC5.7140	Horizontal Pipe Piles - 15no. 273dia @ 3days /pile	45	30-Jan-18	26-Mar-18															
Slope Works for Rides																			
Ride P1																			
P1 RIDE FORMATION																			
Zone 1A-1a (no footings)																			
FM.P1.1A-1a.110	Zone 1A-1a: Excavate soil and rock from 26 mPD to 24 mPD	12	26-Sep-17	10-Nov-17	Zone 1A-1a: Excavate soil and rock from 26 mPD to 24 mPD														
FM.P1.1A-1a.140	Zone 1A-1a: Excavate soil and rock from 24 mPD to 22 mPD	14	11-Nov-17	27-Nov-17	Zone 1A-1a: Excavate soil and rock from 24 mPD to 22 mPD														
FM.P1.1A-1a.160	Zone 1A-1a: Excavate soil and rock from 22 mPD to 20 mPD	15	25-Nov-17	12-Dec-17	Zone 1A-1a: Excavate soil and rock														
FM.P1.1A-1a.190	Zone 1A-1a: Excavate rock from 20 mPD to 18 mPD	17	11-Dec-17	02-Jan-18															
FM.P1.1A-1a.230	Zone 1A-1a: Excavate rock from 18 mPD to 16 mPD	18	30-Dec-17	20-Jan-18															
FM.P1.1A-1a.310	Zone 1A-1a: Excavate rock from 16 mPD to 14.2 mPD	15	19-Jan-18	05-Feb-18															
Zone 1A-1c																			
FM.P1.1A-1c.420	Zone 1A-1c: Submit BA14 site formation works	14	24-Jan-18	08-Feb-18															
FM.P1.1A-1c.250	Zone 1A-1c: Excavate Soil from 18.8 mPD to 16.8 mPD (Tree clash RFI:333)	12	25-Nov-17	08-Dec-17	Zone 1A-1c: Excavate Soil from 18.8 mPD to														
FM.P1.1A-1c.300	Zone 1A-1c: Excavate soil and rock from 16.8 mPD to 14.8 mPD	14	09-Dec-17	27-Dec-17	Zone														
FM.P1.1A-1c.360	Zone 1A-1c: Excavate soil and rock from 14.8 mPD to 12.9 mPD	16	28-Dec-17	16-Jan-18															
FM.P1.1A-1c.410	Zone 1A-1c: Prepare Geological assessment report	6	17-Jan-18	23-Jan-18															
Zone 1B-1																			
FM.P1.1B-1.210	Zone 1B-1: Excavate soil and rock from 29.7 mPD to 28.5 mPD	13	04-Nov-17	18-Nov-17	Zone 1B-1: Excavate soil and rock from 29.7 mPD to 28.5 mPD														
FM.P1.1B-1.290	Zone 1B-1: Submit BA14 site formation works	14	02-Dec-17	18-Dec-17	Zone 1B-1: Submit BA14														
FM.P1.1B-1.280	Zone 1B-1: Prepare Geological assessment report	6	20-Nov-17	25-Nov-17	Zone 1B-1: Prepare Geological assessment report														
FM.P1.1B-1.190	Zone 1B-1: Excavate soil and rock from 31.7 mPD to 29.7 mPD	17	18-Sep-17	03-Nov-17	Zone 1B-1: Excavate soil and rock from 31.7 mPD to 29.7 mPD														
Zone 1B-2																			
FM.P1.1B-2.270	Zone 1B-2: Excavate soil and rock from 32.6 mPD to 30.5 mPD	18	20-Sep-17	09-Nov-17	Zone 1B-2: Excavate soil and rock from 32.6 mPD to 30.5 mPD														
FM.P1.1B-2.370	Zone 1B-2: Submit BA14 site formation works	14	02-Dec-17	18-Dec-17	Zone 1B-2: Submit BA14														
FM.P1.1B-2.340	Zone 1B-2: Prepare Geological assessment report	6	10-Nov-17	16-Nov-17	Zone 1B-2: Prepare Geological assessment report														
Zone 1A-2																			
FM.P1.1A-2.220	Zone 1A-2: Excavate Soil from 30.4 mPD to 28.4 mPD	12	04-Nov-17	17-Nov-17	Zone 1A-2: Excavate Soil from 30.4 mPD to 28.4 mPD														
FM.P1.1A-2.260	Zone 1A-2: Excavate soil and rock from 28.4 mPD to 26.4 mPD	14	18-Nov-17	04-Dec-17	Zone 1A-2: Excavate soil and rock from 28.4 mPD to														
FM.P1.1A-2.320	Zone 1A-2: Excavate soil and rock from 26.4 mPD to 24.4 mPD	16	05-Dec-17	22-Dec-17	Zone 1A-2: Excavate soil and rock from 26.4 mPD to 24.4 mPD														
FM.P1.1A-2.390	Zone 1A-2: Excavate soil and rock from 24.4 mPD to 22.4 mPD	17	23-Dec-17	15-Jan-18	Zone 1A-2: Excavate soil and rock from 24.4 mPD to 22.4 mPD														
FM.P1.1A-2.430	Zone 1A-2: Excavate rock from 22.4 mPD to 21.7 mPD	14	16-Jan-18	31-Jan-18	Zone 1A-2: Excavate rock from 22.4 mPD to 21.7 mPD														
Zone 1A-1b																			
FM.P1.1A-1b.350	Zone 1A-1b: Submit BA14 site formation works	14	21-Dec-17	09-Jan-18															
FM.P1.1A-1b.170	Zone 1A-1b: Excavate soil and rock from 22 mPD to 20 mPD	12	16-Aug-17	06-Nov-17	Zone 1A-1b: Excavate soil and rock from 22 mPD to 20 mPD														
FM.P1.1A-1b.200	Zone 1A-1b: Excavate rock from 20 mPD to 18 mPD	16	07-Nov-17	24-Nov-17	Zone 1A-1b: Excavate rock from 20 mPD to 18 mPD														
FM.P1.1A-1b.240	Zone 1A-1b: Excavate rock from 18 mPD to 16.2 mPD	16	25-Nov-17	13-Dec-17	Zone 1A-1b: Excavate rock from 18 mPD to 16.2 mPD														
FM.P1.1A-1b.330	Zone 1A-1b: Prepare Geological assessment report	6	14-Dec-17	20-Dec-17	Zone 1A-1b: Prepare														
Ride P5																			
P5 RIDE FORMATION																			
Zone 5A-1																			
FM.P5.5A-1.660	Zone 5A-1: Submit BA14 site formation works	14	13-Dec-17	30-Dec-17															
FM.P5.5A-1.330	Zone 5A-1: Excavate soil and rock from 46.1 mPD to 44.1 mPD	20	21-Dec-17	22-Nov-17															
FM.P5.5A-1.400	Zone 5A-1: Excavate soil and rock from 44.1 mPD to 42.1 mPD	19	26-Oct-17	14-Nov-17	Zone 5A-1: Excavate soil and rock from 44.1 mPD to 42.1 mPD														
FM.P5.5A-1.460	Zone 5A-1: Excavate rock from 42.1 mPD to 40.3 mPD	18	15-Nov-17	05-Dec-17	Zone 5A-1: Excavate rock from 42.1 mPD to 40.3 mPD														

■ critical level of effort ■ Critical Remaining Work
■ Current
◆ Milestone ◆ Milestone
■ % Complete

Project: Ocean Park Tai Shue Wan Water World Project
 Contract No. TSW-C006
 Project ID: T16004-87
 Layout: 3 Month look ahead IMPACTED OCT
 Page: 1 of 11

OCEAN PARK - TAI SHUE WAN DEVELOPMENT
Contract No. TSW-C006
3 month Rolling Construction program _NOV 2017



Date	Revision	Checked	Approved
01-Nov-17	Rev 0	PL LN ME	

ID	Activity	Duration	Start	Finish	October					November					December				
					5					6					7				
					02	09	16	23	30	06	13	20	27	04	11	18	25		
FM.P5.5A-1.610	Zone 5A-1: Prepare Geological assessment report	6	06-Dec-17	12-Dec-17															
Zone 5A-2																			
FM.P5.5A-2.280	Zone 5A-2: Excavate soil and rock from 43.7 mPD to 41.7 mPD	20	27-Sep-17	04-Nov-17															
FM.P5.5A-2.350	Zone 5A-2: Excavate soil and rock from 41.7 mPD to 39.7 mPD	17	06-Nov-17	24-Nov-17															
FM.P5.5A-2.410	Zone 5A-2: Excavate soil and rock from 39.7 mPD to 37.7 mPD	19	25-Nov-17	16-Dec-17															
FM.P5.5A-2.490	Zone 5A-2: Excavate soil and rock from 37.7 mPD to 35.7 mPD	15	18-Dec-17	06-Jan-18															
FM.P5.5A-2.600	Zone 5A-2: Excavate soil and rock from 35.7 mPD to 33.4 mPD	15	08-Jan-18	24-Jan-18															
FM.P5.5A-2.750	Zone 5A-2: Prepare Geological assessment report	6	25-Jan-18	31-Jan-18															
Zone 5B-4																			
FM.P5.5B-4.100	Zone 5B-4: Excavate Soil from 37.9 mPD to 35.9 mPD	12	18-Dec-17	03-Jan-18															
FM.P5.5B-4.110	Zone 5B-4: Excavate soil and rock from 35.9 mPD to 33.9 mPD	13	04-Jan-18	18-Jan-18															
FM.P5.5B-4.120	Zone 5B-4: Excavate soil and rock from 33.9 mPD to 31.9 mPD	19	19-Jan-18	09-Feb-18															
Zone 5B-2																			
FM.P5.5B-2.100	Zone 5B-2: Excavate soil and rock from 37.5 mPD to 35.5 mPD	12	18-Dec-17	03-Jan-18															
FM.P5.5B-2.110	Zone 5B-2: Excavate soil and rock from 35.5 mPD to 33.5 mPD	14	04-Jan-18	19-Jan-18															
FM.P5.5B-2.120	Zone 5B-2: Excavate rock from 33.5 mPD to 31.5 mPD	15	20-Jan-18	06-Feb-18															
Zone 5B-3																			
FM.P5.5B-3.100	Zone 5B-3: Excavate soil and rock from 33.5 mPD to 31.5 mPD	14	20-Jan-18	05-Feb-18															
Zone 5B-5																			
FM.P5.5B-5.100	Zone 5B-5: Excavate Soil from 35.1 mPD to 33.1 mPD	12	04-Jan-18	17-Jan-18															
FM.P5.5B-5.110	Zone 5B-5: Excavate soil and rock from 33.1 mPD to 31.1 mPD	15	18-Jan-18	03-Feb-18															
FM.P5.5B-5.180	Remove mobile crane platform	6	31-Oct-17	06-Nov-17															
FM.P5.5B-5.190	Decommission crane	0		31-Oct-17															
Zone 5C-3																			
FM.P5.5C-3.100	Zone 5C-3: Excavate Soil from 35.3 mPD to 33.3 mPD	12	01-Dec-17	14-Dec-17															
FM.P5.5C-3.110	Zone 5C-3: Excavate soil and rock from 33.3 mPD to 31.3 mPD	12	15-Dec-17	30-Dec-17															
FM.P5.5C-3.120	Zone 5C-3: Excavate soil and rock from 31.3 mPD to 29.3 mPD	17	02-Jan-18	20-Jan-18															
FM.P5.5C-3.130	Zone 5C-3: Excavate soil and rock from 29.3 mPD to 27.3 mPD	19	18-Jan-18	08-Feb-18															
Zone 5C-1																			
FM.P5.5C-1.130	Zone 5C-1: Excavate Soil from 38.5 mPD to 36.5 mPD	14	29-Oct-17	29-Nov-17															
FM.P5.5C-1.140	Zone 5C-1: Excavate soil and rock from 36.5 mPD to 34.5 mPD	18	28-Nov-17	18-Dec-17															
FM.P5.5C-1.150	Zone 5C-1: Excavate soil and rock from 34.5 mPD to 32.5 mPD	21	16-Dec-17	12-Jan-18															
FM.P5.5C-1.160	Zone 5C-1: Excavate soil and rock from 32.5 mPD to 30.5 mPD	21	11-Jan-18	03-Feb-18															
Zone 5C-2																			
FM.P5.5C-2.120	Zone 5C-2: Excavate soil and rock from 34.6 mPD to 32.6 mPD	14	01-Dec-17	16-Dec-17															
FM.P5.5C-2.130	Zone 5C-2: Excavate soil and rock from 32.6 mPD to 30.6 mPD	16	18-Dec-17	08-Jan-18															
FM.P5.5C-2.140	Zone 5C-2: Excavate soil and rock from 30.6 mPD to 28.6 mPD	18	09-Jan-18	29-Jan-18															
FM.P5.5C-2.150	Zone 5C-2: Excavate rock from 28.6 mPD to 26.6 mPD	21	30-Jan-18	26-Feb-18															
Zone 5D																			
FM.P5.5D.100	Zone 5D: Excavate Soil from 35 mPD to 33 mPD	12	19-Dec-17	04-Jan-18															
FM.P5.5D.110	Zone 5D: Excavate Soil from 33 mPD to 31 mPD	12	05-Jan-18	18-Jan-18															
FM.P5.5D.120	Zone 5D: Excavate soil and rock from 31 mPD to 29 mPD	13	19-Jan-18	02-Feb-18															
Phase 5E																			
SFP5.5E1140	Cut Rock to +22mPD and Stabilization Works	10	29-Jan-18	08-Feb-18															
Ride P3																			
P3 RIDE FORMATION																			
Zone 3A																			
FM.P3.3A.190	Zone 3A: Submit BA14 site formation works	14	02-Dec-17*	18-Dec-17															
FM.P3.3A.160	Zone 3A: Excavate rock from 22.1 mPD to 20.1 mPD	14	01-Sep-17	08-Nov-17															
FM.P3.3A.180	Zone 3A: Prepare Geological assessment report	6	25-Nov-17	01-Dec-17															
FM.P3.3A.170	Zone 3A: Excavate rock from 20.1 mPD to 18.8 mPD	14	09-Nov-17	24-Nov-17															
Zone 3A-2																			
FM.P3.3A-2.110	Zone 3A-2: Submit BA14 site formation works	14	02-Dec-17	18-Dec-17															
Zone 3B																			
FM.P3.3B.110	Zone 3B: Submit BA14 site formation works	14	02-Dec-17	18-Dec-17															
Zone 3C-1 (MP)																			
FM.P3.3C-1.110	Zone 3C-1: Excavate rock from 30.9 mPD to 28.9 mPD	14	16-Dec-17	04-Jan-18															
FM.P3.3C-1.120	Zone 3C-1: Excavate rock from 28.9 mPD to 26.9 mPD	15	05-Jan-18	22-Jan-18															
FM.P3.3C-1.130	Zone 3C-1: Excavate rock from 26.9 mPD to 25.7 mPD	13	23-Jan-18	06-Feb-18															
FM.P3.3C-1.100	Zone 3C-1: Redesign footing (mini pile clash with rock anchors RFI 218)	56	21-Aug-17	15-Dec-17															
Zone 3C-2																			
FM.P5.3C-2.120	Zone 3C-2: Excavate rock from 30 mPD to 28 mPD	15	17-Nov-17	04-Dec-17															
FM.P5.3C-2.130	Zone 3C-2: Excavate rock from 28 mPD to 26 mPD	17	05-Dec-17	23-Dec-17															
FM.P5.3C-2.140	Zone 3C-2: Excavate rock from 26 mPD to 24 mPD	20	27-Dec-17	19-Jan-18															
FM.P5.3C-2.150	Zone 3C-2: Excavate rock from 24 mPD to 22 mPD	20	20-Jan-18	12-Feb-18															
Zone 3E-1																			
FM.P3.3E-1.100	Zone 3E-1: Submit BA14 site formation works	14	02-Dec-17*	18-Dec-17															
Zone 3E-2 (MP)																			
FM.P3.3E-2.100	Zone 3E-2 (MP): Submit BA14 site formation works	14	02-Dec-17*	18-Dec-17															
Zone 3E-3																			
FM.P3.3E-3.140	Zone 3E-3: Submit BA14 site formation works	14	02-Dec-17	18-Dec-17															
FM.P3.3E-3.110	Zone 3E-3: Excavate rock from 39.1 mPD to 37.1 mPD	8	26-Sep-17	08-Nov-17															

█ critical level of effort █ Critical Remaining Work
█ Current
◆ Milestone ◆ Milestone
▾ Milestone
█ % Complete

Project: Ocean Park Tai Shue Wan Water World Project
 Contract No. TSW-C006
 Project ID: T16004-87
 Layout: 3 Month look ahead IMPACTED OCT
 Page: 2 of 11

OCEAN PARK - TAI SHUE WAN DEVELOPMENT
Contract No. TSW-C006
3 month Rolling Construction program _NOV 2017



Date	Revision	Checked	Approved
01-Nov-17	Rev 0	PL LN ME	

ID	Activity	Duration	Start	Finish	October					November				December						
					5					6				7						
					02	09	16	23	30	06	13	20	27	04	11	18	25			
FM.P3.3E-3.120	Zone 3E-3: Excavate rock from 37.1 mPD to 35 mPD	14	09-Nov-17	24-Nov-17																
FM.P3.3E-3.130	Zone 3E-3: Prepare Geological assessment report	6	25-Nov-17	01-Dec-17																
Zone 3E-4 (MP)																				
FM.P3.3E-4.130	Zone 3E-4 (MP): Submit BA14 site formation works	28	09-Dec-17*	13-Jan-18																
FM.P3.3E-4.100	Zone 3E-4: Excavate rock from 37.7 mPD to 35.7 mPD	13	22-Sep-17	07-Nov-17																
FM.P3.3E-4.110	Zone 3E-4: Excavate rock from 35.7 mPD to 34.2 mPD	13	08-Nov-17	22-Nov-17																
FM.P3.3E-4.120	Zone 3E-4 (MP): Prepare Geological assessment report	6	02-Dec-17*	08-Dec-17																
Zone 3E-5																				
OP.1640	Construct Buttress wall (CSF response)	50	11-Nov-17	11-Jan-18																
Foundation 1 P3C51																				
FM.P3.3E-5.230	Zone 3E-5 Found 1 P3C51: Excavate rock from 39.3 mPD to 37.3 mPD	12	25-Sep-17	10-Nov-17																
FM.P3.3E-5.240	Zone 3E-5 Found 1 P3C51: Excavate rock from 37.3 mPD to 35.3 mPD	12	17-Jan-18	30-Jan-18																
FM.P3.3E-5.280	Zone 3E-5 Found 51 P3C51: Rock dowels from 39.3 mPD to 37.3 mPD (CSF response)	4	12-Jan-18	16-Jan-18																
Zone 3F																				
FM.P3.3F.150	Zone 3F: Submit BA14 site formation works	14	09-Dec-17	27-Dec-17																
FM.P3.3F.120	Zone 3F: Excavate rock from 44.1 mPD to 42.1 mPD	16	26-Sep-17	16-Nov-17																
FM.P3.3F.130	Zone 3F: Excavate rock from 42.1 mPD to 39.9 mPD	13	17-Nov-17	01-Dec-17																
FM.P3.3F.140	Zone 3F: Prepare Geological assessment report	6	02-Dec-17	08-Dec-17																
Zone 3G-1																				
FM.P3.3G-1.150	Zone 3G-1: Submit BA14 site formation works	14	29-Dec-17	15-Jan-18																
FM.P3.3G-1.110	Zone 3G-1: Excavate soil and rock from 45.6 mPD to 43.6 mPD	14	21-Sep-17	11-Nov-17																
FM.P3.3G-1.120	Zone 3G-1: Excavate soil and rock from 43.6 mPD to 41.6 mPD	17	13-Nov-17	01-Dec-17																
FM.P3.3G-1.130	Zone 3G-1: Excavate rock from 41.6 mPD to 41.2 mPD	15	02-Dec-17	19-Dec-17																
FM.P3.3G-1.140	Zone 3G-1: Prepare Geological assessment report	6	20-Dec-17	28-Dec-17																
Zone 3G-2																				
FM.P3.3G-2.160	Zone 3G-2: Submit BA14 site formation works	14	12-Dec-17	29-Dec-17																
FM.P3.3G-2.130	Zone 3G-2: Excavate soil and rock from 40.1 mPD to 38.1 mPD	16	31-Oct-17	17-Nov-17																
FM.P3.3G-2.140	Zone 3G-2: Excavate soil and rock from 38.1 mPD to 36.7 mPD	14	18-Nov-17	04-Dec-17																
FM.P3.3G-2.150	Zone 3G-2: Prepare Geological assessment report	6	05-Dec-17	11-Dec-17																
Zone 3G-3																				
FM.P3.3G-3.160	Zone 3G-3: Submit BA14 site formation works	14	15-Jan-18	30-Jan-18																
FM.P3.3G-3.120	Zone 3G-3: Excavate soil and rock from 38.2 mPD to 36.2 mPD	14	14-Nov-17	29-Nov-17																
FM.P3.3G-3.130	Zone 3G-3: Excavate soil and rock from 36.2 mPD to 34.2 mPD	15	30-Nov-17	16-Dec-17																
FM.P3.3G-3.140	Zone 3G-3: Excavate rock from 34.2 mPD to 33.3 mPD	16	16-Dec-17	06-Jan-18																
FM.P3.3G-3.150	Zone 3G-3: Prepare Geological assessment report	6	08-Jan-18	13-Jan-18																
FM.P3.3G-3.170	Zone 3G-3: Excavate soil and rock from 40.2 mPD to 38.2 mPD	12	31-Oct-17	13-Nov-17																
Zone 3H																				
FM.P3.3H.110	Zone 3H: Excavate rock from 34.2 mPD to 32.2 mPD	15	08-Jan-18	24-Jan-18																
FM.P3.3H.120	Zone 3H: Excavate rock from 32.2 mPD to 30.2 mPD	15	24-Jan-18	09-Feb-18																
Phase 3A																				
SFP3.3A1140	Cut Rock to +19mPd and Stabilization Works	12	27-Jan-18	09-Feb-18																
Phase 3G																				
S105																				
Soil																				
SFP3.3G1120	Cut Soil Slope +47mPd to +45mPd and Install Soil Nails	13	12-Aug-17	14-Nov-17																
SFP3.3G1130	Cut Soil Slope +45mPd to +43mPd and Install Soil Nails	12	15-Nov-17	28-Nov-17																
SFP3.3G1220	Cut Soil Slope +43mPd to +41mPd and Install Soil Nails	12	29-Nov-17	12-Dec-17																
SFP3.3G1230	Cut Soil Slope +41mPd to +39mPd and Install Soil Nails	12	13-Dec-17	28-Dec-17																
SFP3.3G1240	Cut Soil Slope +39mPd to +38mPd and Install Soil Nails	12	29-Dec-17	12-Jan-18																
Rock																				
SFP3.3G1250	Cut Rock to +41.8mPd and Stabilization Works	13	04-Dec-17	18-Dec-17																
SFP3.3G1260	Cut Rock to +39.8mPd and Stabilization Works	12	22-Dec-17	08-Jan-18																
SFP3.3G1270	Cut Rock to +38.2mPd and Stabilization Works	12	13-Jan-18	26-Jan-18																
Platform																				
SFP3.3G1140	Cut Rock to +39.8mPd and Stabilization Works	16	18-Dec-17	08-Jan-18																
SFP3.3G1150	Cut Rock to +36.7mPd and Stabilization Works	16	27-Jan-18	14-Feb-18																
SFP3.3G1180	Cut Rock to +41.8mPd and Stabilization Works	16	29-Nov-17	16-Dec-17																
SFP3.3G1200	Cut Rock to +38.2mPd and Stabilization Works	16	09-Jan-18	26-Jan-18																
Ride P4																				
P4 RIDE FORMATION																				
Zone 4A																				
FM.P4.4A.150	Zone 4A: Submit BA14 site formation works	14	09-Dec-17	27-Dec-17																
FM.P4.4A.110	Zone 4A: Excavate soil and rock from 25.6 mPD to 23.6 mPD	12	21-Aug-17	08-Nov-17																
FM.P4.4A.120	Zone 4A: Excavate soil and rock from 23.6 mPD to 21.6 mPD	13	20-Oct-17	16-Nov-17																
FM.P4.4A.130	Zone 4A: Excavate soil and rock from 19.6 mPD to 17.6 mPD	13	17-Nov-17	01-Dec-17																
FM.P4.4A.140	Zone 4A: Prepare Geological assessment report	6	02-Dec-17	08-Dec-17																
Zone 4B-1																				
FM.P4.4B-1.150	Zone 4B-1: Submit BA14 site formation works	14	02-Dec-17	18-Dec-17																
FM.P4.4B-1.120	Zone 4B-1: Excavate soil and rock from 21.3 mPD to 19.3 mPD	16	17-Sep-17	07-Nov-17																
FM.P4.4B-1.130	Zone 4B-1: Excavate rock from 19.3 mPD to 18.9 mPD	14	08-Nov-17	23-Nov-17																
FM.P4.4B-1.140	Zone 4B-1: Prepare Geological assessment report	6	24-Nov-17	30-Nov-17																
Zone 4B-2																				

■ critical level of effort ■ Critical Remaining Work
■ Current
◆ Milestone ◆ Milestone
■ % Complete

Project: Ocean Park Tai Shue Wan Water World Project
 Project ID: T16004-87
 Layout: 3 Month look ahead IMPACTED OCT
 Page: 3 of 11

OCEAN PARK - TAI SHUE WAN DEVELOPMENT
Contract No. TSW-C006
3 month Rolling Construction program _NOV 2017



Date	Revision	Checked	Approved
01-Nov-17	Rev 0	PL LN ME	

ID	Activity	Duration	Start	Finish	October					November					December				
					5					6					7				
					02	09	16	23	30	06	13	20	27	04	11	18	25		
FM.P4.4B-2.130	Zone 4B-2: Submit BA14 site formation works	14	04-Dec-17	19-Dec-17															
FM.P4.4B-2.100	Zone 4B-2: Excavate soil and rock from 20.7 mPD to 18.7 mPD	12	16-Sep-17	11-Nov-17															
FM.P4.4B-2.110	Zone 4B-2: Excavate soil and rock from 18.7 mPD to 18 mPD	12	13-Nov-17	25-Nov-17															
FM.P4.4B-2.120	Zone 4B-2: Prepare Geological assessment report	6	27-Nov-17	02-Dec-17															
Zone 4C-1 (no ride footing)																			
FM.P4.4C-1.130	Zone 4C-1 (no ride footing): Submit BA14 site formation works (interface with level 3 slab zone B1)	14	02-Dec-17	18-Dec-17															
Zone 4C-2																			
FM.P4.4C-2.140	Zone 4C-2: Submit BA14 site formation works	14	11-Dec-17	28-Dec-17															
FM.P4.4C-2.100	Zone 4C-2: Excavate Soil from 20.9 mPD to 18.9 mPD	12	09-Oct-17	13-Nov-17															
FM.P4.4C-2.110	Zone 4C-2: Excavate soil and rock from 18.9 mPD to 16.9 mPD	14	13-Oct-17	16-Nov-17															
FM.P4.4C-2.120	Zone 4C-2: Excavate soil and rock from 16.9 mPD to 15.8 mPD	14	17-Nov-17	02-Dec-17															
FM.P4.4C-2.130	Zone 4C-2: Prepare Geological assessment report	6	04-Dec-17	09-Dec-17															
Zone 4C-3 (no ride footing)																			
FM.P4.4C-3.150	Zone 4C-3 (no ride footing): Submit BA14 site formation works (interface with structure works L2 z	14	27-Dec-17	12-Jan-18															
FM.P4.4C-3.110	Zone 4C-3: Excavate rock from 17.3 mPD to 15.3 mPD	13	17-Oct-17	17-Nov-17															
FM.P4.4C-3.120	Zone 4C-3: Excavate rock from 15.3 mPD to 13.3 mPD	13	18-Nov-17	02-Dec-17															
FM.P4.4C-3.130	Zone 4C-3: Excavate rock from 13.3 mPD to 12.5 mPD (interface with L2 zone B3)	12	04-Dec-17	16-Dec-17															
FM.P4.4C-3.140	Zone 4C-3 (no ride footing): Prepare Geological assessment report	6	18-Dec-17	23-Dec-17															
Zone 4C-4 (no ride footing)																			
FM.P4.4C-4.130	Zone 4C-4 (no ride footing): Submit BA14 site formation works (interface structure works L2 zone	14	22-Dec-17	10-Jan-18															
FM.P4.4C-4.100	Zone 4C-4: Excavate rock from 16.1 mPD to 14.1 mPD	12	17-Nov-17	30-Nov-17															
FM.P4.4C-4.110	Zone 4C-4: Excavate rock from 14.1 mPD to 12.5 mPD (interface with L2 zone B)	12	01-Dec-17	14-Dec-17															
FM.P4.4C-4.120	Zone 4C-4 (no ride footing): Prepare Geological assessment report	6	15-Dec-17	21-Dec-17															
Zone 4B-3 (MP)																			
FM.P4.4B-3.110	Submit BA14 site formation works	14	23-Nov-17*	08-Dec-17															
FM.P4.4B-3.100	Zone 4B-3 Prepare Geological assessment report	6	02-Dec-17*	08-Dec-17															
Ride P2																			
P2 RIDE FORMATION																			
Zone 2A-1																			
FM.P2.2A-1.150	Zone 2A-1: Submit BA14 site formation works	14	03-Jan-18	18-Jan-18															
FM.P2.2A-1.130	Zone 2A-1: Excavate soil and rock from 20.9 mPD to 18.9 mPD	19	01-Dec-17	22-Dec-17															
FM.P2.2A-1.140	Zone 2A-1: Prepare Geological assessment report	6	23-Dec-17	02-Jan-18															
FM.P2.2A-1.110	Zone 2A-1: Excavate soil and rock from 24.9 mPD to 22.9 mPD	21	18-Aug-17	06-Nov-17															
FM.P2.2A-1.120	Zone 2A-1: Excavate soil and rock from 22.9 mPD to 20.9 mPD	21	07-Nov-17	30-Nov-17															
Zone 2C-2																			
FM.P2.2C-2.160	Zone 2C-2: Submit BA14 site formation works	14	29-Dec-17	15-Jan-18															
FM.P2.2C-2.120	Zone 2C-2: Excavate rock from 32.2 mPD to 30.2 mPD	15	27-Oct-17	16-Nov-17															
FM.P2.2C-2.130	Zone 2C-2: Excavate rock from 30.2 mPD to 28.2 mPD	15	17-Nov-17	04-Dec-17															
FM.P2.2C-2.140	Zone 2C-2: Excavate rock from 28.2 mPD to 27.7 mPD	13	05-Dec-17	19-Dec-17															
FM.P2.2C-2.150	Zone 2C-2: Prepare Geological assessment report	6	20-Dec-17	28-Dec-17															
Zone 2A-2 (no ride footing)																			
FM.P2.2A-2.150	Zone 2A-2 (no footing): Submit BA14 site formation works	14	05-Dec-17	20-Dec-17															
FM.P2.2A-2.110	Zone 2A-2: Excavate Soil from 17.7 mPD to 15.7 mPD	12	31-Oct-17	13-Nov-17															
FM.P2.2A-2.120	Zone 2A-2: Excavate soil and rock from 15.7 mPD to 14.1 mPD	12	14-Nov-17	27-Nov-17															
FM.P2.2A-2.140	Zone 2A-2 (no ride footing): Prepare Geological assessment report	6	28-Nov-17	04-Dec-17															
FM.P2.2A-2.130	Zone 2A-2: Excavate Soil in way of structure zone A11	12	14-Nov-17	27-Nov-17															
Zone 2C-1 (MP)																			
FM.P2.2C-1.140	Zone 2C-1 (MP): Submit BA14 site formation works	14	02-Dec-17	18-Dec-17															
Zone 2H																			
FM.P2.2H.110	Zone 2H: Excavate soil and rock from 34.9 mPD to 32.9 mPD	13	08-Jan-18	22-Jan-18															
FM.P2.2H.120	Zone 2H: Excavate rock from 32.9 mPD to 30.9 mPD	15	23-Jan-18	08-Feb-18															
Phase 2A																			
SF.P2.2A1120	Cut Rock to +24mPd and Stabilization Works	20	10-Aug-17	08-Nov-17															
Phase 2B																			
R141																			
SF.P2.2B1220	Cut Rock to +23mPd and Stabilization Works	10	29-Dec-17	10-Jan-18															
SF.P2.2B1210	Cut Soil and Rock to +26.65mPd to 24.65 mPd and Stabilization Works	18	23-Dec-17	16-Jan-18															
SF.P2.2B1230	Cut Rock to +22mPd and Stabilization Works	10	11-Jan-18	22-Jan-18															
SF.P2.2B1300	Cut Rock to +21mPd and Stabilization Works	10	23-Jan-18	02-Feb-18															
R143																			
SF.P2.2B1320	Cut Rock to +23mPd and Stabilization Works	10	10-Jan-18	20-Jan-18															
SF.P2.2B1330	Cut Rock to +22mPd and Stabilization Works	10	22-Jan-18	01-Feb-18															
SF.P2.2B1350	Cut Soil and Rock to +26.65mPd to 24.65 mPd and Stabilization Works	12	23-Dec-17	09-Jan-18															
R140																			
SF.P2.2B1380	Cut Rock to +23.3mPd and Stabilization Works	12	26-Jan-18	08-Feb-18															
SF.P2.2B1370	Cut Soil and Rock to +26.65mPd to 24.65 mPd and Stabilization Works	14	10-Jan-18	25-Jan-18															
Drainage Channel to Slopes																			
P1																			
SFD.P1.1000	Excavate and Construct catchpits -3No	9	30-Aug-17	08-Nov-17															
SFD.P1.1010	Excavate and Construct 375 SC -17m	16	24-Aug-17	17-Nov-17															
SFD.P1.1020	Excavate and Construct 375 UC -25m	9	27-Aug-17	09-Nov-17															

■ critical level of effort ■ Critical Remaining Work
■ Current
◆ Milestone ◆ Milestone
■ % Complete

Project: Ocean Park Tai Shue Wan Water World Project
 Project ID: T16004-87
 Layout: 3 Month look ahead IMPACTED OCT
 Page: 4 of 11

OCEAN PARK - TAI SHUE WAN DEVELOPMENT
Contract No. TSW-C006
3 month Rolling Construction program _NOV 2017



Date	Revision	Checked	Approved
01-Nov-17	Rev 0	PL LN ME	

ID	Activity	Duration	Start	Finish	October					November					December				
					5					6					7				
					02	09	16	23	30	06	13	20	27	04	11	18	25		
SFD.P1.1030	Excavate and Construct 450 SC - 11m	14	06-Sep-17	10-Nov-17															
SFD.P1.1040	Excavate and Construct 525 UC -24m	9	09-Nov-17	18-Nov-17															
P3																			
SFD.P3.1000	Excavate and Construct catchpits -1No	6	31-Oct-17	06-Nov-17															
SFD.P3.1010	Excavate and Construct 300 UC- 35m	10	07-Nov-17	17-Nov-17															
SFD.P3.1020	Excavate and Construct 300 UC- 12m	7	07-Nov-17	14-Nov-17															
P4/5																			
SFD.P45.1000	Excavate and Construct catchpits -1No	6	24-Nov-17	30-Nov-17															
SFD.P45.1010	Excavate and Construct 300 UC- 48m	24	01-Dec-17	30-Dec-17															
SFD.P45.1020	Excavate and Construct 450 SC - 42m	36	01-Dec-17	15-Jan-18															
RIDES - PILING & FOOTINGS																			
Ride P1 - Giant Aquatube Slide																			
Zone 1 FOOTING																			
Zone 1 Footing																			
Zone 1B-2																			
RC.P1.1A2260	Zone 1B-2: Submit BA8/10 for Foundation Works	28	09-Dec-17	13-Jan-18															
RC.P1.1A2270	Zone 1B-2: Rock Excavation for Footings	0	02-Dec-17	02-Dec-17															
RC.P1.1A2280	Zone 1B-2: Founding report / BD Inspection of Bearing Stratum	6	02-Dec-17	08-Dec-17															
Zone 1B-1																			
RC.P1.1A2310	Zone 1B-1: Submit BA8/10 for Foundation Works	28	09-Dec-17	13-Jan-18															
RC.P1.1A2320	Zone 1B-1: Rock Excavation for Footings	0	02-Dec-17	02-Dec-17															
RC.P1.1A2330	Zone 1B-1: Founding report / BD Inspection of Bearing Stratum	6	02-Dec-17	08-Dec-17															
Zone 1A-1b																			
RC.P1.1A2410	Zone 1A-1b: Submit BA8/10 for Foundation Works	28	30-Dec-17	01-Feb-18															
RC.P1.1A2420	Zone 1A-1b: Rock Excavation for Footings	0	21-Dec-17	21-Dec-17															
RC.P1.1A2430	Zone 1A-1b: Founding report / BD Inspection of Bearing Stratum	6	21-Dec-17	29-Dec-17															
Zone 1A-1c																			
RC.P1.1A2370	Zone 1A-1c: Rock Excavation for Footings	0	24-Jan-18	24-Jan-18															
RC.P1.1A2380	Zone 1A-1c: Founding report / BD Inspection of Bearing Stratum	6	24-Jan-18	30-Jan-18															
Ride P2 - Aqua Twist Mat Races																			
Zone 2 FOOTING																			
Zone 2 Footing																			
Zone 2C-2																			
RCF.P2.2C-2.120	Zone 2C-2: Submit BA8/10 for Foundation Works	28	06-Jan-18	07-Feb-18															
RCF.P2.2C-2.100	Zone 2C-2: Rock Excavation for Footings	0	29-Dec-17	29-Dec-17															
RCF.P2.2C-2.110	Zone 2C-2: Founding report / BD Inspection of Bearing Stratum	6	29-Dec-17	05-Jan-18															
Zone 2A-1																			
RCF.P2.2A-1.100	Zone 2A-1: Rock Excavation for Footings	44	03-Jan-18	26-Feb-18															
Zone 2C-1 (MP)																			
MP.P2.2B1480	Zone 2C-1 (MP): Submit BA8/10 for Minipiles	28	02-Dec-17	06-Jan-18															
MP.P2.2B1490	Zone 2C-1 (MP): Minipiles (2V4R)	15	18-Jan-18	03-Feb-18															
Ride P3 - Hybrid Funnel/Dark Ride																			
Zone 3 FOOTING																			
Zone 3 Footing																			
Zone 3B																			
RCF.P3.3B.100	Zone 3B: Rock Excavation for Footings	50	19-Dec-17	21-Feb-18															
Zone 3A																			
RCF.P3.3A.120	Zone 3A: Submit BA8/10 for Foundation Works	28	15-Jan-18	15-Feb-18															
RCF.P3.3A.100	Zone 3A: Rock Excavation for Footings	28	02-Dec-17	06-Jan-18															
RCF.P3.3A.110	Zone 3A: Founding report / BD Inspection of Bearing Stratum	6	08-Jan-18	13-Jan-18															
Zone 3A-2																			
RCF.P3.3A-2.120	Zone 3A-2: Submit BA8/10 for Foundation Works	28	17-Jan-18	21-Feb-18															
RCF.P3.3A-2.100	Zone 3A-2: Rock Excavation for Footings	16	19-Dec-17	09-Jan-18															
RCF.P3.3A-2.110	Zone 3A-2: Founding report / BD Inspection of Bearing Stratum	6	10-Jan-18	16-Jan-18															
Zone 3E-1																			
RCF.P3.3E-1.120	Zone 3E-1: Submit BA8/10 for Foundation Works	28	19-Dec-17	23-Jan-18															
RCF.P3.3E-1.100	Zone 3E-1: Rock Excavation for Footings	25	09-Nov-17	07-Dec-17															
RCF.P3.3E-1.110	Zone 3E-1: Founding report / BD Inspection of Bearing Stratum	6	08-Dec-17	14-Dec-17															
Zone 3E-2 (MP)																			
MP.P3.3C1170	Zone 3E-2 (MP): Submit BA8/10 for Minipiles	28	02-Dec-17	06-Jan-18															
MP.P3.3C1180	Zone 3E-2 (MP): Minipiles (3V3R)	14	18-Jan-18	02-Feb-18															
Zone 3E-3																			
RCF.P3.3E-3.120	Zone 3E-3: Submit BA8/10 for Foundation Works (formation below 3C-2)	28	21-Dec-17	25-Jan-18															
RCF.P3.3E-3.100	Zone 3E-3: Rock Excavation for Footings	10	02-Dec-17	13-Dec-17															
RCF.P3.3E-3.110	Zone 3E-3: Founding report / BD Inspection of Bearing Stratum	6	14-Dec-17	20-Dec-17															
Zone 3E-4 (MP)																			
MP.P3.3C1200	Zone 3E-4 (MP): Submit BA8/10 for Minipiles	28	09-Dec-17	13-Jan-18															
MP.P3.3C1210	Zone 3E-4 (MP): Minipiles (3V3R)	14	18-Jan-18	02-Feb-18															
Zone 3F																			

critical level of effort Critical Remaining Work
 Current
 Milestone Milestone
 % Complete

Project: Ocean Park Tai Shue Wan Water World Project
 Contract No. TSW-C006
 Project ID: T16004-87
 Layout: 3 Month look ahead IMPACTED OCT
 Page: 5 of 11

OCEAN PARK - TAI SHUE WAN DEVELOPMENT
Contract No. TSW-C006
3 month Rolling Construction program _NOV 2017



Date	Revision	Checked	Approved
01-Nov-17	Rev 0	PL LN ME	

ID	Activity	Duration	Start	Finish	October					November					December				
					5					6					7				
					02	09	16	23	30	06	13	20	27	04	11	18	25		
RCF.P3.3F.120	Zone 3F: Submit BA8/10 for Foundation Works	28	04-Jan-18	05-Feb-18															
RCF.P3.3F.100	Zone 3F: Rock Excavation for Footings	13	09-Dec-17	23-Dec-17															
RCF.P3.3F.110	Zone 3F: Founding report / BD Inspection of Bearing Stratum	6	27-Dec-17	03-Jan-18															
Zone 3G-1																			
RCF.P3.3G-1.120	Zone 3G-1: Submit BA8/10 for Foundation Works	28	06-Jan-18	07-Feb-18															
RCF.P3.3G-1.100	Zone 3G-1: Rock Excavation for Footings	0	29-Dec-17	29-Dec-17															
RCF.P3.3G-1.110	Zone 3G-1: Founding report / BD Inspection of Bearing Stratum	6	29-Dec-17	05-Jan-18															
Zone 3G-2																			
RCF.P3.3G-2.120	Zone 3G-2: Submit BA8/10 for Foundation Works	28	19-Dec-17	23-Jan-18															
RCF.P3.3G-2.100	Zone 3G-2: Rock Excavation for Footings	0	12-Dec-17	12-Dec-17															
RCF.P3.3G-2.110	Zone 3G-2: Founding report / BD Inspection of Bearing Stratum	6	12-Dec-17	18-Dec-17															
Zone 3G-3																			
RCF.P3.3G-3.120	Zone 3G-3: Submit BA8/10 for Foundation Works	28	22-Jan-18	26-Feb-18															
RCF.P3.3G-3.100	Zone 3G-3: Rock Excavation for Footings	0	15-Jan-18	15-Jan-18															
RCF.P3.3G-3.110	Zone 3G-3: Founding report / BD Inspection of Bearing Stratum	6	15-Jan-18	20-Jan-18															
Phase 3D																			
Footing																			
RC.P3.3D2130	BD Inspection of Bearing Stratum	6	29-Jan-18	03-Feb-18															
Phase 3F																			
Footing																			
RC.P3.3F2130	BD Inspection of Bearing Stratum	6	27-Jan-18	02-Feb-18															
Ride P4 - Aqua Drop Speed Slide																			
Zone 4 FOOTING																			
Zone 4 Footing																			
Zone 4B-3 (MP)-1																			
Piling Works																			
MP.P4.4A1170	Zone 4B-3: Piling Works: Submit BA8/10 for Minipiles	28	23-Nov-17	27-Dec-17															
MP.P4.4A1210	Piling Works: Post-Drilling	6	30-Jan-18	05-Feb-18															
MP.P4.4A1200	Piling Works: Minipiles (2V2R)	10	18-Jan-18	29-Jan-18															
MP.P4.4A1180	Piling Works: Preparation of Trial Pile	7	28-Dec-17	05-Jan-18															
MP.P4.4A1190	Piling Works: Trial Pile	7	06-Jan-18	13-Jan-18															
MP.P4.4A1270	Piling Works: Approval of Trial Pile	3	15-Jan-18	17-Jan-18															
Zone 4A																			
RCF.P4.4A.120	Zone 4A: Submit BA8/10 for Foundation Works	28	08-Jan-18	08-Feb-18															
RCF.P4.4A.100	Zone 4A: Rock Excavation for Footings	16	09-Dec-17	29-Dec-17															
RCF.P4.4A.110	Zone 4A: Founding report / BD Inspection of Bearing Stratum	6	30-Dec-17	06-Jan-18															
Zone 4B-1																			
RCF.P4.4B-1.120	Zone 4B-1: Submit BA8/10 for Foundation Works	28	16-Dec-17	20-Jan-18															
RCF.P4.4B-1.100	Zone 4B-1: Rock Excavation for Footings	6	02-Dec-17	08-Dec-17															
RCF.P4.4B-1.110	Zone 4B-1: Founding report / BD Inspection of Bearing Stratum	6	09-Dec-17	15-Dec-17															
Zone 4B-2																			
RCF.P4.4B-2.120	Zone 4B-2: Submit BA8/10 for Foundation Works	28	18-Dec-17	22-Jan-18															
RCF.P4.4B-2.100	Zone 4B-2: Rock Excavation for Footings	6	04-Dec-17	09-Dec-17															
RCF.P4.4B-2.110	Zone 4B-2: Founding report / BD Inspection of Bearing Stratum	6	11-Dec-17	16-Dec-17															
Zone 4C-2																			
RCF.P4.4C-2.120	Zone 4C-2: Submit BA8/10 for Foundation Works	28	27-Dec-17	29-Jan-18															
RCF.P4.4C-2.100	Zone 4C-2: Rock Excavation for Footings	6	11-Dec-17	16-Dec-17															
RCF.P4.4C-2.110	Zone 4C-2: Founding report / BD Inspection of Bearing Stratum	6	18-Dec-17	23-Dec-17															
Ride P5 - Family Boomerango																			
Zone 5 FOOTING																			
Zone 5 Footing																			
Zone 5A-1																			
RCF.P5.5A-1.120	Zone 5A-1: Submit BA8/10 for Foundation Works	28	20-Dec-17	24-Jan-18															
RCF.P5.5A-1.100	Zone 5A-1: Rock Excavation for Footings	0	13-Dec-17	13-Dec-17															
RCF.P5.5A-1.110	Zone 5A-1: Founding report / BD Inspection of Bearing Stratum	6	13-Dec-17	19-Dec-17															
Phase 5C																			
Footing																			
RC.P5.5C2120	Rock Excavation for Footings	28	16-Dec-17	20-Jan-18															
RC.P5.5C2130	BD Inspection of Bearing Stratum	6	22-Jan-18	27-Jan-18															
Phase 5B																			
Footing																			
RC.P5.5B2110	Submit BA8/10 for Foundation Works	28	17-Jan-18	21-Feb-18															
RC.P5.5B2120	Rock Excavation for Footings	30	17-Jan-18	23-Feb-18															
RISING MAIN (SEWERAGE)																			
Site Formation/Access/ Excavation																			
RM.SFHL.1110	Rising Main - Excavation from CH170-CH220	27	05-Jan-18	05-Feb-18															
Thrust Block, Pipe Trough & Slope Pipe																			
RM.PTHL.1010	Install Concrete Slope Pipe Supports 17no.	34	19-Jan-18	02-Mar-18															

■ critical level of effort ■ Critical Remaining Work
■ Current
◆ Milestone ▼ Milestone
 % Complete

Project: Ocean Park Tai Shue Wan Water
 World Project
 Contract No. TSW-C006
 Project ID: T16004-87
 Layout: 3 Month look ahead IMPACTED
 OCT
 Page: 6 of 11

OCEAN PARK - TAI SHUE WAN DEVELOPMENT
Contract No. TSW-C006
3 month Rolling Construction program _NOV 2017



Date	Revision	Checked	Approved
01-Nov-17	Rev 0	PL LN ME	

ID	Activity	Duration	Start	Finish	October					November					December				
					02	09	16	23	30	06	13	20	27	04	11	18	25		
SOUTH SERVICES BUILDING																			
Basement Level																			
Basement Level																			
SB.BLS.0120	BL: Underground Utilities	18	17-Nov-17	07-Dec-17											BL: Underground Utilities				
SB.BLS.130	BL: Raft Footings & Wall Kickers	17	31-Oct-17	16-Nov-17											BL: Raft Footings & Wall Kickers				
SB.BLS.180	BL: founding report	2	11-Aug-17	16-Nov-17											BL: founding report				
SB.BLS.200	BL: Instruction to Divert temporary sewerage utilities (RFI 427) and divert sewerage pipe	45	03-Aug-17	20-Nov-17											BL: Instruction to Divert temporary sewerage utilities (RFI 427) and divert sewerage				
SB.BLS.220	BL: Excavation to Footings	6	22-Sep-17	10-Nov-17											BL: Excavation to Footings				
SB.BLS.250	BL: Demolish existing structure in way of foundations (PMI)	7	31-Oct-17	08-Nov-17											BL: Demolish existing structure in way of foundations (PMI)				
SB.BLS.260	South Services Building: BL: Divert Utilities in way of structure (PMI)	7	31-Oct-17*	07-Nov-17											South Services Building: BL: Divert Utilities in way of structure (PMI)				
SB.BLS.190	South Services Building: BL: Ground bearing stratum report	7	16-Nov-17*	24-Nov-17											South Services Building: BL: Ground bearing stratum report				
SB.BLS.0230	BL: On-Grade Slab	8	08-Dec-17	16-Dec-17											BL: On-Grade Slab				
Level 1																			
Level 1																			
SB.L1S.1010	L1: Walls columns Slab at +12.95	20	17-Nov-17	09-Dec-17											L1: Walls columns Slab at +12.95				
SB.L1S.1020	L1: Walls columns Slab at +14.5	20	04-Dec-17	28-Dec-17											L1: Walls columns Slab at +14.5				
Earthworks																			
OP.260	Backfill to +15mPd	28	29-Dec-17	31-Jan-18															
PRIMARY RC STRUCTURE																			
Foundations																			
Zone 02 (Foundation Level 1) (GL 46-49/DD-FF)																			
SPL1S.1060	Zone 02: Strike Formwork & Backfill	10	12-Aug-17	02-Nov-17											Zone 02: Strike Formwork & Backfill				
Zone 06 Foundation Level 2 (GL 173-175/PP-MM)																			
SPL1S.1195	Zone 06: Strike Formwork & Backfill	4	03-Sep-17	02-Nov-17											Zone 06: Strike Formwork & Backfill				
SPL1S.1175	Zone 06: Excavations to Footings (3no) (on hold under EVA)	20	18-Aug-17	10-Nov-17											Zone 06: Excavations to Footings (3no) (on hold under EVA)				
SPL1S.1360	Zone 06: Footings (1no) (on hold under EVA)	6	13-Nov-17	18-Nov-17											Zone 06: Footings (1no) (on hold under EVA)				
Zone 01 (Foundation transformer room) (GL A-C/1-9)																			
Grid 1-5																			
SPL1S.13200	Zone 01-2: GL A-C/1-5: Footings	10	24-Aug-17	08-Dec-17											Zone 01-2: GL A-C/1-5: Footings				
SPL1S.13400	Zone 01-2: GL A-C/1-5: Backfill	4	27-Dec-17	02-Jan-18															
SPL1S.13600	Zone 01-2: GL A-C/1-5: On-Grade Slab +8.6mpd (20 bays)	12	10-Jan-18	24-Jan-18															
SPL1S.14000	Zone 01: GL A-C/1-5: Founding report	2	03-Nov-17	07-Nov-17											Zone 01: GL A-C/1-5: Founding report				
SPL1S.14100	Zone 01: GL A-C/1-5: Additional excavation 1m depth and soil replacment	11	24-Aug-17	02-Nov-17											Zone 01: GL A-C/1-5: Additional excavation 1m depth and soil replacment				
SPL1S.13210	Zone 01: GL A-C/1-5:UU Obstruction (RFI 589) awaiting PMI and divert UU	28	17-Aug-17	01-Dec-17											Zone 01: GL A-C/1-5:UU Obstruction (RFI 589) awaiting PM				
Grid 5-9																			
SPL1S.1220	Zone 01-1: GL A-C/5-9: Footings	14	19-Sep-17	07-Nov-17											Zone 01-1: GL A-C/5-9: Footings				
SPL1S.1240	Zone 01-1: GL A-C/5-9: Backfill	4	21-Dec-17	28-Dec-17															
SPL1S.1260	Zone 01-1: GL A-C/5-9: On-Grade Slab +8.6mpd (20 bays)	12	02-Jan-18	16-Jan-18															
Zone 03 (North Wall-Foundation Level 3) GL19-27																			
SPL1S.1105	Zone 03: GL 19-27: Excavation to footings (not deeper than 4.5m)	14	18-Sep-17	18-Nov-17											Zone 03: GL 19-27: Excavation to footings (not deeper than 4.5m)				
SPL1S.1115	Zone 03: GL 19-27: Strike Formwork & Backfill	8	06-Dec-17	14-Dec-17											Zone 03: GL 19-27: Strike Formw				
SPL1S.14110	Zone 03: GL 20-24: Footings	22	25-Oct-17	02-Nov-17											Zone 03: GL 20-24: Footings				
SPL1S.14120	Zone 03: GL 24-: Footings	14	20-Nov-17	05-Dec-17											Zone 03: GL 24-: Footings				
SPL1S.14130	Zone 03: GL 25-26: Footings	10	03-Nov-17	14-Nov-17											Zone 03: GL 25-26: Footings				
Level 1																			
Slab																			
On Grade Slab																			
OG.L1.1010	Construct on grade slab GL MM / 47-174	21	11-Dec-17	06-Jan-18															
OG.L1.1000	Install Underground Utilities	21	16-Nov-17	09-Dec-17											Install Underground Utilities				
Spiral slab																			
OG.L1.1020	Construct on grade slap - Spiral GL FF-JJ / 23-27	14	08-Nov-17	23-Nov-17											Construct on grade slap - Spiral GL FF-JJ / 23-27				
Zone A																			
Zone A1																			
SPL1A.1140	Zone A1: Falsework Dismantling (350)	12	16-Jan-18	29-Jan-18															
SPL1A.1690	Zone A1-1: Falsework Dismantling (350)	6	16-Jan-18	22-Jan-18															
SPL1A.1700	Zone A1-2: Falsework Dismantling (350)	6	23-Jan-18	29-Jan-18															
Zone A2																			
SPL1A.1790	Zone A2-2: L1 Slab	17	24-Aug-17	07-Nov-17											Zone A2-2: L1 Slab				
SPL1A.1240	Zone A2: Core 0	14	20-Sep-17	31-Oct-17											Zone A2: Core 0				
Zone A3																			
SPL1A.1340	Zone A3: Falsework Dismantling (350)	6	29-Jan-18	05-Feb-18															
Zone A5																			
SPL1A.2010	Zone A5-2: L1 Slab	10	13-Oct-17	11-Nov-17											Zone A5-2: L1 Slab				
Zone B																			
Zone B2																			
SPL1B.1580	Zone B2-1: L1 Slab (On hold MJ)	17	07-Sep-17	11-Nov-17											Zone B2-1: L1 Slab (On hold MJ)				

■ critical level of effort ■ Critical Remaining Work
■ Current
◆ Milestone ◆ Milestone
■ % Complete

Project: Ocean Park Tai Shue Wan Water World Project
 Project ID: T16004-87
 Layout: 3 Month look ahead IMPACTED OCT
 Page: 7 of 11

OCEAN PARK - TAI SHUE WAN DEVELOPMENT
Contract No. TSW-C006
3 month Rolling Construction program _NOV 2017



Date	Revision	Checked	Approved
01-Nov-17	Rev 0	PL LN ME	

ID	Activity	Duration	Start	Finish	October					November					December				
					5					6					7				
					02	09	16	23	30	06	13	20	27	04	11	18	25		
Zone B4																			
SPL1B.15110	Zone B4-1b: L1 Slab	12	25-Oct-17	11-Nov-17															
Zone B5																			
SPL1B.1530	Zone B5: Strike & Falsework Dismantling	9	28-Nov-17	07-Dec-17															
SPL1B.1540	Zone B5: Falsework Dismantling (350)	6	15-Jan-18	20-Jan-18															
SPL1B.1880	Zone B5-1: L1 Slab	17	31-Oct-17	18-Nov-17															
SPL1B.1920	Zone B5-2: L1 Slab	18	07-Nov-17	27-Nov-17															
SPL1B.1940	Zone B5-3: L1 Slab	14	31-Oct-17	15-Nov-17															
SPL1B.1890	Zone B5-2: L1 Slab	17	31-Oct-17	18-Nov-17															
Level 2																			
On Grade Slab																			
SPL2S.2010	GL 172-KK: On-grade Slab	9	31-Oct-17	09-Nov-17															
Zone A																			
Zone A1																			
SPL2A.2110	Zone A1: L1-L2 Columns	6	02-Sep-17	06-Nov-17															
SPL2A.2120	Zone A1: L2 Slab	30	16-Oct-17	04-Dec-17															
SPL2A.2130	Zone A1: Strike & Falsework Dismantling	8	15-Dec-17	23-Dec-17															
Zone A2																			
SPL2A.2230	Zone A2: Strike & Falsework Dismantling	8	09-Dec-17	18-Dec-17															
SPL2A.2210	Zone A2: L1-L2 Columns	6	29-Aug-17	06-Nov-17															
SPL2A.2220	Zone A2: L2 Slab	25	16-Oct-17	28-Nov-17															
Zone A3																			
SPL2A.2310	Zone A3: L1-L2 Columns	7	04-Sep-17	07-Nov-17															
SPL2A.2320	Zone A3: L2 Slab	28	31-Oct-17	01-Dec-17															
SPL2A.2330	Zone A3: Strike & Falsework Dismantling	8	13-Dec-17	21-Dec-17															
Zone A4																			
SPL2A.2410	Zone A4: L1-L2 Columns	6	19-Oct-17	06-Nov-17															
Zone A5																			
SPL2A.2520	Zone A5: L2 Slab	25	04-Oct-17	11-Nov-17															
SPL2A.2530	Zone A5: Strike & Falsework Dismantling	8	23-Nov-17	01-Dec-17															
Zone A6																			
SPL2A.2640	Zone A6-2: L2 Slab	18	11-Sep-17	31-Oct-17															
Zone A7, Lobby Ramp																			
SPL2A.2710	Zone A7: L1-L2 Columns	4	20-Sep-17	03-Nov-17															
SPL2A.2730	Zone A7: L2 Slab	20	04-Nov-17	27-Nov-17															
SPL2A.2740	Zone A7: Strike & Falsework Dismantling	7	28-Dec-17	05-Jan-18															
SPL2A.2720	Zone A7: Lobby Ramp	23	17-Nov-17	13-Dec-17															
Zone A8, Lobby Ramp																			
SPL2A.2810	Zone A8: L1-L2 Columns	5	17-Nov-17	22-Nov-17															
SPL2A.2830	Zone A8: L2 Slab	21	23-Nov-17	16-Dec-17															
SPL2A.2820	Zone A8: Lobby Ramp	24	04-Nov-17	01-Dec-17															
SPL2A.2840	Zone A8: Strike & Falsework Dismantling	8	30-Dec-17	09-Jan-18															
Zone A9																			
SPL2A.2910	Zone A9: L1-L2 Columns	5	15-Dec-17	21-Dec-17															
SPL2A.2920	Zone A9: L2 Slab	23	19-Dec-17	18-Jan-18															
SPL2A.2930	Zone A9: Strike & Falsework Dismantling	9	29-Jan-18	08-Feb-18															
Zone A10																			
SPL2A.2940	Zone A10: L1-L2 Columns	6	21-Dec-17	30-Dec-17															
SPL2A.2950	Zone A10: L2 Slab	23	29-Dec-17	26-Jan-18															
Zone A11 (Ramp)																			
SPL2A.2970	Zone A11: L1-L2 Columns	9	28-Nov-17	07-Dec-17															
SPL2A.2980	Zone A11a & A11b: L2 Slab	25	04-Dec-17	04-Jan-18															
SPL2A.2990	Zone A11: Strike & Falsework Dismantling	9	16-Jan-18	25-Jan-18															
SPL2A.2975	Zone A11: Ramp	31	04-Dec-17	11-Jan-18															
Zone A12																			
SPL2A.3000	Zone A12: L1-L2 Columns	4	29-Dec-17	04-Jan-18															
SPL2A.3010	Zone A12: L2 Slab	24	03-Jan-18	31-Jan-18															
Zone A13																			
SPL2A.3030	Zone A13: L1-L2 Columns	5	04-Jan-18	10-Jan-18															
SPL2A.3040	Zone A13: L2 Slab	24	09-Jan-18	06-Feb-18															
Zone A16																			
SPL2A.3060	Zone A16: L1-L2 Columns	4	08-Jan-18	12-Jan-18															
SPL2A.3070	Zone A16: L2 Slab	24	12-Jan-18	09-Feb-18															
Zone A17																			
SPL2A.3090	Zone A17: L1-L2 Columns	4	11-Jan-18	16-Jan-18															
SPL2A.3100	Zone A17: L2 Slab	28	15-Jan-18	20-Feb-18															
Zone A18																			
SPL2A.3120	Zone A18: L1-L2 Columns	4	15-Jan-18	19-Jan-18															

■ critical level of effort ■ Critical Remaining Work
■ Current
◆ Milestone ◆ Milestone
▼ Milestone
■ % Complete

Project: Ocean Park Tai Shue Wan Water World Project
 Project ID: T16004-87
 Layout: 3 Month look ahead IMPACTED OCT
 Page: 8 of 11

OCEAN PARK - TAI SHUE WAN DEVELOPMENT
Contract No. TSW-C006
3 month Rolling Construction program _NOV 2017



Date	Revision	Checked	Approved
01-Nov-17	Rev 0	PL LN ME	

ID	Activity	Duration	Start	Finish	October					November					December					
					5					6					7					
					02	09	16	23	30	06	13	20	27	04	11	18	25			
SPL2A.3130	Zone A18: L2 Slab	28	19-Jan-18	24-Feb-18																
Zone A19 , (Including Bridge)																				
SPL2A.3150	Zone A19: L1-L2 Columns	1	18-Jan-18	19-Jan-18																
SPL2A.3160	Zone A19: L2 Slab	30	19-Jan-18	27-Feb-18																
Zone A14 (North Plant Below)																				
SPL2A.3180	Zone A14: L1-L2 Columns	5	15-Dec-17	21-Dec-17																
Zone A15 (North Plant Room)																				
SPL2A.3210	Zone A15: L1-L2 Columns	8	15-Dec-17	27-Dec-17																
SPL1S.1040	Columns & Slab +14.5mPD	27	24-Jan-18	28-Feb-18																
Zone A - Spiral Ramp																				
SPL2A.3240	Zone A: Spiral Ramp - L2	26	24-Nov-17	23-Dec-17																
Zone B																				
Zone B3																				
SPL2B.2330	Zone B3: Strike & Falsework Dismantling	7	14-Dec-17	21-Dec-17																
Zone B4																				
SPL2B.2420	Zone B4: L2 Slab	37	18-Oct-17	12-Dec-17																
SPL2B.2430	Zone B4: Strike & Falsework Dismantling	8	23-Dec-17	04-Jan-18																
Zone B5																				
SPL2B.2530	Zone B5: Strike & Falsework Dismantling	8	07-Nov-17	15-Nov-17																
Zone B6																				
SPL2B.2620	Zone B6: L2 Slab	28	06-Nov-17	07-Dec-17																
SPL2B.2630	Zone B6: Strike & Falsework Dismantling	7	19-Dec-17	28-Dec-17																
Zone B7																				
SPL2B.2720	Zone B7: L2 Slab	28	23-Sep-17	06-Nov-17																
Zone B9																				
SPL2B.2910	Zone B9: L1-L2 Columns	7	05-Sep-17	14-Nov-17																
SPL2B.2920	Zone B9: L2 Slab	24	13-Nov-17	09-Dec-17																
Zone B10																				
SPL2B.3010	Zone B10: L1-L2 Columns	7	26-Aug-17	10-Nov-17																
SPL2B.3020	Zone B10: L2 Slab	24	20-Sep-17	14-Nov-17																
Zone B1																				
SPL2B.2110	Zone B1: L1-L2 Columns	7	01-Dec-17	08-Dec-17																
SPL2B.2120	Zone B1: L2 Slab	20	07-Dec-17	02-Jan-18																
SPL2B.2130	Zone B1: Strike & Falsework Dismantling	9	11-Jan-18	20-Jan-18																
Zone B2																				
SPL2B.3210	Zone B2: L1-L2 Columns	7	02-Dec-17	09-Dec-17																
SPL2B.3220	Zone B2: L2 Slab	19	08-Dec-17	02-Jan-18																
SPL2B.3230	Zone B2: Strike & Falsework Dismantling	9	13-Jan-18	23-Jan-18																
Level 3																				
Zone A																				
Zone A1																				
SPL3A.3110	Zone A1: L2-L3 Columns	6	05-Sep-17	16-Nov-17																
SPL3A.3120	Zone A1: L3 Slab	28	17-Nov-17	19-Dec-17																
SPL3A.3130	Zone A1: Strike & Falsework Dismantling	8	04-Jan-18	12-Jan-18																
Zone A2																				
SPL3A.3210	Zone A2: L2-L3 Columns	8	06-Dec-17	14-Dec-17																
SPL3A.3220	Zone A2: L3 Slab	26	12-Dec-17	13-Jan-18																
SPL3A.3230	Zone A2: Strike & Falsework Dismantling	9	26-Jan-18	05-Feb-18																
Zone A3																				
SPL3A.3310	Zone A3: L2-L3 Columns	5	06-Dec-17	11-Dec-17																
SPL3A.3320	Zone A3: L3 Slab	23	12-Dec-17	10-Jan-18																
SPL3A.3330	Zone A3: Strike & Falsework Dismantling	9	23-Jan-18	01-Feb-18																
Zone A5																				
SPL3A.3510	Zone A5: L2-L3 Columns	6	20-Oct-17	06-Nov-17																
SPL3A.3520	Zone A5: L3 Slab	38	04-Nov-17	18-Dec-17																
SPL3A.3530	Zone A5: Strike & Falsework Dismantling	8	04-Jan-18	12-Jan-18																
Zone A6																				
SPL3A.3610	Zone A6: L2-L3 Columns	7	05-Jan-18	12-Jan-18																
SPL3A.3630	Zone A6: L3 Slab	26	11-Jan-18	09-Feb-18																
SPL3A.3620	Zone A6: Ramp	26	09-Jan-18	07-Feb-18																
Zone A7																				
SPL3A.3710	Zone A7: L2-L3 Columns	8	20-Oct-17	22-Nov-17																
SPL3A.3720	Zone A7: L3 Slab	25	20-Nov-17	18-Dec-17																
SPL3A.3730	Zone A7: Strike & Falsework Dismantling	8	21-Dec-17	02-Jan-18																
Zone B																				
Zone B1																				
SPL3B.3110	Zone B1: L2-L3 Columns	7	15-Dec-17	22-Dec-17																

■ critical level of effort ■ Critical Remaining Work
■ Current
◆ Milestone ◆ Milestone
▼ Milestone
■ % Complete

Project: Ocean Park Tai Shue Wan Water World Project
 Project ID: T16004-87
 Layout: 3 Month look ahead IMPACTED OCT
 Page: 9 of 11

OCEAN PARK - TAI SHUE WAN DEVELOPMENT
Contract No. TSW-C006
3 month Rolling Construction program _NOV 2017



Date	Revision	Checked	Approved
01-Nov-17	Rev 0	PL LN ME	

ID	Activity	Duration	Start	Finish	October					November					December				
					5					6					7				
					02	09	16	23	30	06	13	20	27	04	11	18	25		
SPL3B.3120	Zone B1: L3 Slab	28	21-Dec-17	25-Jan-18															
Zone B2																			
SPL3B.3210	Zone B2: L2-L3 Columns	7	23-Dec-17	03-Jan-18															
SPL3B.3220	Zone B2: L3 Slab	27	02-Jan-18	01-Feb-18															
Zone B spiral ramp																			
SPL2A.3250	Zone A: Spiral Ramp - L3	26	27-Dec-17	26-Jan-18															
Zone B3, Bridge																			
SPL3B.3310	Zone B3: L2-L3 Columns	7	03-Jan-18	10-Jan-18															
Platform Level																			
Zone PL																			
SPL4S.4010	Zone: Inclined Column S4	13	21-Dec-17	08-Jan-18															
Roof Level																			
Slab																			
Roof A																			
Zone R-A1																			
SPRLA.5110	Zone R-A1: L3-RL Inclined Column S4 (1st lift)	13	22-Dec-17	09-Jan-18															
SPRLA.5115	Zone R-A1: L3-RL Inclined Column S4 (2nd lift)	9	10-Jan-18	19-Jan-18															
Zone R-A3																			
SPRLA.5305	Zone R-A3: L3-RL Inclined Column R15	11	22-Dec-17	06-Jan-18															
Zone R-A4																			
SPRLA.5410	Zone R-A4: L3-RL Inclined Column S6	12	19-Dec-17	04-Jan-18															
Zone R-A5																			
SPRLA.5510	Zone R-A5: L3-RL Inclined Column S5	12	28-Dec-17	11-Jan-18															
Roof B																			
Zone R-B1																			
SPRLB.5110	Zone R-B1: L3-RL Inclined Column S11	12	17-Jan-18	30-Jan-18															
SPRLB.5115	Zone R-B1: L3-RL Inclined Column S12	12	17-Jan-18	30-Jan-18															
Zone R-B2																			
SPRLB.5210	Zone R-B2: L3-RL Inclined Column S10	12	18-Jan-18	31-Jan-18															
Zone R-B3																			
SPRLB.5310	Zone R-B3: L3-RL Inclined Column S20	13	20-Jan-18	03-Feb-18															
Zone R-B5																			
SPRLB.5520	Zone R-B5: Strike Formwork (S13)	0	20-Dec-17	20-Dec-17															
SPRLB.5510	Zone R-B5: L2-RL Inclined Columns S13 (1st lift)	12	11-Nov-17	24-Nov-17															
SPRLB.5530	Zone R-B5: RL Slab	30	05-Dec-17	11-Jan-18															
SPRLB.5515	Zone R-B5: L2-RL Inclined Columns S13 (2nd lift)	8	25-Nov-17	04-Dec-17															
Zone R-B7																			
SPRLB.5710	Zone R-B7: L3-RL Inclined Columns S17	13	10-Nov-17	24-Nov-17															
Zone R-B8																			
SPRLB.5810	Zone R-B8: L3-RL Inclined Columns S18	12	27-Jan-18	09-Feb-18															
Roof C																			
Zone R-C																			
SPRLC.5130	Zone RC: Columns (12no)	28	12-Jan-18	13-Feb-18															
SECONDARY RC STRUCTURE (M & E Zone)																			
Basement Level																			
Secondary structures																			
SPBLS.1740	Secondary BL structures	75	29-Dec-17	03-Apr-18															
Level 2																			
Zone A																			
Zone A5																			
SSL2A.2510	Zone-A5: L2 Secondary Slab	28	15-Jan-18	15-Feb-18															
Zone A7																			
SSL2A.2710	Zone-A7: L2 Secondary Slab	28	03-Jan-18	03-Feb-18															
Zone B																			
Zone B2																			
SSL2B.2210	Zone-B2: L2 Secondary Slab (Wave Pool)	22	08-Dec-17	05-Jan-18															
SSL2B.2220	Zone-B2: Strike Formwork & Dismantling	5	17-Jan-18	22-Jan-18															
Zone B3																			
SSL2B.2320	Zone-B3: Strike Formwork & Dismantling	5	22-Dec-17	29-Dec-17															
Zone B4																			
SSL2B.2410	Zone-B4: L2 Secondary Slab (Landscape)	25	03-Jan-18	31-Jan-18															
Zone B5																			
SSL2B.2510	Zone-B4: L2 Secondary Slab (above Chinese Resto)	15	03-Jan-18	19-Jan-18															
Pool Unit																			
Level 2																			
Pool A - Outdoor Wave Pool																			

critical level of effort
 Critical Remaining Work
 Current

Milestone
 Milestone

% Complete

Project: Ocean Park Tai Shue Wan Water World Project
 Project ID: T16004-87
 Layout: 3 Month look ahead IMPACTED OCT
 Page: 10 of 11

OCEAN PARK - TAI SHUE WAN DEVELOPMENT
Contract No. TSW-C006
3 month Rolling Construction program _NOV 2017



Date	Revision	Checked	Approved
01-Nov-17	Rev 0	PL LN ME	

ID	Activity	Duration	Start	Finish	October					November					December				
					5					6					7				
					02	09	16	23	30	06	13	20	27	04	11	18	25		
SS.PUPA.1110	Pool A: Construct Slab Outdoor Wave Pool	35	23-Jan-18	07-Mar-18															
ABWF WORKS																			
Binnacles																			
BIN.GDP.1000	Binnacles Shop drawing Submission	90	26-Jan-18	19-May-18															
Blockwork																			
Basement Level																			
AB.BWBL.0110	BL Zone-B1-1: Install Blockwork	18	16-Jan-18	05-Feb-18															
AB.BWBL.0120	BL Zone-B1-2: Install Blockwork	12	09-Jan-18	22-Jan-18															
AB.BWBL.0130	BL Zone-B1-3: Install Blockwork	12	16-Jan-18	29-Jan-18															
AB.BWBL.0150	BL Zone-B1-5: Install Blockwork	10	29-Jan-18	08-Feb-18															
AB.BWBL.0170	BL Zone-B1-7: Install Blockwork	10	16-Jan-18	26-Jan-18															
Level 1																			
Zone A																			
AB.BWL1.1110	L1 Zone-A1: Install Blockwork	18	26-Jan-18	15-Feb-18															
Zone B																			
AB.BWL1.1550	L1 Zone-B5: Install Blockwork	10	24-Jan-18	03-Feb-18															
AB.BWL1.1540	L1 Zone-B4: Install Blockwork	14	24-Jan-18	08-Feb-18															
AB.BWL1.1520	L1 Zone-B2: Install Blockwork	7	06-Dec-17	13-Dec-17															
AB.BWL1.1530	L1 Zone-B3: Install Blockwork	21	08-Jan-18	31-Jan-18															
Lift Works																			
Lift No.3																			
AB.LW3.3105	Complete Lift 3 - Core Shell	0		10-Nov-17															
Lift No.1																			
AB.LW1.1105	Complete Lift 1 - Core Shell	0		02-Jan-18															
ABWF Works to Enable E&M Access																			
Basement Level																			
AB.EABL.0135	BL Zone SSB: ABWF to enable E&M access - Fan & MCC Rm (050)	18	29-Dec-17	19-Jan-18															
Level 1																			
AB.EAL1.1120	L1 SSB: ABWF to enable E&M access - Cooling Tower	24	29-Dec-17	26-Jan-18															
E&M WORKS																			
New Water Park																			
Level 2																			
Pool A - Outdoor Wave Pool																			
EM.IN023060	Pool A Lighting Installation - 1st fix	65	23-Jan-18	16-Apr-18															
Statutory Submission, Inspection & Approval																			
Obtain Occupation Permit																			
EM.SS010010	CT1A available	0		27-Dec-17															
EM.SS010011	Submit CT1B with CT4	0		27-Dec-17															

- critical level of effort
- Critical Remaining Work
- Current
- Milestone
- Milestone
- % Complete

Project: Ocean Park Tai Shue Wan Water World Project
 Project ID: T16004-87
 Layout: 3 Month look ahead IMPACTED
 OCT
 Page: 11 of 11

OCEAN PARK - TAI SHUE WAN DEVELOPMENT
Contract No. TSW-C006
3 month Rolling Construction program _NOV 2017



Date	Revision	Checked	Approved
01-Nov-17	Rev 0	PL LN ME	