

ID	Activity	Duration	Start	Finish	Physical % Complete	2018			pr
						Jan 9	Feb 10	Mar 11	
OCEAN PARK - TAI SHUE WAN WATER WORLD PROJECT Master Rev 3 As built 20171218 rev 5									
SLOPE WORKS -SITE FORMATION									
Slope Works for Rides									
Ride P1									
SF.P1.CPP110	Phasing Plan for P1 Footing Consent: Preparation submission and approval	48	02-Feb-18	06-Apr-18	0%				
Phase 1A-1									
SF.P1.1A1110	Cut Soil and Rock slope to +13mPd Rock joint Mapping -Stabilization Design and	42	09-Oct-17	12-Mar-18	25%				Cut Soil and Rock slope to +13mPd Rock
SF.P1.1A1120	Submit BA14 for Site Formation	14	13-Mar-18	28-Mar-18	0%				Submit
Phase 1B									
SF.P1.1B1450	Cut Rock to +28mPd Rock joint Mapping -Stabilization Design and Stabilization w	14	03-Oct-17	21-Feb-18	25%				Cut Rock to +28mPd Rock joint Mapping -Stabilization Design and Stabilization w
SF.P1.1B1490	Submit BA14 for Site Formation	14	22-Feb-18	09-Mar-18	0%				Submit BA14 for Site Formation
Phase 1A-2									
SF.P1.1A1210	Cut Soil and rock slope to +24mPd Rock joint Mapping -Stabilization Design and	34	12-Feb-18	26-Mar-18	0%				Cut Soil and
SF.P1.1A1220	Submit BA14 for Site Formation	14	27-Mar-18	16-Apr-18	0%				
Ride P5									
SF.P5.CPP120	Phasing Plan for P5 Footing Consent: Preparation submission and approval	48	27-Feb-18	27-Apr-18	0%				
Phase 5A									
SF.P5.5A1130	Cut Rock to +44mPd Rock joint Mapping -Stabilization Design and Stabilization w	20	27-Feb-18	21-Mar-18	0%				Cut Rock to +44mPd F
SF.P5.5A1140	Cut Rock to +42mPd Rock joint Mapping -Stabilization Design and Stabilization w	20	22-Mar-18	19-Apr-18	0%				
Phase 5C									
SF.P5.5C1130	Cut Rock to +38mPd Rock joint Mapping -Stabilization Design and Stabilization w	20	17-Nov-17	21-Mar-18	25%				Cut Rock to +38mPd F
SF.P5.5C1140	Cut Rock to +34mPd Rock joint Mapping -Stabilization Design and Stabilization w	20	22-Mar-18	19-Apr-18	0%				
Phase 5D									
SF.P5.5D1120	Cut Soil Slope to +31mPd and Face Mapping -Stabilization Design and install Soi	36	27-Feb-18	13-Apr-18	0%				
SF.P5.5D1130	Cut Rock to +30mPd Rock joint Mapping -Stabilization Design and Stabilization w	22	27-Mar-18	27-Apr-18	0%				
Ride P3									
SF.P3.CPP120	Phasing Plan for P3 Footing Consent: Preparation submission and approval	48	08-Feb-18	12-Apr-18	0%				
Phase 3A									
SF.P3.3A1100	Form Access Platform R2 (for access to +27mPD at Zone 3A)	5	02-Feb-18	07-Feb-18	0%				Form Access Platform R2 (for access to +27mPD at Zone 3A)
SF.P3.3A1160	Cut Rock to +26mPd Rock joint Mapping -Stabilization Design and Stabilization w	12	08-Feb-18	24-Feb-18	0%				Cut Rock to +26mPd Rock joint Mapping -Stabilization Design and Stabiliz
SF.P3.3A1120	Cut Rock to +24mPd Rock joint Mapping -Stabilization Design and Stabilization w	12	26-Feb-18	10-Mar-18	0%				Cut Rock to +24mPd Rock joint Mapping -Sta
SF.P3.3A1150	Removal of Access Platform R2	22	02-Mar-18	27-Mar-18	0%				Removal
SF.P3.3A1170	Cut Rock to +22mPd Rock joint Mapping -Stabilization Design and Stabilization w	12	12-Mar-18	24-Mar-18	0%				Cut Rock to +22
SF.P3.3A1140	Cut Rock to +19mPd Rock joint Mapping -Stabilization Design and Stabilization w	12	28-Mar-18	14-Apr-18	0%				
Phase 3C									
SF.P3.3C1190	Submit BA14 for Site Formation	14	02-Feb-18	21-Feb-18	0%				Submit BA14 for Site Formation
Phase 3D									
SF.P3.3D1110	Cut Rock to +30mPd Rock joint Mapping -Stabilization Design and Stabilization w	12	02-Feb-18	15-Feb-18	0%				Cut Rock to +30mPd Rock joint Mapping -Stabilization Design and Stabilization works
SF.P3.3D1130	Cut Rock to +28mPd Rock joint Mapping -Stabilization Design and Stabilization w	12	20-Feb-18	05-Mar-18	0%				Cut Rock to +28mPd Rock joint Mapping -Stabilization D
SF.P3.3D1120	Cut Rock to +27mPd Rock joint Mapping -Stabilization Design and Stabilization w	12	06-Mar-18	19-Mar-18	0%				Cut Rock to +27mPd Rock
SF.P3.3D1190	Submit BA14 for Site Formation	14	20-Mar-18	09-Apr-18	0%				
Phase 3E									
SF.P3.3E1190	Cut Rock to +36mPd Rock joint Mapping -Stabilization Design and Stabilization w	10	22-Oct-17	13-Feb-18	50%				Cut Rock to +36mPd Rock joint Mapping -Stabilization Design and Stabilization works
SF.P3.3E1140	Cut Rock to +34mPd Rock joint Mapping -Stabilization Design and Stabilization w	10	14-Feb-18	28-Feb-18	0%				Cut Rock to +34mPd Rock joint Mapping -Stabilization Design and
SF.P3.3E1150	Cut Rock to +33mPd Rock joint Mapping -Stabilization Design and Stabilization w	10	26-Feb-18	08-Mar-18	0%				Cut Rock to +33mPd Rock joint Mapping -Stabiliz
SF.P3.3E1170	Submit BA14 for Site Formation	14	09-Mar-18	24-Mar-18	0%				Submit BA14 for
Phase 3F									
SF.P3.3F1150	Cut Rock to +43mPd Rock joint Mapping -Stabilization Design and Stabilization w	13	22-Feb-18	08-Mar-18	0%				Cut Rock to +43mPd Rock joint Mapping -Stabiliz
SF.P3.3F1130	Cut Rock to +41mPd Rock joint Mapping -Stabilization Design and Stabilization w	13	09-Mar-18	23-Mar-18	0%				Cut Rock to +41m
SF.P3.3F1140	Cut Rock to +39mPd Rock joint Mapping -Stabilization Design and Stabilization w	13	24-Mar-18	12-Apr-18	0%				
Phase 3G									
SF.P3.3G1200	Cut Rock to +39mPd Rock joint Mapping -Stabilization Design and Stabilization w	10	02-Feb-18	13-Feb-18	0%				Cut Rock to +39mPd Rock joint Mapping -Stabilization Design and Stabilization works
SF.P3.3G1150	Cut Rock to +37mPd Rock joint Mapping -Stabilization Design and Stabilization w	10	14-Feb-18	28-Feb-18	0%				Cut Rock to +37mPd Rock joint Mapping -Stabilization Design and
SF.P3.3G1210	Cut Rock to +35mPd Rock joint Mapping -Stabilization Design and Stabilization w	10	01-Mar-18	12-Mar-18	0%				Cut Rock to +35mPd Rock joint Mapping
SF.P3.3G1160	Cut Rock to +33mPd Rock joint Mapping -Stabilization Design and Stabilization w	10	13-Mar-18	23-Mar-18	0%				Cut Rock to +33m
SF.P3.3G1170	Cut Rock to +32mPd Rock joint Mapping -Stabilization Design and Stabilization w	10	22-Mar-18	06-Apr-18	0%				
Ride P4									
SF.P4.CPP120	Phasing Plan for P4 Footing Consent: Preparation submission and approval	48	02-Feb-18	06-Apr-18	0%				
Phase 4A									
SF.P4.4A1140	Cut Rock to +19mPd Rock joint Mapping -Stabilization Design and Stabilization w	10	14-Feb-18	28-Feb-18	0%				Cut Rock to +19mPd Rock joint Mapping -Stabilization Design and
SF.P4.4A1190	Submit BA14 for Site Formation	14	01-Mar-18	16-Mar-18	0%				Submit BA14 for Site Formation
Phase 4B									
SF.P4.4B1120	Cut Soil Slope to +20mPd and Face Mapping -Stabilization Design and install Soi	10	02-Feb-18	13-Feb-18	0%				Cut Soil Slope to +20mPd and Face Mapping -Stabilization Design and install Soil Nails
SF.P4.4B1130	Cut Rock to +18mPd Rock joint Mapping -Stabilization Design and Stabilization w	10	14-Feb-18	28-Feb-18	0%				Cut Rock to +18mPd Rock joint Mapping -Stabilization Design and
SF.P4.4B1190	Submit BA14 for Site Formation	14	01-Mar-18	16-Mar-18	0%				Submit BA14 for Site Formation
Phase 4C									
SF.P4.4C1150	Cut Soil Slope to +16mPd and Face Mapping -Stabilization Design and install Soi	10	17-Nov-17	18-Apr-18	50%				

█ critical level of effort █ Critic...
 Current
◆ Milestone ▼ Milestone
 % Complete

Project: Ocean Park Tai Shue Wan Water World Project
 Project ID: T16004-108
 Layout: 3 Month look ahead (OP) No VE SUM - WP_1
 Page: 1 of 5

OCEAN PARK - TAI SHUE WAN DEVELOPMENT
Contract No. TSW-C006
3 month Look-ahead program Feb 2018 (Site Access 31 May 17)

Date	Revision	Checked	Approved
31-Jan-18	3M rolling Feb 2018		

ID	Activity	Duration	Start	Finish	Physical % Complete	2018			pr
						Jan 9	Feb 10	Mar 11	
Ride P2									
SF.P2.CPP120	Phasing Plan for P2 Footing Consent: Preparation submission and approval	48	02-Feb-18	06-Apr-18	0%				
Phase 2A									
SF.P2.2A1110	Cut Soil Slope to +19mPd	19	02-Feb-18	27-Feb-18	0%				
Phase 2B									
SF.P2.2B1210	Cut Soil and Rock to +28mPd Rock joint Mapping -Stabilization Design and Stabl	18	02-Feb-18	26-Feb-18	0%				
SF.P2.2B1220	Cut Rock to +24mPd Rock joint Mapping -Stabilization Design and Stabilization w	10	12-Feb-18	26-Feb-18	0%				
SF.P2.2B1230	Cut Rock to +22mPd Rock joint Mapping -Stabilization Design and Stabilization w	10	27-Feb-18	09-Mar-18	0%				
SF.P2.2B1290	Submit BA14 for Site Formation	14	10-Mar-18	26-Mar-18	0%				
Phase 2C									
SF.P2.2C1330	Cut Rock to +30mPd Rock joint Mapping -Stabilization Design and Stabilization w	13	23-Sep-17	14-Apr-18	50%				
Drainage Channel to Slopes									
P1									
SFD.P1.1000	Excavate and Construct catchpits -3No	9	02-Feb-18	12-Feb-18	0%				
SFD.P1.1010	Excavate and Construct 375 SC -17m	16	10-Feb-18	03-Mar-18	0%				
SFD.P1.1020	Excavate and Construct 375 UC- 25m	9	02-Mar-18	12-Mar-18	0%				
SFD.P1.1030	Excavate and Construct 450 SC - 11m	14	10-Mar-18	26-Mar-18	0%				
SFD.P1.1040	Excavate and Construct 525 UC -24m	9	24-Mar-18	07-Apr-18	0%				
P3									
SFD.P3.1000	Excavate and Construct catchpits -1No	6	02-Feb-18	08-Feb-18	0%				
SFD.P3.1010	Excavate and Construct 300 UC- 35m	10	09-Feb-18	23-Feb-18	0%				
SFD.P3.1020	Excavate and Construct 300 UC- 12m	7	09-Feb-18	20-Feb-18	0%				
SFD.P3.1030	Excavate and Construct 450 SC - 7m	12	22-Feb-18	07-Mar-18	0%				
SFD.P3.1040	Excavate and Construct 450 UC- 22m	8	06-Mar-18	14-Mar-18	0%				
P4/5									
SFD.P45.1000	Excavate and Construct catchpits -1No	6	27-Feb-18	05-Mar-18	0%				
SFD.P45.1010	Excavate and Construct 300 UC- 48m	24	06-Mar-18	06-Apr-18	0%				
SFD.P45.1020	Excavate and Construct 450 SC - 42m	36	06-Mar-18	20-Apr-18	0%				
RIDES - PILING & FOOTINGS									
Ride P1 - Giant Aquatube Slide									
Phase 1A-1									
Minipiles									
MP.P2.2B1110	Submit BA8/10 for Minipiles	28	10-Mar-18	16-Apr-18	0%				
Footing									
RC.P1.1A2110	Submit BA8/10 for Foundation Works	28	13-Mar-18	18-Apr-18	0%				
RC.P1.1A2120	Rock Excavation for Footings	18	13-Mar-18	06-Apr-18	0%				
Phase 1B									
Footing									
RC.P1.1B2120	Rock Excavation for Footings	16	22-Feb-18	12-Mar-18	0%				
RC.P1.1B2130	BD Inspection of Bearing Stratum	6	13-Mar-18	19-Mar-18	0%				
Phase 1A-2									
Footing									
RC.P1.1A2220	Rock Excavation for Footings	16	27-Mar-18	18-Apr-18	0%				
Ride P2 - Aqua Twist Mat Races									
Phase 2B									
Minipiles									
MP.P2.2B1330	Submit BA8/10 for Minipiles	28	10-Mar-18	16-Apr-18	0%				
Footing									
RC.P2.2B2120	Rock Excavation for Footings	6	10-Mar-18	16-Mar-18	0%				
RC.P2.2B2130	BD Inspection of Bearing Stratum	6	17-Mar-18	23-Mar-18	0%				
Ride P3 - Hybrid Funnel/Dark Ride									
Phase 3D									
Footing									
RC.P3.3D2120	Rock Excavation for Footings	38	20-Mar-18	08-May-18	0%				
Phase 3C									
Minipiles									
MP.P3.3C1110	Submit BA8/10 for Minipiles	28	14-Mar-18	19-Apr-18	0%				
Footing / Pile Cap									
RC.P3.3C2120	Rock Excavation for Footings	29	02-Feb-18	10-Mar-18	0%				
RC.P3.3C2130	BD Inspection of Bearing Stratum	6	12-Mar-18	17-Mar-18	0%				
Phase 3E									
Footing									
RC.P3.3E2120	Rock Excavation for Footings	35	09-Mar-18	23-Apr-18	0%				
Minipiles									
MP.P3.3E1110	Submit BA8/10 for Minipiles	28	09-Mar-18	14-Apr-18	0%				

█ critical level of effort █ Critic...
█ Current
◆ Milestone
▼ Milestone
█ % Complete

Project: Ocean Park Tai Shue Wan Water World Project
 Project ID: T16004-108
 Layout: 3 Month look ahead (OP) No VE SUM - WP_1
 Page: 2 of 5

OCEAN PARK - TAI SHUE WAN DEVELOPMENT
Contract No. TSW-C006
3 month Look-ahead program Feb 2018 (Site Access 31 May 17)

Date	Revision	Checked	Approved
31-Jan-18	3M rolling Feb 2018		

ID	Activity	Duration	Start	Finish	Physical % Complete	2018				
						Jan 9	Feb 10	Mar 11	Apr 12	
Ride P4 - Aqua Drop Speed Slide										
Phase 4A										
Minipile										
MP.P4.4A0110	Submit BA8/10 for Minipiles	28	02-Feb-18	09-Mar-18	0%					Submit BA8/10 for Minipiles
MP.P4.4A0120	Preparation of Trial Pile	7	10-Mar-18	17-Mar-18	0%					Preparation of Trial Pile
MP.P4.4A0130	Trial Pile	7	19-Mar-18	26-Mar-18	0%					Trial Pile
MP.P4.4A1120	Minipiles (3V3R)	10	27-Mar-18	11-Apr-18	0%					Minipiles (3V3R)
Pilecap / Footing										
RC.P4.4A2120	Rock Excavation for Footings	11	01-Mar-18	13-Mar-18	0%					Rock Excavation for Footings
RC.P4.4A2130	BD Inspection of Bearing Stratum	6	14-Mar-18	20-Mar-18	0%					BD Inspection of Bearing Stratum
Phase 4B										
Footing										
RC.P4.4B2120	Rock Excavation for Footings	12	01-Mar-18	14-Mar-18	0%					Rock Excavation for Footings
RC.P4.4B2130	BD Inspection of Bearing Stratum	6	15-Mar-18	21-Mar-18	0%					BD Inspection of Bearing Stratum
SOUTH SERVICES BUILDING										
Basement Level										
Basement Level										
SB.BLS.0130	BL: On-Grade Slab (28 bays)	14	02-Feb-18	21-Feb-18	0%					BL: On-Grade Slab (28 bays)
Level 1										
Level 1										
SB.L1S.1010	L1: Walls columns Slab at +1.2.95	26	22-Feb-18	23-Mar-18	0%					L1: Walls columns
SB.L1S.1020	L1: Walls columns Slab at +1.4.5	22	29-Mar-18	27-Apr-18	0%					L1: Walls columns
PRIMARY RC STRUCTURE										
Basement Level BL										
Zone B1-1										
SP.BLS.1120	B1-1: Underground Utilities -1 (8 pits)	21	13-Feb-18	12-Mar-18	0%					B1-1: Underground Utilities -1 (8 pits)
SP.BLS.1130	B1-1: Underground Utilities -2 (8 pits)	21	14-Feb-18	13-Mar-18	0%					B1-1: Underground Utilities -2 (8 pits)
SP.BLS.1140	B1-1: Underground Utilities -3 (7 pits)	21	20-Feb-18	15-Mar-18	0%					B1-1: Underground Utilities -3 (7 pits)
SP.BLS.1150	B1-1: On-Grade Slab - 1 (28 bays)	16	13-Mar-18	03-Apr-18	0%					B1-1: On-Grade Slab - 1 (28 bays)
SP.BLS.1160	B1-1: On-Grade Slab - 2 (28 bays)	16	14-Mar-18	04-Apr-18	0%					B1-1: On-Grade Slab - 2 (28 bays)
SP.BLS.1170	B1-1: On-Grade Slab - 3 (28 bays)	16	16-Mar-18	07-Apr-18	0%					B1-1: On-Grade Slab - 3 (28 bays)
Zone B1-2										
SP.BLS.1220	B1-2: Underground Utilities (4 pits)	21	16-Mar-18	13-Apr-18	0%					B1-2: Underground Utilities (4 pits)
Level 2										
On Grade Slab										
SPL2S.2010	GL 172-KK: On-grade Slab	10	03-Mar-18	14-Mar-18	0%					GL 172-KK: On-grade Slab
Zone A										
Zone A6										
SPL2A.2620	Zone A6: L2 Slab	29	28-Aug-17	07-Feb-18	50%					Zone A6: L2 Slab
SPL2A.2630	Zone A6: Strike & Falsework Dismantling	8	22-Feb-18	02-Mar-18	0%					Zone A6: Strike & Falsework Dismantling
Zone A7, Lobby Ramp										
SPL2A.2730	Zone A7: L2 Slab	20	20-Nov-17	13-Feb-18	50%					Zone A7: L2 Slab
SPL2A.2720	Zone A7: Lobby Ramp	23	02-Feb-18	03-Mar-18	0%					Zone A7: Lobby Ramp
SPL2A.2740	Zone A7: Strike & Falsework Dismantling	7	16-Mar-18	23-Mar-18	0%					Zone A7: Strike & Falsework Dismantling
Zone A8, Lobby Ramp										
SPL2A.2830	Zone A8: L2 Slab	21	06-Jan-18	13-Feb-18	50%					Zone A8: L2 Slab
SPL2A.2820	Zone A8: Lobby Ramp	24	02-Feb-18	05-Mar-18	0%					Zone A8: Lobby Ramp
SPL2A.2840	Zone A8: Strike & Falsework Dismantling	8	16-Mar-18	24-Mar-18	0%					Zone A8: Strike & Falsework Dismantling
Zone A9										
SPL2A.2920	Zone A9: L2 Slab	23	06-Jan-18	15-Feb-18	50%					Zone A9: L2 Slab
SPL2A.2930	Zone A9: Strike & Falsework Dismantling	9	02-Mar-18	12-Mar-18	0%					Zone A9: Strike & Falsework Dismantling
Zone A10										
SPL2A.2950	Zone A10: L2 Slab	23	22-Jan-18	03-Mar-18	20%					Zone A10: L2 Slab
SPL2A.2960	Zone A10: Strike & Falsework Dismantling	9	15-Mar-18	24-Mar-18	0%					Zone A10: Strike & Falsework Dismantling
Zone A11 (Ramp)										
SPL2A.2970	Zone A11: L1-L2 Columns (22no)	7	09-Aug-17	14-Feb-18	50%					Zone A11: L1-L2 Columns (22no)
SPL2A.2980	Zone A11a & A11b: L2 Slab	22	04-Nov-17	10-Mar-18	75%					Zone A11a & A11b: L2 Slab
SPL2A.2975	Zone A11: Ramp	31	04-Nov-17	21-Mar-18	0%					Zone A11: Ramp
SPL2A.2990	Zone A11: Strike & Falsework Dismantling	9	22-Mar-18	04-Apr-18	0%					Zone A11: Strike & Falsework Dismantling
Zone A12										
SPL2A.3000	Zone A12: L1-L2 Columns (5no)	4	13-Dec-17	22-Feb-18	30%					Zone A12: L1-L2 Columns (5no)
SPL2A.3010	Zone A12: L2 Slab	24	09-Jan-18	21-Mar-18	60%					Zone A12: L2 Slab
Zone A13										
SPL2A.3040	Zone A13: L2 Slab	24	09-Jan-18	22-Mar-18	60%					Zone A13: L2 Slab
Zone A16										

█ critical level of effort █ Critic...
█ Current
◆ Milestone ◆ Milestone
▼ Milestone ▼ Milestone
 % Complete

Project: Ocean Park Tai Shue Wan Water World Project
 Project ID: T16004-108
 Layout: 3 Month look ahead (OP) No VE SUM - WP_1
 Page: 3 of 5

OCEAN PARK - TAI SHUE WAN DEVELOPMENT
Contract No. TSW-C006
3 month Look-ahead program Feb 2018 (Site Access 31 May 17)

Date	Revision	Checked	Approved
31-Jan-18	3M rolling Feb 2018		

ID	Activity	Duration	Start	Finish	Physical % Complete	2018		
						Jan 9	Feb 10	Mar 11
SPL2A.3070	Zone A16: L2 Slab	24	23-Feb-18	22-Mar-18	0%			
Zone A17								
SPL2A.3090	Zone A17: L1-L2 Columns (1no)	4	23-Feb-18	27-Feb-18	0%			
SPL2A.3100	Zone A17: L2 Slab	28	27-Feb-18	03-Apr-18	0%			
Zone A18								
SPL2A.3130	Zone A18: L2 Slab	28	27-Feb-18	03-Apr-18	0%			
Zone A19, (Including Bridge)								
SPL2A.3160	Zone A19: L2 Slab	30	27-Feb-18	06-Apr-18	0%			
Zone A14 (North Plant Below)								
SPL2A.3180	Zone A14: L1-L2 Columns (8no)	5	21-Nov-17	07-Feb-18	60%			
SPL2A.3190	Zone A14: L2 Slab	24	07-Feb-18	09-Mar-18	0%			
SPL2A.3200	Zone A14: Strike & Falsework Dismantling	8	21-Mar-18	29-Mar-18	0%			
Zone A15 (North Plant Room)								
SPL1S.1040	Columns & Slab +14.5mPD	27	02-Jan-18	08-Mar-18	30%			
SPL2A.3210	Zone A15: L1-L2 Columns (18no)	8	02-Feb-18	10-Feb-18	0%			
SPL2A.3220	Zone A15: L2 Slab	24	10-Feb-18	13-Mar-18	0%			
SPL1S.1045	Zone 01: GL A-C/1-9: Strike & Falsework Dismantling	7	23-Mar-18	03-Apr-18	0%			
SPL2A.3230	Zone A15: Strike & Falsework Dismantling	8	24-Mar-18	06-Apr-18	0%			
Zone A - Spiral Ramp								
SPL2A.3240	Zone A: Spiral Ramp - L2	28	15-Mar-18	20-Apr-18	0%			
Zone B								
Zone B3								
SPL2B.2310	Zone B3: L1-L2 Columns (13no)	6	03-Oct-17	06-Feb-18	85%			
SPL2B.2320	Zone B3: L2 Slab	24	05-Dec-17	08-Mar-18	0%			
SPL2B.2330	Zone B3: Strike & Falsework Dismantling	7	20-Mar-18	27-Mar-18	0%			
Zone B4								
SPL2B.2410	Zone B4: L1-L2 Columns (21no)	9	09-Oct-17	23-Feb-18	80%			
SPL2B.2420	Zone B4: L2 Slab	30	18-Nov-17	24-Mar-18	80%			
Zone B5								
SPL2B.2520	Zone B5: L2 Slab	30	11-Oct-17	23-Mar-18	40%			
Zone B1								
SPL2B.2120	Zone B1: L2 Slab	21	11-Dec-17	23-Mar-18	50%			
Zone B2								
SPL2B.3210	Zone B2: L1-L2 Columns (16no)	7	21-Nov-17	07-Mar-18	50%			
SPL2B.3220	Zone B2: L2 Slab	20	25-Nov-17	28-Mar-18	50%			
Level 3								
Zone A								
Zone A1								
SPL3A.3110	Zone A1: L2-L3 Columns (12no)	6	05-Sep-17	09-Mar-18	90%			
SPL3A.3120	Zone A1: L3 Slab	28	19-Dec-17	16-Apr-18	60%			
Zone A2								
SPL3A.3210	Zone A2: L2-L3 Columns (18no)	8	23-Oct-17	17-Mar-18	90%			
SPL3A.3220	Zone A2: L3 Slab	29	22-Jan-18	21-Apr-18	10%			
Zone A3								
SPL3A.3310	Zone A3: L2-L3 Columns (10no)	5	23-Nov-17	14-Mar-18	50%			
SPL3A.3320	Zone A3: L3 Slab	25	22-Jan-18	17-Apr-18	10%			
Zone A4								
SPL3A.3410	Zone A4: L2-L3 Columns (12no)	7	24-Nov-17	22-Mar-18	10%			
SPL3A.3420	Zone A4: L3 Slab	26	21-Mar-18	24-Apr-18	0%			
Zone A5								
SPL3A.3510	Zone A5: L2-L3 Columns (12no)	7	04-Sep-17	03-Apr-18	75%			
SPL3A.3520	Zone A5: L3 Slab	38	27-Nov-17	17-May-18	60%			
Zone A6								
SPL3A.3630	Zone A6: L3 Slab	26	19-Dec-17	10-May-18	20%			
SPL3A.3610	Zone A6: L2-L3 Columns (16no)	6	20-Dec-17	11-Apr-18	10%			
SPL3A.3620	Zone A6: Ramp	26	15-Mar-18	18-Apr-18	0%			
Zone A7								
SPL3A.3710	Zone A7: L2-L3 Columns (19no)	7	20-Oct-17	19-Apr-18	25%			
SPL3A.3720	Zone A7: L3 Slab	26	27-Nov-17	17-May-18	30%			
Zone B								
Zone B1								
SPL3B.3110	Zone B1: L2-L3 Columns (14no)	7	28-Mar-18	09-Apr-18	0%			
Zone B2								
SPL3B.3210	Zone B2: L2-L3 Columns (14no)	7	21-Nov-17	17-Apr-18	60%			
Roof Level								
Slab								

■ critical level of effort ■ Critic...
■ Current
◆ Milestone
▼ Milestone
■ % Complete

Project: Ocean Park Tai Shue Wan Water World Project
 Project ID: T16004-108
 Layout: 3 Month look ahead (OP) No VE SUM - WP_1
 Page: 4 of 5

OCEAN PARK - TAI SHUE WAN DEVELOPMENT
Contract No. TSW-C006
3 month Look-ahead program Feb 2018 (Site Access 31 May 17)

Date	Revision	Checked	Approved
31-Jan-18	3M rolling Feb 2018		

ID	Activity	Duration	Start	Finish	Physical % Complete	2018			
						Jan	Feb	Mar	Apr
Roof B						9	10	11	12
Zone R-B5									
SP.RLB.5510	Zone R-B5: L2-RL Inclined Columns S13 (1st lift)	12	16-Mar-18	29-Mar-18	0%				
Zone R-B7									
SP.RLB.5710	Zone R-B7: L3-RL Inclined Columns S17	13	15-Mar-18	29-Mar-18	0%				
SECONDARY RC STRUCTURE (M & E Zone)									
Basement Level									
Secondary structures									
SS.BLS.1740	Secondary BL structures	92	16-Mar-18	10-Jul-18	0%				
Water Tanks									
SSBL.WT180	Construct Flushing Water Tank (Room 021)	15	16-Mar-18	06-Apr-18	0%				
Level 1									
SS.L1S.1310	Zone-4: L1 Secondary structures	20	15-Mar-18	11-Apr-18	0%				
Level 2									
Zone B									
Zone B2									
SS.L2B.2210	Zone-B2: L2 Secondary Slab (Wave Pool)	22	14-Feb-18	14-Mar-18	0%				
SS.L2B.2220	Zone-B2: Strike Formwork & Dismantling	5	26-Mar-18	03-Apr-18	0%				
Zone B3									
SS.L2B.2310	Zone-B3: L2 Secondary Slab (Wave Pool)	23	28-Feb-18	26-Mar-18	0%				
Zone B4									
SS.L2B.2410	Zone-B4: L2 Secondary Slab (Landscape)	25	29-Mar-18	02-May-18	0%				
Zone B5									
SS.L2B.2510	Zone-B4: L2 Secondary Slab (above Chinese Resto)	15	24-Mar-18	14-Apr-18	0%				
ABWF WORKS									
Blockwork									
Level 1									
Zone A									
AB.BWL1.1120	L1 Zone-A2: Install Blockwork	10	12-Feb-18	26-Feb-18	0%				
AB.BWL1.1130	L1 Zone-A3: Install Blockwork	18	13-Mar-18	06-Apr-18	0%				
AB.BWL1.1150	L1 Zone-A5: Install Blockwork	10	26-Mar-18	10-Apr-18	0%				
AB.BWL1.1140	L1 Zone-A4: Install Blockwork	10	28-Mar-18	12-Apr-18	0%				
Zone B									
AB.BWL1.1520	L1 Zone-B2: Install Blockwork	7	05-Jan-18	17-Mar-18	10%				
Lift Works									
Lift No.3									
AB.LW3.3110	Lift 3: Lift ABWF Finishes	12	09-Mar-18	22-Mar-18	0%				
AB.LW3.3210	Lift 3: Final Finishes	24	23-Mar-18	24-Apr-18	0%				
Catwalk Platform over L1 Locker room									
AB.CW.1000	Install Catwalkd platform over L1 Locker room	60	22-Mar-18	06-Jun-18	0%				

█ critical level of effort █ Critic...
█ Current
◆ Milestone ◆ Milestone
▼ Milestone
█ % Complete

Project: Ocean Park Tai Shue Wan Water World Project
 Project ID: T16004-108
 Layout: 3 Month look ahead (OP) No VE SUM - WP_1
 Page: 5 of 5

OCEAN PARK - TAI SHUE WAN DEVELOPMENT
Contract No. TSW-C006
3 month Look-ahead program Feb 2018 (Site Access 31 May 17)

Date	Revision	Checked	Approved
31-Jan-18	3M rolling Feb 2018		