

ID	Activity	Duration	Start	Finish	Physical % Complete	2018				
						Feb 10	Mar 11	Apr 12	May 13	
<b>OCEAN PARK - TAI SHUE WAN WATER WORLD PROJECT Master Rev 3 As built 20170228</b>										
<b>SLOPE WORKS -SITE FORMATION</b>										
<b>Slope Works for Rides</b>										
<b>Ride P1</b>										
SF.P1.CPP110	Phasing Plan for P1 Footing Consent: Preparation submission and approval	48	28-Feb-18	28-Apr-18	0%					Phas
<b>Phase 1A-1</b>										
SF.P1.1A1110	Cut Soil and Rock slope to +13mPd Rock joint Mapping -Stabilization Design and	42	09-Oct-17	07-Apr-18	60%					Cut Soil and Rock slope to +13mPd Rock joint Ma
SF.P1.1A1120	Submit BA14 for Site Formation	14	09-Apr-18	24-Apr-18	0%					Submit BA14
<b>Phase 1B</b>										
SF.P1.1B1450	Cut Rock to +28mPd Rock joint Mapping -Stabilization Design and Stabilization w	14	03-Oct-17	05-Mar-18	90%					Cut Rock to +28mPd Rock joint Mapping -Stabilization Design and Stabilization works
SF.P1.1B1490	Submit BA14 for Site Formation	14	06-Mar-18	21-Mar-18	0%					Submit BA14 for Site Formation
<b>Phase 1A-2</b>										
SF.P1.1A1210	Cut Soil and rock slope to +24mPd Rock joint Mapping -Stabilization Design and	34	03-Jan-18	12-Apr-18	5%					Cut Soil and rock slope to +24mPd Roc
SF.P1.1A1220	Submit BA14 for Site Formation	14	13-Apr-18	28-Apr-18	0%					Subn
<b>Ride P5</b>										
SF.P5.CPP120	Phasing Plan for P5 Footing Consent: Preparation submission and approval	48	28-Feb-18	28-Apr-18	0%					Phas
<b>Phase 5A</b>										
SF.P5.5A1150	Cut Rock to +40mPd Rock joint Mapping -Stabilization Design and Stabilization w	20	17-Nov-17	03-Mar-18	90%					Cut Rock to +40mPd Rock joint Mapping -Stabilization Design and Stabilization works
SF.P5.5A1190	Submit BA14 for Site Formation	14	05-Mar-18	20-Mar-18	0%					Submit BA14 for Site Formation
<b>Phase 5C</b>										
SF.P5.5C1130	Cut Rock to +38mPd Rock joint Mapping -Stabilization Design and Stabilization w	20	22-Nov-17	22-Mar-18	95%					Cut Rock to +38mPd Rock joint Mapping -Stabilization Design and Stabilization work
SF.P5.5C1140	Cut Rock to +34mPd Rock joint Mapping -Stabilization Design and Stabilization w	20	23-Mar-18	20-Apr-18	0%					Cut Rock to +34mPd F
SF.P5.5C1160	Cut Rock to +32mPd Rock joint Mapping -Stabilization Design and Stabilization w	20	21-Apr-18	15-May-18	0%					Cut Rock to +32mPd
<b>Phase 5D</b>										
SF.P5.5D1120	Cut Soil Slope to +31mPd and Face Mapping -Stabilization Design and install Soi	36	18-Dec-17	14-Apr-18	15%					Cut Soil Slope to +31mPd and Face
SF.P5.5D1130	Cut Rock to +30mPd Rock joint Mapping -Stabilization Design and Stabilization w	22	28-Mar-18	28-Apr-18	0%					Cut F
SF.P5.5D1140	Cut Rock to +28mPd Rock joint Mapping -Stabilization Design and Stabilization w	22	16-Apr-18	15-May-18	0%					
<b>Ride P3</b>										
SF.P3.CPP120	Phasing Plan for P3 Footing Consent: Preparation submission and approval	48	28-Feb-18	28-Apr-18	0%					Phas
<b>Phase 3A</b>										
SF.P3.3A1100	Form Access Platform R2 (for access to +27mPd at Zone 3A)	5	28-Feb-18	05-Mar-18	0%					Form Access Platform R2 (for access to +27mPd at Zone 3A)
SF.P3.3A1160	Cut Rock to +26mPd Rock joint Mapping -Stabilization Design and Stabilization w	12	28-Feb-18	13-Mar-18	0%					Cut Rock to +26mPd Rock joint Mapping -Stabilization Design and Stabilization works(on hold)
SF.P3.3A1120	Cut Rock to +24mPd Rock joint Mapping -Stabilization Design and Stabilization w	12	14-Mar-18	27-Mar-18	0%					Cut Rock to +24mPd Rock joint Mapping -Stabilization Design and Stabili
SF.P3.3A1150	Removal of Access Platform R2	22	19-Mar-18	17-Apr-18	0%					Removal of Access Platform
SF.P3.3A1170	Cut Rock to +22mPd Rock joint Mapping -Stabilization Design and Stabilization w	12	28-Mar-18	14-Apr-18	0%					Cut Rock to +22mPd Rock joint Ma
SF.P3.3A1140	Cut Rock to +19mPd Rock joint Mapping -Stabilization Design and Stabilization w	12	09-Apr-18	23-Apr-18	0%					Cut Rock to +19
SF.P3.3A1190	Submit BA14 for Site Formation	14	24-Apr-18	10-May-18	0%					
<b>Phase 3C</b>										
SF.P3.3C1120	Cut Rock to +28mPd Rock joint Mapping -Stabilization Design and Stabilization w	10	28-Feb-18	10-Mar-18	0%					Cut Rock to +28mPd Rock joint Mapping -Stabilization Design and Stabilization works
SF.P3.3C1170	Cut Rock to +26mPd Rock joint Mapping -Stabilization Design and Stabilization w	10	12-Mar-18	22-Mar-18	0%					Cut Rock to +26mPd Rock joint Mapping -Stabilization Design and Stabilization work
SF.P3.3C1130	Cut Rock to +24mPd Rock joint Mapping -Stabilization Design and Stabilization w	11	23-Mar-18	09-Apr-18	0%					Cut Rock to +24mPd Rock joint Mapping -Stabilization Design and Stabili
SF.P3.3C1180	Cut Rock to +22mPd Rock joint Mapping -Stabilization Design and Stabilization w	11	10-Apr-18	21-Apr-18	0%					Cut Rock to +22mPd
SF.P3.3C1140	Cut Rock to +20mPd Rock joint Mapping -Stabilization Design and Stabilization w	11	23-Apr-18	05-May-18	0%					
<b>Phase 3D</b>										
SF.P3.3D1110	Cut Rock to +30mPd Rock joint Mapping -Stabilization Design and Stabilization w	12	28-Feb-18	13-Mar-18	0%					Cut Rock to +30mPd Rock joint Mapping -Stabilization Design and Stabilization works
SF.P3.3D1130	Cut Rock to +28mPd Rock joint Mapping -Stabilization Design and Stabilization w	12	14-Mar-18	27-Mar-18	0%					Cut Rock to +28mPd Rock joint Mapping -Stabilization Design and Stabili
SF.P3.3D1120	Cut Rock to +27mPd Rock joint Mapping -Stabilization Design and Stabilization w	12	28-Mar-18	14-Apr-18	0%					Cut Rock to +27mPd Rock joint Ma
SF.P3.3D1190	Submit BA14 for Site Formation	14	16-Apr-18	02-May-18	0%					
<b>Phase 3E</b>										
SF.P3.3E1140	Cut Rock to +34mPd Rock joint Mapping -Stabilization Design and Stabilization w	10	28-Feb-18	10-Mar-18	0%					Cut Rock to +34mPd Rock joint Mapping -Stabilization Design and Stabilization works
SF.P3.3E1150	Cut Rock to +33mPd Rock joint Mapping -Stabilization Design and Stabilization w	10	08-Mar-18	19-Mar-18	0%					Cut Rock to +33mPd Rock joint Mapping -Stabilization Design and Stabilization works
SF.P3.3E1170	Submit BA14 for Site Formation	14	20-Mar-18	09-Apr-18	0%					Submit BA14 for Site Formation
<b>Phase 3F</b>										
SF.P3.3F1130	Cut Rock to +41mPd Rock joint Mapping -Stabilization Design and Stabilization w	13	28-Feb-18	14-Mar-18	0%					Cut Rock to +41mPd Rock joint Mapping -Stabilization Design and Stabilization works
SF.P3.3F1140	Cut Rock to +39mPd Rock joint Mapping -Stabilization Design and Stabilization w	13	15-Mar-18	29-Mar-18	0%					Cut Rock to +39mPd Rock joint Mapping -Stabilization Design and St
SF.P3.3F1190	Submit BA14 for Site Formation	14	03-Apr-18	19-Apr-18	0%					Submit BA14 for Site For
<b>Phase 3G</b>										
SF.P3.3G1160	Cut Rock to +33mPd Rock joint Mapping -Stabilization Design and Stabilization w	10	28-Feb-18	10-Mar-18	0%					Cut Rock to +33mPd Rock joint Mapping -Stabilization Design and Stabilization works
SF.P3.3G1170	Cut Rock to +32mPd Rock joint Mapping -Stabilization Design and Stabilization w	10	09-Mar-18	20-Mar-18	0%					Cut Rock to +32mPd Rock joint Mapping -Stabilization Design and Stabilization works
SF.P3.3G1190	Submit BA14 for Site Formation	14	21-Mar-18	10-Apr-18	0%					Submit BA14 for Site Formation
<b>Phase 3H</b>										
SF.P3.3H1120	Cut Rock to +30mPd Rock joint Mapping -Stabilization Design and Stabilization w	10	28-Feb-18	10-Mar-18	0%					Cut Rock to +30mPd Rock joint Mapping -Stabilization Design and Stabilization works
SF.P3.3H1200	Remove Access platform R3	4	09-Mar-18	13-Mar-18	0%					Remove Access platform R3
SF.P3.3H1190	Submit BA14 for Site Formation	14	10-Mar-18	26-Mar-18	0%					Submit BA14 for Site Formation
<b>Ride P4</b>										
SF.P4.CPP120	Phasing Plan for P4 Footing Consent: Preparation submission and approval	48	28-Feb-18	28-Apr-18	0%					Phas
<b>Phase 4A</b>										

<ul style="list-style-type: none"> <li><span style="color: red;">█</span> critical level of effort</li> <li><span style="color: green;">█</span> Current</li> <li><span style="color: blue;">█</span> % Complete</li> <li>◆ Milestone</li> <li>▼ Milestone</li> </ul>	Project: Ocean Park Tai Shue Wan Water World Project Project ID: T16004-136 Layout: 3 Month look ahead (OP) No VE SUM - WP_1 Page: 1 of 7	<b>OCEAN PARK - TAI SHUE WAN DEVELOPMENT</b> <b>Contract No. TSW-C006</b> <b>3 month Look-ahead program Mar 2018 (Site Access 31 May 17)</b>	Date 28-Feb-18	Revision 3M rolling Mar 2018	Checked	Approved
---	--	--	-------------------	---------------------------------	---------	----------

ID	Activity	Duration	Start	Finish	Physical % Complete	2018			
						Feb 10	Mar 11	Apr 12	May 13
SF.P4.4A1190	Submit BA14 for Site Formation	14	28-Feb-18	15-Mar-18	0%		Submit BA14 for Site Formation		
<b>Phase 4B</b>									
SF.P4.4B1130	Cut Rock to +18mPd Rock joint Mapping -Stabilization Design and Stabilization w	10	28-Feb-18	10-Mar-18	0%		Cut Rock to +18mPd Rock joint Mapping -Stabilization Design and Stabilization works		
SF.P4.4B1190	Submit BA14 for Site Formation	14	12-Mar-18	27-Mar-18	0%		Submit BA14 for Site Formation		
<b>Phase 4C</b>									
SF.P4.4C1140	Cut Rock to +14mPd Rock joint Mapping -Stabilization Design and Stabilization w	10	28-Feb-18	10-Mar-18	0%		Cut Rock to +14mPd Rock joint Mapping -Stabilization Design and Stabilization works		
SF.P4.4C1190	Submit BA14 for Site Formation	14	12-Mar-18	27-Mar-18	0%		Submit BA14 for Site Formation		
<b>Ride P2</b>									
SF.P2.CPP120	Phasing Plan for P2 Footing Consent: Preparation submission and approval	48	28-Feb-18	28-Apr-18	0%				Phas
<b>Phase 2A</b>									
SF.P2.2A1110	Cut Soil Slope to +19mPd	19	26-Feb-18	21-Mar-18	0%		Cut Soil Slope to +19mPd		
SF.P2.2A1190	Submit BA14 for Site Formation	14	28-Feb-18	15-Mar-18	0%		Submit BA14 for Site Formation		
<b>Phase 2B</b>									
SF.P2.2B1210	Cut Soil and Rock to +28mPd Rock joint Mapping -Stabilization Design and Stabil	18	28-Feb-18	20-Mar-18	0%		Cut Soil and Rock to +28mPd Rock joint Mapping -Stabilization Design and Stabilization		
SF.P2.2B1220	Cut Rock to +24mPd Rock joint Mapping -Stabilization Design and Stabilization w	10	09-Mar-18	20-Mar-18	0%		Cut Rock to +24mPd Rock joint Mapping -Stabilization Design and Stabilization works		
SF.P2.2B1230	Cut Rock to +22mPd Rock joint Mapping -Stabilization Design and Stabilization w	10	21-Mar-18	04-Apr-18	0%		Cut Rock to +22mPd Rock joint Mapping -Stabilization D		
SF.P2.2B1290	Submit BA14 for Site Formation	14	06-Apr-18	21-Apr-18	0%		Submit BA14 for Site		
<b>Phase 2C</b>									
SF.P2.2C1320	Cut Rock to +28mPd Rock joint Mapping -Stabilization Design and Stabilization w	13	27-Dec-17	10-Mar-18	75%		Cut Rock to +28mPd Rock joint Mapping -Stabilization Design and Stabilization works		
SF.P2.2C1390	Submit BA14 for Site Formation	14	12-Mar-18	27-Mar-18	0%		Submit BA14 for Site Formation		
<b>Drainage Channel to Slopes</b>									
<b>P1</b>									
SFD.P1.1000	Excavate and Construct catchpits -3No	9	28-Feb-18	09-Mar-18	0%		Excavate and Construct catchpits -3No		
SFD.P1.1010	Excavate and Construct 375 SC -17m	16	08-Mar-18	26-Mar-18	0%		Excavate and Construct 375 SC -17m		
SFD.P1.1020	Excavate and Construct 375 UC- 25m	9	24-Mar-18	07-Apr-18	0%		Excavate and Construct 375 UC- 25m		
SFD.P1.1030	Excavate and Construct 450 SC - 11m	14	06-Apr-18	21-Apr-18	0%		Excavate and Const		
SFD.P1.1040	Excavate and Construct 525 UC -24m	9	20-Apr-18	30-Apr-18	0%				
<b>P3</b>									
SFD.P3.1000	Excavate and Construct catchpits -1No	6	28-Feb-18	06-Mar-18	0%		Excavate and Construct catchpits -1No		
SFD.P3.1010	Excavate and Construct 300 UC- 35m	10	07-Mar-18	17-Mar-18	0%		Excavate and Construct 300 UC- 35m		
SFD.P3.1020	Excavate and Construct 300 UC- 12m	7	07-Mar-18	14-Mar-18	0%		Excavate and Construct 300 UC- 12m		
SFD.P3.1030	Excavate and Construct 450 SC - 7m	12	16-Mar-18	29-Mar-18	0%		Excavate and Construct 450 SC - 7m		
SFD.P3.1040	Excavate and Construct 450 UC- 22m	8	28-Mar-18	10-Apr-18	0%		Excavate and Construct 450 UC- 22m		
<b>P4/5</b>									
SFD.P45.1000	Excavate and Construct catchpits -1No	6	21-Mar-18	27-Mar-18	0%		Excavate and Construct catchpits -1No		
SFD.P45.1010	Excavate and Construct 300 UC- 48m	24	28-Mar-18	28-Apr-18	0%		Excavate and Construct 300 UC- 48m		
SFD.P45.1020	Excavate and Construct 450 SC - 42m	36	28-Mar-18	14-May-18	0%		Excavate and Construct 450 SC - 42m		
<b>RIDES - PILING &amp; FOOTINGS</b>									
<b>Ride P1 - Giant Aquatube Slide</b>									
<b>Phase 1A-1</b>									
<b>Minipiles</b>									
MP.P2.2B1110	Submit BA8/10 for Minipiles	28	06-Apr-18	09-May-18	0%				
<b>Footing</b>									
RC.P1.1A2110	Submit BA8/10 for Foundation Works	28	09-Apr-18	11-May-18	0%				
RC.P1.1A2120	Rock Excavation for Footings	18	09-Apr-18	28-Apr-18	0%		Rock		
<b>Phase 1B</b>									
<b>Footing</b>									
RC.P1.1B2120	Rock Excavation for Footings	16	06-Mar-18	23-Mar-18	0%		Rock Excavation for Footings		
RC.P1.1B2130	BD Inspection of Bearing Stratum	6	24-Mar-18	03-Apr-18	0%		BD Inspection of Bearing Stratum		
<b>Phase 1A-2</b>									
<b>Footing</b>									
RC.P1.1A2220	Rock Excavation for Footings	16	13-Apr-18	02-May-18	0%				
<b>Ride P2 - Aqua Twist Mat Races</b>									
<b>Phase 2B</b>									
<b>Minipiles</b>									
MP.P2.2B1330	Submit BA8/10 for Minipiles	28	06-Apr-18	09-May-18	0%				
<b>Footing</b>									
RC.P2.2B2120	Rock Excavation for Footings	6	06-Apr-18	12-Apr-18	0%		Rock Excavation for Footings		
RC.P2.2B2130	BD Inspection of Bearing Stratum	6	13-Apr-18	19-Apr-18	0%		BD Inspection of Bearing		
<b>Phase 2A</b>									
<b>Footing</b>									
RC.P2.2A2120	Rock Excavation for Footings	21	28-Feb-18	23-Mar-18	0%		Rock Excavation for Footings		
RC.P2.2A2130	BD Inspection of Bearing Stratum	6	24-Mar-18	03-Apr-18	0%		BD Inspection of Bearing Stratum		
<b>Phase 2C</b>									
<b>Footing</b>									
RC.P2.2C2120	Rock Excavation for Footings	11	12-Mar-18	23-Mar-18	0%		Rock Excavation for Footings		

■ critical level of effort    ■ Critic...  
■ Current  
◆ Milestone  
▼ Milestone  
■ % Complete

Project: Ocean Park Tai Shue Wan Water World Project  
 Project ID: T16004-136  
 Layout: 3 Month look ahead (OP) No VE SUM - WP\_1  
 Page: 2 of 7

**OCEAN PARK - TAI SHUE WAN DEVELOPMENT**  
**Contract No. TSW-C006**  
**3 month Look-ahead program Mar 2018 (Site Access 31 May 17)**

Date	Revision	Checked	Approved
28-Feb-18	3M rolling Mar 2018		

ID	Activity	Duration	Start	Finish	Physical % Complete	2018			
						Feb 10	Mar 11	Apr 12	May 13
RC.P2.2C2130	BD Inspection of Bearing Stratum	6	24-Mar-18	03-Apr-18	0%				
<b>Ride P3 - Hybrid Funnel/Dark Ride</b>									
<b>Phase 3A</b>									
<b>Footing</b>									
RC.P3.3A2110	Submit BA8/10 for Foundation Works	28	24-Apr-18	28-May-18	0%				
RC.P3.3A2120	Rock Excavation for Footings	37	24-Apr-18	08-Jun-18	0%				
<b>Phase 3B</b>									
<b>Footing</b>									
RC.P3.3B2120	Rock Excavation for Footings	41	24-Apr-18	13-Jun-18	0%				
<b>Phase 3D</b>									
<b>Footing</b>									
RC.P3.3D2120	Rock Excavation for Footings	38	16-Apr-18	31-May-18	0%				
<b>Phase 3C</b>									
<b>Footing / Pile Cap</b>									
RC.P3.3C2120	Rock Excavation for Footings	29	28-Feb-18	06-Apr-18	0%				
RC.P3.3C2130	BD Inspection of Bearing Stratum	6	07-Apr-18	13-Apr-18	0%				
<b>Phase 3E</b>									
<b>Footing</b>									
RC.P3.3E2120	Rock Excavation for Footings	35	20-Mar-18	04-May-18	0%				
<b>Minipiles</b>									
MP.P3.3E1110	Submit BA8/10 for Minipiles	28	20-Mar-18	25-Apr-18	0%				
<b>Phase 3F</b>									
<b>Footing</b>									
RC.P3.3F2120	Rock Excavation for Footings	11	03-Apr-18	16-Apr-18	0%				
RC.P3.3F2130	BD Inspection of Bearing Stratum	6	17-Apr-18	23-Apr-18	0%				
<b>Phase 3G</b>									
<b>Footing</b>									
RC.P3.3G2120	Rock Excavation for Footings	38	21-Mar-18	09-May-18	0%				
<b>Phase 3H</b>									
<b>Footing</b>									
RC.P3.3H2120	Rock Excavation for Footings	16	14-Mar-18	04-Apr-18	0%				
RC.P3.3H2130	BD Inspection of Bearing Stratum	6	06-Apr-18	12-Apr-18	0%				
<b>Ride P4 - Aqua Drop Speed Slide</b>									
<b>Phase 4A</b>									
<b>Minipile</b>									
MP.P4.4A0110	Submit BA8/10 for Minipiles	28	28-Feb-18	04-Apr-18	0%				
MP.P4.4A0120	Preparation of Trial Pile	7	06-Apr-18	13-Apr-18	0%				
MP.P4.4A0130	Trial Pile	7	14-Apr-18	21-Apr-18	0%				
MP.P4.4A1120	Minipiles (3V3R)	10	23-Apr-18	04-May-18	0%				
<b>Pilecap / Footing</b>									
RC.P4.4A2120	Rock Excavation for Footings	11	28-Feb-18	12-Mar-18	0%				
RC.P4.4A2130	BD Inspection of Bearing Stratum	6	13-Mar-18	19-Mar-18	0%				
<b>Phase 4B</b>									
<b>Footing</b>									
RC.P4.4B2120	Rock Excavation for Footings	12	12-Mar-18	24-Mar-18	0%				
RC.P4.4B2130	BD Inspection of Bearing Stratum	6	26-Mar-18	04-Apr-18	0%				
<b>Phase 4C</b>									
<b>Footing</b>									
RC.P4.4C2120	Rock Excavation for Footings	26	12-Mar-18	14-Apr-18	0%				
<b>Ride P5 - Family Boomerango</b>									
<b>Phase 5A</b>									
<b>Footing</b>									
RC.P5.5A2120	Rock Excavation for Footings	21	05-Mar-18	28-Mar-18	0%				
RC.P5.5A2130	BD Inspection of Bearing Stratum	6	29-Mar-18	09-Apr-18	0%				
<b>RISING MAIN (SEWERAGE)</b>									
<b>Site Formation/Access/ Excavation</b>									
RM.SFLL.1210	Rising Main - Excavation from CH80-CH125	50	21-Apr-18	03-Jul-18	0%				
<b>SOUTH SERVICES BUILDING</b>									
<b>Basement Level</b>									
<b>Basement Level</b>									
SB.BLS.0130	BL: On-Grade Slab (28 bays)	14	28-Feb-18	15-Mar-18	0%				
<b>Level 1</b>									
<b>Level 1</b>									

█ critical level of effort    █ Critic...  
█ Current  
◆ Milestone  
▼ Milestone  
█ % Complete

Project: Ocean Park Tai Shue Wan Water World Project  
 Project ID: T16004-136  
 Layout: 3 Month look ahead (OP) No VE SUM - WP\_1  
 Page: 3 of 7

**OCEAN PARK - TAI SHUE WAN DEVELOPMENT**  
**Contract No. TSW-C006**  
**3 month Look-ahead program Mar 2018 (Site Access 31 May 17)**

Date	Revision	Checked	Approved
28-Feb-18	3M rolling Mar 2018		

ID	Activity	Duration	Start	Finish	Physical % Complete	2018			
						Feb 10	Mar 11	Apr 12	May 13
SB.L1S.1010	L1: Walls columns Slab at +12.95	26	16-Mar-18	19-Apr-18	0%				
SB.L1S.1020	L1: Walls columns Slab at +14.5	22	25-Apr-18	21-May-18	0%				
<b>PRIMARY RC STRUCTURE</b>									
<b>Basement Level BL</b>									
<b>Zone B1-1</b>									
SPBLS.1120	B1-1: Underground Utilities -1 (8 pits)	21	24-Nov-17	26-Mar-18	25%				
SPBLS.1130	B1-1: Underground Utilities -2 (8 pits)	21	24-Nov-17	26-Mar-18	25%				
SPBLS.1140	B1-1: Underground Utilities -3 (7 pits)	21	24-Nov-17	26-Mar-18	25%				
SPBLS.1150	B1-1: On-Grade Slab - 1 (28 bays)	16	27-Mar-18	18-Apr-18	0%				
SPBLS.1160	B1-1: On-Grade Slab - 2 (28 bays)	16	27-Mar-18	18-Apr-18	0%				
SPBLS.1170	B1-1: On-Grade Slab - 3 (28 bays)	16	27-Mar-18	18-Apr-18	0%				
<b>Zone B1-2</b>									
SPBLS.1230	B1-2: On-Grade Slab (24 bays)	12	27-Mar-18	13-Apr-18	0%				
<b>Zone B1-3</b>									
SPBLS.1320	B1-3: Underground Utilities (11 pits)	21	23-Dec-17	29-Mar-18	25%				
SPBLS.1330	B1-3: On-Grade Slab (34 bays)	17	28-Mar-18	20-Apr-18	0%				
<b>Zone B1-4</b>									
SPBLS.1420	B1-4: Underground Utilities (10 pits)	34	10-Mar-18	23-Apr-18	0%				
SPBLS.1430	B1-4: On-Grade Slab (80 bays)	27	24-Apr-18	26-May-18	0%				
<b>Zone B1-5</b>									
SPBLS.1520	B1-5: Underground Utilities (11 pits)	21	17-Apr-18	11-May-18	0%				
<b>Zone B1-7</b>									
SPBLS.1720	B1-7: Underground Utilities (16 pits)	21	11-Nov-17	02-May-18	25%				
SPBLS.1730	B1-7: On-Grade Slab (40 bays)	20	25-Apr-18	18-May-18	0%				
<b>Zone B1-6</b>									
SPBLS.1620	B1-6: Underground Utilities (7 pits)	21	06-Jan-18	24-Apr-18	25%				
SPBLS.1630	B1-6: On-Grade Slab (90 bays)	30	25-Apr-18	31-May-18	0%				
<b>Level 1</b>									
<b>Slab</b>									
<b>On Grade Slab</b>									
OGL1.1000	Install Underground Utilities	21	18-Apr-18	12-May-18	0%				
<b>Zone B</b>									
<b>Zone B5</b>									
SB.L1B.1050	L1: Slab above EVA (bridge)	26	25-Apr-18	26-May-18	0%				
<b>Level 2</b>									
<b>On Grade Slab</b>									
SPL2S.2010	GL 172-KK: On-grade Slab	10	28-Feb-18	10-Mar-18	0%				
SPL2S.2020	GL 12-24: On-grade Slab	10	07-Apr-18	18-Apr-18	0%				
<b>Zone A</b>									
<b>Zone A9</b>									
SPL2A.2920	Zone A9: L2 Slab	23	08-Jan-18	13-Mar-18	50%				
SPL2A.2930	Zone A9: Strike & Falsework Dismantling	9	24-Mar-18	07-Apr-18	0%				
<b>Zone A10</b>									
SPL2A.2950	Zone A10: L2 Slab	23	06-Jan-18	07-Mar-18	95%				
SPL2A.2960	Zone A10: Strike & Falsework Dismantling	9	19-Mar-18	28-Mar-18	0%				
<b>Zone A11 (Ramp)</b>									
SPL2A.2980	Zone A11a & A11b: L2 Slab	22	04-Nov-17	29-Mar-18	75%				
SPL2A.2975	Zone A11: Ramp	31	04-Nov-17	09-Apr-18	0%				
SPL2A.2990	Zone A11: Strike & Falsework Dismantling	9	14-Apr-18	24-Apr-18	0%				
<b>Zone A12</b>									
SPL2A.3010	Zone A12: L2 Slab	24	09-Jan-18	17-Mar-18	60%				
SPL2A.3020	Zone A12: Strike & Falsework Dismantling	9	29-Mar-18	12-Apr-18	0%				
<b>Zone A13</b>									
SPL2A.3040	Zone A13: L2 Slab	24	09-Jan-18	21-Mar-18	60%				
SPL2A.3050	Zone A13: Strike & Falsework Dismantling	8	07-Apr-18	16-Apr-18	0%				
<b>Zone A16</b>									
SPL2A.3070	Zone A16: L2 Slab	24	05-Feb-18	17-Mar-18	60%				
SPL2A.3080	Zone A16: Strike & Falsework Dismantling	8	03-Apr-18	12-Apr-18	0%				
<b>Zone A17</b>									
SPL2A.3100	Zone A17: L2 Slab	28	05-Feb-18	17-Mar-18	60%				
SPL2A.3090	Zone A17: L1-L2 Columns (1no)	4	28-Feb-18	03-Mar-18	0%				
SPL2A.3110	Zone A17: Strike & Falsework Dismantling	8	03-Apr-18	12-Apr-18	0%				
<b>Zone A18</b>									
SPL2A.3130	Zone A18: L2 Slab	28	05-Feb-18	17-Mar-18	60%				
SPL2A.3140	Zone A18: Strike & Falsework Dismantling	8	03-Apr-18	12-Apr-18	0%				
<b>Zone A19 , (Including Bridge)</b>									

■ critical level of effort    ■ Critic...  
■ Current  
◆ Milestone  
▼ Milestone  
 % Complete

Project: Ocean Park Tai Shue Wan Water World Project  
 Project ID: T16004-136  
 Layout: 3 Month look ahead (OP) No VE SUM - WP\_1  
 Page: 4 of 7

**OCEAN PARK - TAI SHUE WAN DEVELOPMENT**  
**Contract No. TSW-C006**  
**3 month Look-ahead program Mar 2018 (Site Access 31 May 17)**

Date	Revision	Checked	Approved
28-Feb-18	3M rolling Mar 2018		

ID	Activity	Duration	Start	Finish	Physical % Complete	2018			
						Feb 10	Mar 11	Apr 12	May 13
SPL2A.3160	Zone A19: L2 Slab	30	06-Jan-18	30-Jun-18	50%	[Gantt bar: 50% complete]			
<b>Zone A14 (North Plant Below)</b>									
SPL2A.3180	Zone A14: L1-L2 Columns (8no)	5	21-Nov-17	05-Mar-18	60%	[Gantt bar: 60% complete]			
SPL2A.3190	Zone A14: L2 Slab	24	05-Mar-18	04-Apr-18	0%	[Gantt bar: 0% complete]			
SPL2A.3200	Zone A14: Strike & Falsework Dismantling	8	17-Apr-18	25-Apr-18	0%	[Gantt bar: 0% complete]			
<b>Zone A15 (North Plant Room)</b>									
SPL1S.1040	Columns & Slab +14.5mPD	27	02-Jan-18	29-Mar-18	30%	[Gantt bar: 30% complete]			
SPL2A.3210	Zone A15: L1-L2 Columns (18no)	24	28-Feb-18	27-Mar-18	0%	[Gantt bar: 0% complete]			
SPL2A.3220	Zone A15: L2 Slab	24	27-Mar-18	27-Apr-18	0%	[Gantt bar: 0% complete]			
<b>Zone A - Spiral Ramp</b>									
SPL2A.3240	Zone A: Spiral Ramp - L2	28	16-Mar-18	21-Apr-18	0%	[Gantt bar: 0% complete]			
<b>Zone B</b>									
<b>Zone B3</b>									
SPL2B.2310	Zone B3: L1-L2 Columns (13no)	6	03-Oct-17	03-Mar-18	85%	[Gantt bar: 85% complete]			
SPL2B.2320	Zone B3: L2 Slab	24	05-Dec-17	04-Apr-18	25%	[Gantt bar: 25% complete]			
SPL2B.2330	Zone B3: Strike & Falsework Dismantling	7	17-Apr-18	24-Apr-18	0%	[Gantt bar: 0% complete]			
<b>Zone B4</b>									
SPL2B.2410	Zone B4: L1-L2 Columns (21no)	9	09-Oct-17	06-Mar-18	80%	[Gantt bar: 80% complete]			
SPL2B.2420	Zone B4: L2 Slab	30	18-Nov-17	23-Mar-18	85%	[Gantt bar: 85% complete]			
SPL2B.2430	Zone B4: Strike & Falsework Dismantling	8	09-Apr-18	17-Apr-18	0%	[Gantt bar: 0% complete]			
<b>Zone B5</b>									
SPL2B.2520	Zone B5: L2 Slab	30	11-Oct-17	23-Mar-18	60%	[Gantt bar: 60% complete]			
SPL2B.2530	Zone B5: Strike & Falsework Dismantling	8	09-Apr-18	17-Apr-18	0%	[Gantt bar: 0% complete]			
<b>Zone B1</b>									
SPL2B.2120	Zone B1: L2 Slab	21	11-Dec-17	12-Mar-18	50%	[Gantt bar: 50% complete]			
SPL2B.2130	Zone B1: Strike & Falsework Dismantling	9	21-Mar-18	03-Apr-18	0%	[Gantt bar: 0% complete]			
<b>Zone B2</b>									
SPL2B.3210	Zone B2: L1-L2 Columns (16no)	7	21-Nov-17	14-Mar-18	50%	[Gantt bar: 50% complete]			
SPL2B.3220	Zone B2: L2 Slab	20	25-Nov-17	03-Apr-18	50%	[Gantt bar: 50% complete]			
SPL2B.3230	Zone B2: Strike & Falsework Dismantling	9	16-Apr-18	25-Apr-18	0%	[Gantt bar: 0% complete]			
<b>Level 3</b>									
<b>Zone A</b>									
<b>Zone A1</b>									
SPL3A.3110	Zone A1: L2-L3 Columns (12no)	6	05-Sep-17	01-Mar-18	90%	[Gantt bar: 90% complete]			
SPL3A.3120	Zone A1: L3 Slab	28	19-Dec-17	12-Mar-18	80%	[Gantt bar: 80% complete]			
SPL3A.3130	Zone A1: Strike & Falsework Dismantling	8	24-Mar-18	06-Apr-18	0%	[Gantt bar: 0% complete]			
<b>Zone A2</b>									
SPL3A.3220	Zone A2: L3 Slab	29	22-Jan-18	03-Mar-18	85%	[Gantt bar: 85% complete]			
SPL3A.3230	Zone A2: Strike & Falsework Dismantling	9	16-Mar-18	26-Mar-18	0%	[Gantt bar: 0% complete]			
<b>Zone A3</b>									
SPL3A.3320	Zone A3: L3 Slab	25	22-Jan-18	24-Mar-18	75%	[Gantt bar: 75% complete]			
SPL3A.3330	Zone A3: Strike & Falsework Dismantling	9	11-Apr-18	20-Apr-18	0%	[Gantt bar: 0% complete]			
<b>Zone A4</b>									
SPL3A.3420	Zone A4: L3 Slab	26	20-Feb-18	24-Mar-18	50%	[Gantt bar: 50% complete]			
SPL3A.3430	Zone A4: Strike & Falsework Dismantling	9	12-Apr-18	21-Apr-18	0%	[Gantt bar: 0% complete]			
<b>Zone A5</b>									
SPL3A.3510	Zone A5: L2-L3 Columns (12no)	7	04-Sep-17	21-Mar-18	75%	[Gantt bar: 75% complete]			
SPL3A.3520	Zone A5: L3 Slab	38	27-Nov-17	10-Apr-18	60%	[Gantt bar: 60% complete]			
SPL3A.3530	Zone A5: Strike & Falsework Dismantling	8	24-Apr-18	03-May-18	0%	[Gantt bar: 0% complete]			
<b>Zone A6</b>									
SPL3A.3630	Zone A6: L3 Slab	26	19-Dec-17	18-Apr-18	30%	[Gantt bar: 30% complete]			
SPL3A.3610	Zone A6: L2-L3 Columns (16no)	6	20-Dec-17	04-Apr-18	10%	[Gantt bar: 10% complete]			
SPL3A.3620	Zone A6: Ramp	26	07-Apr-18	08-May-18	0%	[Gantt bar: 0% complete]			
<b>Zone A7</b>									
SPL3A.3710	Zone A7: L2-L3 Columns (19no)	7	20-Oct-17	29-Mar-18	25%	[Gantt bar: 25% complete]			
SPL3A.3720	Zone A7: L3 Slab	26	27-Nov-17	28-Apr-18	30%	[Gantt bar: 30% complete]			
<b>Zone A8</b>									
SPL3A.3810	Zone A8: L2-L3 Columns (8no)	5	03-Apr-18	09-Apr-18	0%	[Gantt bar: 0% complete]			
SPL3A.3820	Zone A8: L3 Slab	20	06-Apr-18	28-Apr-18	0%	[Gantt bar: 0% complete]			
<b>Zone A9</b>									
SPL3A.3910	Zone A9: L2-L3 Columns (23no)	8	10-Apr-18	18-Apr-18	0%	[Gantt bar: 0% complete]			
SPL3A.3920	Zone A9: L3 Slab	20	13-Apr-18	07-May-18	0%	[Gantt bar: 0% complete]			
<b>Zone B</b>									
<b>Zone B1</b>									
SPL3B.3110	Zone B1: L2-L3 Columns (14no)	7	09-Apr-18	16-Apr-18	0%	[Gantt bar: 0% complete]			
SPL3B.3120	Zone B1: L3 Slab	14	14-Apr-18	30-Apr-18	0%	[Gantt bar: 0% complete]			
<b>Zone B2</b>									

■ critical level of effort    ■ Critic...  
■ Current  
◆ Milestone  
▼ Milestone  
 % Complete

Project: Ocean Park Tai Shue Wan Water World Project  
 Project ID: T16004-136  
 Layout: 3 Month look ahead (OP) No VE SUM - WP\_1  
 Page: 5 of 7

**OCEAN PARK - TAI SHUE WAN DEVELOPMENT**  
**Contract No. TSW-C006**  
**3 month Look-ahead program Mar 2018 (Site Access 31 May 17)**

Date	Revision	Checked	Approved
28-Feb-18	3M rolling Mar 2018		

ID	Activity	Duration	Start	Finish	Physical % Complete	2018			
						Feb 10	Mar 11	Apr 12	May 13
SPL3B.3210	Zone B2: L2-L3 Columns (14no)	7	21-Nov-17	07-Mar-18	60%	Zone B2: L2-L3 Columns (14no)			
SPL3B.3220	Zone B2: L3 Slab	28	26-Feb-18	30-Apr-18	5%	Zone B2: L3 Slab			
<b>Zone B spiral ramp</b>									
SPL2A.3250	Zone A: Spiral Ramp - L3	28	23-Apr-18	26-May-18	0%	Zone A: Spiral Ramp - L3			
<b>Zone B3, Bridge</b>									
SPL3B.3920	Zone B3: L3 Slab	29	06-Mar-18	12-Apr-18	0%	Zone B3: L3 Slab			
SPL3B.3310	Zone B3: L2-L3 Columns (14no)	7	07-Mar-18	07-Mar-18	0%	Zone B3: L2-L3 Columns (14no)			
SPL3B.3930	Zone B3: Strike & Falsework Dismantling	9	25-Apr-18	05-May-18	0%	Zone B3: Strike & Falsework Dismantling			
<b>Platform Level</b>									
<b>Zone PL</b>									
SPL4S.4040	Zone PL: columns L3-PL (11 No)	6	13-Mar-18	19-Mar-18	0%	Zone PL: columns L3-PL (11 No)			
SPL4S.4030	Zone PL: PL Slab Grid 170/14-18 at 33.95mPD	17	26-Mar-18	18-Apr-18	0%	Zone PL: PL Slab Grid 170/14-18 at 33.95mPD			
SPL4S.4015	Zone PL: Strike Formwork (Column S4)	0	26-Mar-18	26-Mar-18	0%	Zone PL: Strike Formwork (Column S4)			
SPL4S.4050	Zone PL: PL Slab Grid 170/14-18 at 33.95mPD strike falsework	6	19-Apr-18	25-Apr-18	0%	Zone PL: PL Slab Grid 170/14-18 at 33.95mPD strike falsework			
<b>Roof Level</b>									
<b>Slab</b>									
<b>Roof A</b>									
<b>Zone R-A1</b>									
SPRLA.5110	Zone R-A1: L3-RL Inclined Column S4 (1st lift)	9	15-Mar-18	24-Mar-18	0%	Zone R-A1: L3-RL Inclined Column S4 (1st lift)			
SPRLA.5115	Zone R-A1: L3-RL Inclined Column S4 (2nd lift)	9	19-Apr-18	28-Apr-18	0%	Zone R-A1: L3-RL Inclined Column S4 (2nd lift)			
SPRLA.5122	Zone R-A1: L3-RL Inclined Column S3	13	21-Apr-18	07-May-18	0%	Zone R-A1: L3-RL Inclined Column S3			
<b>Zone R-A2</b>									
SPRLA.5210	Zone R-A2: L3-RL Inclined Column S2	12	21-Apr-18	05-May-18	0%	Zone R-A2: L3-RL Inclined Column S2			
<b>Zone R-A4</b>									
SPRLA.5410	Zone R-A4: L3-RL Inclined Column S6	12	11-Apr-18	24-Apr-18	0%	Zone R-A4: L3-RL Inclined Column S6			
<b>Zone R-A5</b>									
SPRLA.5510	Zone R-A5: L3-RL Inclined Column S5	12	19-Mar-18	04-Apr-18	0%	Zone R-A5: L3-RL Inclined Column S5			
<b>Roof B</b>									
<b>Zone R-B1</b>									
SPRLB.5110	Zone R-B1: L3-RL Inclined Column S11	12	07-Mar-18	20-Mar-18	0%	Zone R-B1: L3-RL Inclined Column S11			
SPRLB.5115	Zone R-B1: L3-RL Inclined Column S12	12	07-Mar-18	20-Mar-18	0%	Zone R-B1: L3-RL Inclined Column S12			
SPRLB.5130	Zone R-B1: RL Slab	35	21-Mar-18	05-May-18	0%	Zone R-B1: RL Slab			
<b>Zone R-B2</b>									
SPRLB.5210	Zone R-B2: L3-RL Inclined Column S10	12	06-Apr-18	19-Apr-18	0%	Zone R-B2: L3-RL Inclined Column S10			
SPRLB.5230	Zone R-B2: RL Slab	31	20-Apr-18	28-May-18	0%	Zone R-B2: RL Slab			
<b>Zone R-B3</b>									
SPRLB.5310	Zone R-B3: L3-RL Inclined Column S20	13	09-Apr-18	23-Apr-18	0%	Zone R-B3: L3-RL Inclined Column S20			
SPRLB.5330	Zone R-B3: RL Slab	28	24-Apr-18	28-May-18	0%	Zone R-B3: RL Slab			
<b>Zone R-B4</b>									
SPRLB.5410	Zone R-B4: L3-RL Inclined Columns S19	13	12-Apr-18	26-Apr-18	0%	Zone R-B4: L3-RL Inclined Columns S19			
SPRLB.5430	Zone R-B4: RL Slab	30	27-Apr-18	02-Jun-18	0%	Zone R-B4: RL Slab			
<b>Zone R-B5</b>									
SPRLB.5510	Zone R-B5: L2-RL Inclined Columns S13 (1st lift)	12	28-Mar-18	14-Apr-18	0%	Zone R-B5: L2-RL Inclined Columns S13 (1st lift)			
SPRLB.5515	Zone R-B5: L2-RL Inclined Columns S13 (2nd lift)	8	16-Apr-18	24-Apr-18	0%	Zone R-B5: L2-RL Inclined Columns S13 (2nd lift)			
SPRLB.5530	Zone R-B5: RL Slab	30	25-Apr-18	31-May-18	0%	Zone R-B5: RL Slab			
<b>Zone R-B7</b>									
SPRLB.5710	Zone R-B7: L3-RL Inclined Columns S17	13	12-Mar-18	26-Mar-18	0%	Zone R-B7: L3-RL Inclined Columns S17			
<b>Roof C</b>									
<b>Zone R-C</b>									
SPRLC.5130	Zone RC: Columns (9no)	21	13-Mar-18	10-Apr-18	0%	Zone RC: Columns (9no)			
SPRLC.5140	Zone RC: Columns first lift (3no)	8	13-Mar-18	21-Mar-18	0%	Zone RC: Columns first lift (3no)			
SPRLC.5150	Zone RC: Columns second lift (3no)	8	12-Apr-18	20-Apr-18	0%	Zone RC: Columns second lift (3no)			
SPRLC.5120	Zone RC: RL Slab	60	21-Apr-18	07-Jul-18	0%	Zone RC: RL Slab			
<b>SECONDARY RC STRUCTURE (M &amp; E Zone)</b>									
<b>Basement Level</b>									
<b>Secondary structures</b>									
SS.BLS.1740	Secondary BL structures	62	27-Mar-18	13-Jun-18	0%	Secondary BL structures			
<b>Water Tanks</b>									
SSBL.WT110	Construct Cooling Tower Transfer Water Tank (Room 029)	21	27-Mar-18	24-Apr-18	0%	Construct Cooling Tower Transfer Water Tank (Room 029)			
SSBL.WT130	Construct Potable Water Buffer Tank (Room 025)	27	27-Mar-18	02-May-18	0%	Construct Potable Water Buffer Tank (Room 025)			
SSBL.WT180	Construct Flushing Water Tank (Room 021)	15	27-Mar-18	17-Apr-18	0%	Construct Flushing Water Tank (Room 021)			
SSBL.WT140	Construct Street Fire Hydrant Tank (Room 039)	21	24-Apr-18	18-May-18	0%	Construct Street Fire Hydrant Tank (Room 039)			
SSBL.WT160	Construct Sprinkler Tank (Room 035)	19	24-Apr-18	16-May-18	0%	Construct Sprinkler Tank (Room 035)			
<b>Level 1</b>									
SSL1S.1310	Zone-4: L1 Secondary structures	20	12-Mar-18	07-Apr-18	0%	Zone-4: L1 Secondary structures			
SSL1S.1320	Zone-4: L1 Strike Formwork & Dismantling	8	20-Apr-18	28-Apr-18	0%	Zone-4: L1 Strike Formwork & Dismantling			
<b>Level 2</b>									
<b>Zone A</b>									

█ critical level of effort    █ Critic...  
█ Current  
◆ Milestone  
▼ Milestone  
█ % Complete

Project: Ocean Park Tai Shue Wan Water World Project  
 Project ID: T16004-136  
 Layout: 3 Month look ahead (OP) No VE SUM - WP\_1  
 Page: 6 of 7

**OCEAN PARK - TAI SHUE WAN DEVELOPMENT**  
**Contract No. TSW-C006**  
**3 month Look-ahead program Mar 2018 (Site Access 31 May 17)**

Date	Revision	Checked	Approved
28-Feb-18	3M rolling Mar 2018		

ID	Activity	Duration	Start	Finish	Physical % Complete	2018				
						Feb 10	Mar 11	Apr 12	May 13	
<b>Zone A1</b>										
SS.L2A.2110	Zone-A1: L2 Secondary Slab	41	19-Apr-18	08-Jun-18	0%					
<b>Zone A2</b>										
SS.L2A.2210	Zone-A2: L2 Secondary Slab	30	21-Apr-18	28-May-18	0%					
<b>Zone A3</b>										
SS.L2A.2310	Zone-A3: L2 Secondary Slab	30	23-Apr-18	29-May-18	0%					
<b>Zone B</b>										
<b>Zone B2</b>										
SS.L2B.2210	Zone-B2: L2 Secondary Slab (Wave Pool)	22	28-Feb-18	24-Mar-18	0%					
SS.L2B.2220	Zone-B2: Strike Formwork & Dismantling	5	10-Apr-18	14-Apr-18	0%					
<b>Zone B3</b>										
SS.L2B.2310	Zone-B3: L2 Secondary Slab (Wave Pool)	23	28-Feb-18	26-Mar-18	0%					
SS.L2B.2320	Zone-B3: Strike Formwork & Dismantling	5	11-Apr-18	16-Apr-18	0%					
<b>Zone B4</b>										
SS.L2B.2410	Zone-B4: L2 Secondary Slab (Landscape)	25	04-Apr-18	04-May-18	0%					
<b>Zone B5</b>										
SS.L2B.2510	Zone-B4: L2 Secondary Slab (above Chinese Resto)	15	13-Mar-18	29-Mar-18	0%					
SS.L2B.2520	Zone-B4: Strike Formwork & Dismantling	5	14-Apr-18	19-Apr-18	0%					
<b>Pool Unit</b>										
<b>Level 2</b>										
<b>Pool A - Outdoor Wave Pool</b>										
SS.PUPA.1110	Pool A: Construct Slab Outdoor Wave Pool	35	17-Apr-18	29-May-18	0%					
<b>ABWF WORKS</b>										
<b>Blockwork</b>										
<b>Basement Level</b>										
AB.BWBL.0120	BL Zone-B1-2: Install Blockwork	12	14-Apr-18	27-Apr-18	0%					
AB.BWBL.0130	BL Zone-B1-3: Install Blockwork	12	21-Apr-18	05-May-18	0%					
<b>Level 1</b>										
<b>Zone A</b>										
AB.BWL1.1120	L1 Zone-A2: Install Blockwork	10	09-Mar-18	20-Mar-18	0%					
AB.BWL1.1150	L1 Zone-A5: Install Blockwork	10	29-Mar-18	13-Apr-18	0%					
AB.BWL1.1130	L1 Zone-A3: Install Blockwork	18	09-Apr-18	28-Apr-18	0%					
AB.BWL1.1140	L1 Zone-A4: Install Blockwork	10	25-Apr-18	07-May-18	0%					
AB.BWL1.1110	L1 Zone-A1: Install Blockwork	18	25-Apr-18	16-May-18	0%					
<b>Zone B</b>										
AB.BWL1.1520	L1 Zone-B1: Install Blockwork	7	05-Jan-18	07-Mar-18	40%					
AB.BWL1.1550	L1 Zone-B2: Install Blockwork	10	26-Apr-18	08-May-18	0%					
AB.BWL1.1540	L1 Zone-B4: Install Blockwork	14	26-Apr-18	12-May-18	0%					
<b>Lift Works</b>										
<b>Lift No.3</b>										
AB.LW3.3110	Lift 3: Lift ABWF Finishes	12	09-Mar-18	22-Mar-18	0%					
AB.LW3.3210	Lift 3: Final Finishes	24	23-Mar-18	24-Apr-18	0%					
<b>Lift No.4</b>										
AB.LW4.4105	Complete Lift 4 - Core Shell	0		21-Apr-18	0%					
AB.LW4.4110	Lift 4: Lift ABWF Finishes	12	23-Apr-18	07-May-18	0%					
<b>Lift No.5</b>										
AB.LW5.5105	Complete Lift 5 - Core Shell	0		21-Apr-18	0%					
AB.LW5.5110	Lift 5: Lift ABWF Finishes	12	23-Apr-18	07-May-18	0%					
<b>Catwalk Platform over L1 Locker room</b>										
AB.CW.1000	Install Catwalkd platform over L1 Locker room	60	18-Apr-18	29-Jun-18	0%					
<b>E&amp;M WORKS</b>										
<b>New Water Park</b>										
<b>Level 1</b>										
EM.IN022000	BS Access to L1 (General)	0	14-Apr-18		0%					
<b>Level 2</b>										
<b>Pool A - Outdoor Wave Pool</b>										
EM.IN023060	Pool A Lighting Installation - 1st fix	65	17-Apr-18	05-Jul-18	0%					

█ critical level of effort    █ Critic...  
█ Current  
◆ Milestone  
▼ Milestone  
█ % Complete

Project: Ocean Park Tai Shue Wan Water World Project  
 Project ID: T16004-136  
 Layout: 3 Month look ahead (OP) No VE SUM - WP\_1  
 Page: 7 of 7

**OCEAN PARK - TAI SHUE WAN DEVELOPMENT**  
**Contract No. TSW-C006**  
**3 month Look-ahead program Mar 2018 (Site Access 31 May 17)**

Date	Revision	Checked	Approved
28-Feb-18	3M rolling Mar 2018		