

ID	Activity	Duration	Start	Finish	Activity % Complete	March					April					May				
						06	05	12	19	26	02	09	16	23	30	07	14	21	28	
<b>OCEAN PARK - TAI SHUE WAN WATER WORLD PROJECT Master Rev 3 As built 20180331</b>																				
<b>SLOPE WORKS -SITE FORMATION</b>																				
<b>Slope Works for Rides</b>																				
BD.CSS.R290	Consent Package SB5 Amendment 11 (including working drawings)		0	17-Apr-18*	0%											▼ Consent Package SB5 Amendment 11 (including working drawings)				
<b>Ride P1</b>																				
SF.P1.CPP110	Phasing Plan for P1 Footing Consent: Preparation submission and approval		48	03-Apr-18	31-May-18	0%														
<b>Phase 1A-1</b>																				
SF.P1.1A1110	Cut Soil and Rock slope to +13mPd Rock joint Mapping -Stabilization Design and		42	09-Oct-17	12-May-18	60%											Cut Soil and Rock slope to +13mPd			
SF.P1.1A1120	Submit BA14 for Site Formation		14	14-May-18	30-May-18	0%														
<b>Phase 1B</b>																				
SF.P1.1B1450	Cut Rock to +28mPd Rock joint Mapping -Stabilization Design and Stabilization w		14	03-Oct-17	09-Apr-18	90%											Cut Rock to +28mPd Rock joint Mapping -Stabilization Design and Stabilization works			
SF.P1.1B1490	Submit BA14 for Site Formation		14	10-Apr-18	25-Apr-18	0%											Submit BA14 for Site Formation			
<b>Additional Buttress wall (RFI 1291)</b>																				
OP.2400	Buttress wall formation		145	18-Apr-18	10-Oct-18	0%														
<b>Phase 1A-2</b>																				
SF.P1.1A1210	Cut Soil and rock slope to +24mPd Rock joint Mapping -Stabilization Design and :		34	03-Jan-18	18-May-18	5%											Cut Soil and rock slope			
SF.P1.1A1220	Submit BA14 for Site Formation		14	19-May-18	05-Jun-18	0%														
<b>Ride P5</b>																				
SF.P5.CPP120	Phasing Plan for P5 Footing Consent: Preparation submission and approval		48	03-Apr-18	31-May-18	0%														
<b>Phase 5A</b>																				
SF.P5.5A1190	Submit BA14 for Site Formation		14	09-Apr-18	24-Apr-18	0%											Submit BA14 for Site Formation			
<b>Phase 5C</b>																				
SF.P5.5C1130	Cut Rock to +38mPd Rock joint Mapping -Stabilization Design and Stabilization w		20	22-Nov-17	28-Apr-18	95%											Cut Rock to +38mPd Rock joint Mapping -Stabilization Design and			
SF.P5.5C1150	Cut Rock to +30mPd Rock joint Mapping -Stabilization Design and Stabilization w		20	03-Apr-18	28-Apr-18	0%											Cut Rock to +30mPd Rock joint Mapping -Stabilization Design and			
SF.P5.5C1190	Submit BA14 for Site Formation		14	30-Apr-18	16-May-18	0%											Submit BA14 for Site Forma			
<b>Phase 5D</b>																				
SF.P5.5D1140	Cut Rock to +28mPd Rock joint Mapping -Stabilization Design and Stabilization w		22	02-Mar-18	27-Mar-18	25%											Cut Rock to +28mPd Rock joint Mapping -Stabilization Design and Stabilization works			
SF.P5.5D1160	Cut Rock to +26mPd Rock joint Mapping -Stabilization Design and Stabilization w		23	19-Apr-18	16-May-18	0%											Cut Rock to +26mPd/Rock j			
SF.P5.5D1150	Cut Rock to +24mPd Rock joint Mapping -Stabilization Design and Stabilization w		23	05-May-18	05-Jun-18	0%														
<b>Additional works to Ride walkway SB5 Amendment 11</b>																				
OP.2370	Zone 5D-a: Excavate Soil from 23 mPD to 21 mPD (hand dig)		28	18-Apr-18	21-May-18	0%											Zone 5D-a: Excav			
OP.2380	Zone 5D-a: Excavate Soil from 21 mPD to 19 mPD (hand dig)		36	23-May-18	05-Jul-18	0%														
<b>Phase 5E</b>																				
SF.P5.5E1120	Cut Soil Slope to +28mPd and Face Mapping -Stabilization Design and install Soi		18	23-May-18	14-Jun-18	0%														
<b>Phase 5B</b>																				
SF.P5.5B1130	Cut Rock to +32mPd Rock joint Mapping -Stabilization Design and Stabilization w		14	24-May-18	11-Jun-18	0%														
<b>Ride P3</b>																				
SF.P3.CPP120	Phasing Plan for P3 Footing Consent: Preparation submission and approval		48	03-Apr-18	31-May-18	0%														
<b>Phase 3A</b>																				
SF.P3.3A1100	Form Access Platform R2 (for access to +27mPD at Zone 3A)		5	03-Apr-18	09-Apr-18	0%											Form Access Platform R2 (for access to +27mPD at Zone 3A)			
SF.P3.3A1160	Cut Rock to +26mPd Rock joint Mapping -Stabilization Design and Stabilization w		12	03-Apr-18	17-Apr-18	0%											Cut Rock to +26mPd Rock joint Mapping -Stabilization Design and Stabilization works(			
SF.P3.3A1120	Cut Rock to +24mPd Rock joint Mapping -Stabilization Design and Stabilization w		12	19-Apr-18	04-May-18	0%											Cut Rock to +24mPd Rock joint Mapping -Stabilizati			
SF.P3.3A1150	Removal of Access Platform R2		22	24-Apr-18	24-May-18	0%											Removal of			
SF.P3.3A1170	Cut Rock to +22mPd Rock joint Mapping -Stabilization Design and Stabilization w		12	05-May-18	18-May-18	0%											Cut Rock to +22mPd R			
SF.P3.3A1140	Cut Rock to +19mPd Rock joint Mapping -Stabilization Design and Stabilization w		12	14-May-18	29-May-18	0%											Cut Rock to +19mPd R			
SF.P3.3A1190	Submit BA14 for Site Formation		14	30-May-18	14-Jun-18	0%											Submit BA14 for Site Formation			
<b>Phase 3C</b>																				
SF.P3.3C1120	Cut Rock to +28mPd Rock joint Mapping -Stabilization Design and Stabilization w		10	03-Apr-18	14-Apr-18	0%											Cut Rock to +28mPd Rock joint Mapping -Stabilization Design and Stabilization works			
SF.P3.3C1170	Cut Rock to +26mPd Rock joint Mapping -Stabilization Design and Stabilization w		10	16-Apr-18	26-Apr-18	0%											Cut Rock to +26mPd Rock joint Mapping -Stabilization Design and S			
SF.P3.3C1130	Cut Rock to +24mPd Rock joint Mapping -Stabilization Design and Stabilization w		11	27-Apr-18	10-May-18	0%											Cut Rock to +24mPd Rock joint Mapping -Stabilization Design and S			
SF.P3.3C1180	Cut Rock to +22mPd Rock joint Mapping -Stabilization Design and Stabilization w		11	11-May-18	24-May-18	0%											Cut Rock to +22mPd Rock joint Mapping -Stabilization Design and S			
SF.P3.3C1140	Cut Rock to +20mPd Rock joint Mapping -Stabilization Design and Stabilization w		11	25-May-18	06-Jun-18	0%											Cut Rock to +20mPd Rock joint Mapping -Stabilization Design and S			
<b>Phase 3D</b>																				
SF.P3.3D1110	Cut Rock to +30mPd Rock joint Mapping -Stabilization Design and Stabilization w		12	03-Apr-18	17-Apr-18	0%											Cut Rock to +30mPd Rock joint Mapping -Stabilization Design and Stabilization works			
SF.P3.3D1130	Cut Rock to +28mPd Rock joint Mapping -Stabilization Design and Stabilization w		12	18-Apr-18	02-May-18	0%											Cut Rock to +28mPd Rock joint Mapping -Stabilization D			
SF.P3.3D1120	Cut Rock to +27mPd Rock joint Mapping -Stabilization Design and Stabilization w		12	03-May-18	18-May-18	0%											Cut Rock to +27mPd R			
SF.P3.3D1190	Submit BA14 for Site Formation		14	19-May-18	05-Jun-18	0%											Submit BA14 for Site Formation			
<b>Phase 3E</b>																				
SF.P3.3E1140	Cut Rock to +34mPd Rock joint Mapping -Stabilization Design and Stabilization w		10	03-Apr-18	14-Apr-18	0%											Cut Rock to +34mPd Rock joint Mapping -Stabilization Design and Stabilization works			
SF.P3.3E1150	Cut Rock to +33mPd Rock joint Mapping -Stabilization Design and Stabilization w		10	12-Apr-18	24-Apr-18	0%											Cut Rock to +33mPd Rock joint Mapping -Stabilization Design and Stabi			
SF.P3.3E1170	Submit BA14 for Site Formation		14	25-Apr-18	11-May-18	0%											Submit BA14 for Site Formation			
<b>Phase 3F</b>																				
SF.P3.3F1130	Cut Rock to +41mPd Rock joint Mapping -Stabilization Design and Stabilization w		13	03-Apr-18	19-Apr-18	0%											Cut Rock to +41mPd Rock joint Mapping -Stabilization Design and Stabilization wo			
SF.P3.3F1140	Cut Rock to +39mPd Rock joint Mapping -Stabilization Design and Stabilization w		13	20-Apr-18	07-May-18	0%											Cut Rock to +39mPd Rock joint Mapping -Stat			
SF.P3.3F1190	Submit BA14 for Site Formation		14	08-May-18	24-May-18	0%											Submit BA14 for Site Formation			
<b>Phase 3G</b>																				
SF.P3.3G1160	Cut Rock to +33mPd Rock joint Mapping -Stabilization Design and Stabilization w		10	03-Apr-18	14-Apr-18	0%											Cut Rock to +33mPd Rock joint Mapping -Stabilization Design and Stabilization works			

■ critical level of effort    ■ Critical Remaining Work  
■ Current  
◆ Milestone  
▼ Milestone  
 % Complete

Project: Ocean Park Tai Shue Wan Water World Project  
 Project ID: T16004-165  
 Layout: 3 Month look ahead 20180331  
 Page: 1 of 8

**OCEAN PARK - TAI SHUE WAN DEVELOPMENT**  
**Contract No. TSW-C006**  
**3 month rolling program \_April 2018**



Date	Revision	Checked	Approved
02-Apr-18	3M rolling	PL LN ME	



ID	Activity	Duration	Start	Finish	Activity % Complete	March					April				May						
						06	05	10	19	26	02	09	16	23	30	07	14	21	28		
<b>Phase 2A</b>																					
<b>Footing</b>																					
RC.P2.2A2120	Rock Excavation for Footings	21	03-Apr-18	27-Apr-18	0%																
RC.P2.2A2130	BD Inspection of Bearing Stratum	6	28-Apr-18	05-May-18	0%																
<b>Phase 2C</b>																					
<b>Footing</b>																					
RC.P2.2C2120	Rock Excavation for Footings	11	16-Apr-18	27-Apr-18	0%																
RC.P2.2C2130	BD Inspection of Bearing Stratum	6	28-Apr-18	05-May-18	0%																
<b>Ride P3 - Hybrid Funnel/Dark Ride</b>																					
<b>Phase 3A</b>																					
<b>Footing</b>																					
RC.P3.3A2110	Submit BA8/10 for Foundation Works	28	30-May-18	03-Jul-18	0%																
RC.P3.3A2120	Rock Excavation for Footings	37	30-May-18	18-Jul-18	0%																
<b>Phase 3B</b>																					
<b>Footing</b>																					
RC.P3.3B2120	Rock Excavation for Footings	41	30-May-18	24-Jul-18	0%																
<b>Phase 3D</b>																					
<b>Footing</b>																					
RC.P3.3D2120	Rock Excavation for Footings	38	19-May-18	09-Jul-18	0%																
<b>Phase 3C</b>																					
<b>Footing / Pile Cap</b>																					
RC.P3.3C2120	Rock Excavation for Footings	29	03-Apr-18	08-May-18	0%																
RC.P3.3C2130	BD Inspection of Bearing Stratum	6	09-May-18	15-May-18	0%																
<b>Phase 3E</b>																					
<b>Footing</b>																					
RC.P3.3E2120	Rock Excavation for Footings	35	25-Apr-18	07-Jun-18	0%																
<b>Phase 3F</b>																					
<b>Footing</b>																					
RC.P3.3F2120	Rock Excavation for Footings	11	08-May-18	19-May-18	0%																
RC.P3.3F2130	BD Inspection of Bearing Stratum	6	21-May-18	28-May-18	0%																
<b>Phase 3G</b>																					
<b>Footing</b>																					
RC.P3.3G2120	Rock Excavation for Footings	38	26-Apr-18	12-Jun-18	0%																
<b>Phase 3H</b>																					
<b>Footing</b>																					
RC.P3.3H2120	Rock Excavation for Footings	16	18-Apr-18	07-May-18	0%																
RC.P3.3H2130	BD Inspection of Bearing Stratum	6	08-May-18	14-May-18	0%																
<b>Ride P4 - Aqua Drop Speed Slide</b>																					
<b>Phase 4A</b>																					
<b>Pilecap / Footing</b>																					
RC.P4.4A2120	Rock Excavation for Footings	11	03-Apr-18	16-Apr-18	0%																
RC.P4.4A2130	BD Inspection of Bearing Stratum	6	17-Apr-18	23-Apr-18	0%																
<b>Phase 4B</b>																					
<b>Footing</b>																					
RC.P4.4B2120	Rock Excavation for Footings	12	16-Apr-18	28-Apr-18	0%																
RC.P4.4B2130	BD Inspection of Bearing Stratum	6	30-Apr-18	07-May-18	0%																
<b>Phase 4C</b>																					
<b>Footing</b>																					
RC.P4.4C2120	Rock Excavation for Footings	26	16-Apr-18	16-May-18	0%																
<b>Ride P5 - Family Boomerango</b>																					
<b>Phase 5A</b>																					
<b>Footing</b>																					
RC.P5.5A2120	Rock Excavation for Footings	21	09-Apr-18	03-May-18	0%																
RC.P5.5A2130	BD Inspection of Bearing Stratum	6	04-May-18	10-May-18	0%																
<b>Phase 5C</b>																					
<b>Footing</b>																					
RC.P5.5C2120	Rock Excavation for Footings	28	30-Apr-18	02-Jun-18	0%																
<b>RISING MAIN (SEWERAGE)</b>																					
<b>Site Formation/Access/ Excavation</b>																					
RM.SFLL.1210	Rising Main - Excavation from CH80-CH125	50	24-May-18	01-Aug-18	0%																
<b>SOUTH SERVICES BUILDING</b>																					
<b>Basement Level</b>																					
<b>Basement Level</b>																					

█ critical level of effort    █ Critical Remaining Work  
█ Current  
◆ Milestone    ◆ Milestone  
▼ Milestone  
█ % Complete

Project: Ocean Park Tai Shue Wan Water World Project  
 Contract No. TSW-C006  
 Project ID: T16004-165  
 Layout: 3 Month look ahead 20180331  
 Page: 3 of 8

**OCEAN PARK - TAI SHUE WAN DEVELOPMENT**  
**Contract No. TSW-C006**  
**3 month rolling program \_April 2018**



Date	Revision	Checked	Approved
02-Apr-18	3M rolling	PL LN ME	

ID	Activity	Duration	Start	Finish	Activity % Complete	March					April				May				
						06	05	12	19	26	02	09	16	23	30	07	14	21	28
SB.BLS.0130	BL: On-Grade Slab (28 bays)	14	21-Nov-17	27-Apr-18	50%	BL: On-Grade Slab (28 bays)													
SB.BLS.0180	BL: Construct on grade slab at 7.525	26	03-Apr-18	04-May-18	0%	BL: Construct on grade slab at 7.525													
SB.BLS.0190	Construct wall at EVA and Plant rooms	12	13-Apr-18	26-Apr-18	0%	Construct wall at EVA and Plant rooms													
<b>Level 1</b>																			
<b>Level 1</b>																			
SB.L1S.1030	L1: Walls columns Slab at +14.5 Connection to existing structure	24	03-Apr-18	02-May-18	0%	L1: Walls columns Slab at +14.5 Connection to existing structure													
<b>Earthworks</b>																			
OP.260	Backfill to +15mPd	28	03-May-18	05-Jun-18	0%	Backfill to +15mPd													
<b>PRIMARY RC STRUCTURE</b>																			
<b>Basement Level BL</b>																			
<b>Zone B1-1</b>																			
SP.BLS.1150	B1-1: On-Grade Slab - 1 (28 bays)	16	21-Mar-18	30-Apr-18	10%	B1-1: On-Grade Slab - 1 (28 bays)													
SP.BLS.1160	B1-1: On-Grade Slab - 2 (28 bays)	16	21-Mar-18	30-Apr-18	10%	B1-1: On-Grade Slab - 2 (28 bays)													
SP.BLS.1170	B1-1: On-Grade Slab - 3 (28 bays)	16	21-Mar-18	30-Apr-18	10%	B1-1: On-Grade Slab - 3 (28 bays)													
<b>Zone B1-2</b>																			
SP.BLS.1220	B1-2: Underground Utilities (4 pits)	21	12-Apr-18	07-May-18	0%	B1-2: Underground Utilities (4 pits)													
SP.BLS.1230	B1-2: On-Grade Slab (24 bays)	12	08-May-18	21-May-18	0%	B1-2: On-Grade Slab (24 bays)													
<b>Zone B1-3</b>																			
SP.BLS.1320	B1-3: Underground Utilities (11 pits)	21	23-Dec-17	04-May-18	85%	B1-3: Underground Utilities (11 pits)													
SP.BLS.1330	B1-3: On-Grade Slab (34 bays)	17	26-Mar-18	23-Apr-18	5%	B1-3: On-Grade Slab (34 bays)													
<b>Zone B1-4</b>																			
SP.BLS.1420	B1-4: Underground Utilities (10 pits)	8	27-Mar-18	20-Apr-18	25%	B1-4: Underground Utilities (10 pits)													
SP.BLS.1430	B1-4: On-Grade Slab (80 bays)	27	21-Apr-18	24-May-18	0%	B1-4: On-Grade Slab (80 bays)													
<b>Zone B1-5</b>																			
SP.BLS.1520	B1-5: Underground Utilities (11 pits)	21	19-Jan-18	14-Apr-18	65%	B1-5: Underground Utilities (11 pits)													
SP.BLS.1530	B1-5: On-Grade Slab (50 bays)	25	16-Apr-18	15-May-18	0%	B1-5: On-Grade Slab (50 bays)													
<b>Zone B1-7</b>																			
SP.BLS.1720	B1-7: Underground Utilities (16 pits)	21	28-Dec-17	02-May-18	80%	B1-7: Underground Utilities (16 pits)													
SP.BLS.1730	B1-7: On-Grade Slab (40 bays)	20	17-Mar-18	26-Apr-18	5%	B1-7: On-Grade Slab (40 bays)													
<b>Zone B1-6</b>																			
SP.BLS.1620	B1-6: Underground Utilities (7 pits)	21	05-Feb-18	26-Apr-18	90%	B1-6: Underground Utilities (7 pits)													
SP.BLS.1630	B1-6: On-Grade Slab (90 bays)	30	27-Apr-18	02-Jun-18	0%	B1-6: On-Grade Slab (90 bays)													
<b>Foundations</b>																			
<b>PMI 228 Footings M-11a, M-12-A, M-13-A and M-14-A</b>																			
OP.2310	Consent for demolition footings M-11a, M-12-A, M-13-A and M-14-A	0		11-Apr-18*	0%	Consent for demolition footings M-11a, M-12-A, M-13-A and M-14-A													
OP.2340	Consent for Formation M-11a, M-12-A, M-13-A and M-14-A	0		11-Apr-18*	0%	Consent for Formation M-11a, M-12-A, M-13-A and M-14-A													
OP.2350	Consent for Footings M-11a, M-12-A, M-13-A and M-14-A	0		11-Apr-18*	0%	Consent for Footings M-11a, M-12-A, M-13-A and M-14-A													
OP.2360	Remove Roof A falsework temporary works (abortive works)	6	14-Apr-18	20-Apr-18	0%	Remove Roof A falsework temporary works (abortive works)													
OP.2280	Demolish existing footings M-11a, M-12-A, M-13-A and M-14-A	42	18-Apr-18	07-Jun-18	0%	Demolish existing footings M-11a, M-12-A, M-13-A and M-14-A													
OP.2290	Formation to new footings M-11a, M-12-A, M-13-A and M-14-A	36	25-May-18	07-Jul-18	0%	Formation to new footings M-11a, M-12-A, M-13-A and M-14-A													
<b>Zone 01 (Foundation transformer room) (GL A-C/1-9)</b>																			
SPL1S.1020	Zone 01: GL A-C/1-9: Backfill	7	01-Jan-18	06-Apr-18	80%	Zone 01: GL A-C/1-9: Backfill													
SPL1S.1030	Zone 01: GL A-C/1-9: On-Grade Slab +8.6mpd (40 bays)	23	04-Jan-18	09-Apr-18	85%	Zone 01: GL A-C/1-9: On-Grade Slab +8.6mpd (40 bays)													
<b>Level 1</b>																			
<b>Slab</b>																			
<b>On Grade Slab</b>																			
OG.L1.1000	Install Underground Utilities	21	13-Apr-18	08-May-18	0%	Install Underground Utilities													
OG.L1.1010	Construct on grade slab GL MM / 47-174	21	09-May-18	02-Jun-18	0%	Construct on grade slab GL MM / 47-174													
<b>Level 2</b>																			
<b>On Grade Slab</b>																			
SPL2S.2010	GL 172-KK: On-grade Slab	10	03-Apr-18	14-Apr-18	0%	GL 172-KK: On-grade Slab													
SPL2S.2020	GL 12-24: On-grade Slab	10	14-May-18	25-May-18	0%	GL 12-24: On-grade Slab													
<b>Zone A</b>																			
<b>Zone A9</b>																			
SPL2A.2930	Zone A9: Strike & Falsework Dismantling	9	03-Apr-18	13-Apr-18	0%	Zone A9: Strike & Falsework Dismantling													
<b>Zone A10</b>																			
SPL2A.2960	Zone A10: Strike & Falsework Dismantling	9	03-Apr-18	13-Apr-18	0%	Zone A10: Strike & Falsework Dismantling													
<b>Zone A11 (Ramp)</b>																			
SPL2A.2980	Zone A11a & A11b: L2 Slab	22	04-Nov-17	04-May-18	75%	Zone A11a & A11b: L2 Slab													
SPL2A.2975	Zone A11: Ramp	31	04-Nov-17	10-May-18	0%	Zone A11: Ramp													
SPL2A.2990	Zone A11: Strike & Falsework Dismantling	9	16-May-18	26-May-18	0%	Zone A11: Strike & Falsework Dismantling													
<b>Zone A12</b>																			
SPL2A.3010	Zone A12: L2 Slab	24	09-Jan-18	21-Apr-18	60%	Zone A12: L2 Slab													
SPL2A.3020	Zone A12: Strike & Falsework Dismantling	9	04-May-18	14-May-18	0%	Zone A12: Strike & Falsework Dismantling													
<b>Zone A13</b>																			
SPL2A.3050	Zone A13: Strike & Falsework Dismantling	8	03-Apr-18	12-Apr-18	0%	Zone A13: Strike & Falsework Dismantling													

■ critical level of effort    ■ Critical Remaining Work  
■ Current  
◆ Milestone  
▼ Milestone  
■ % Complete

Project: Ocean Park Tai Shue Wan Water World Project  
 Project ID: T16004-165  
 Layout: 3 Month look ahead 20180331  
 Page: 4 of 8

**OCEAN PARK - TAI SHUE WAN DEVELOPMENT**  
**Contract No. TSW-C006**  
**3 month rolling program \_April 2018**



Date	Revision	Checked	Approved
02-Apr-18	3M rolling	PL LN ME	

ID	Activity	Duration	Start	Finish	Activity % Complete	March					April					May								
						06	05	12	19	26	02	09	16	23	30	07	14	21	28					
<b>Zone A16</b>																								
SPL2A.3080	Zone A16: Strike & Falsework Dismantling	8	03-Apr-18	12-Apr-18	0%																			
<b>Zone A17</b>																								
SPL2A.3090	Zone A17: L1-L2 Columns (1no)	4	03-Apr-18	07-Apr-18	0%																			
SPL2A.3110	Zone A17: Strike & Falsework Dismantling	8	03-Apr-18	12-Apr-18	0%																			
<b>Zone A18</b>																								
SPL2A.3140	Zone A18: Strike & Falsework Dismantling	8	03-Apr-18	12-Apr-18	0%																			
<b>Zone A19 , (Including Bridge)</b>																								
SPL2A.3170	Zone A19: Strike & Falsework Dismantling	8	03-Apr-18	12-Apr-18	0%																			
SPL2A.3260	New Activity	6	03-Apr-18	10-Apr-18	0%																			
<b>Zone A14 (North Plant Below)</b>																								
SPL2A.3180	Zone A14: L1-L2 Columns (8no)	5	21-Nov-17	09-Apr-18	60%																			
SPL2A.3190	Zone A14: L2 Slab	27	09-Apr-18	10-May-18	0%																			
SPL2A.3200	Zone A14: Strike & Falsework Dismantling	8	23-May-18	31-May-18	0%																			
<b>Zone A15 (North Plant Room)</b>																								
SPL1S.1040	Columns & Slab +14.5mPD	27	02-Jan-18	10-Apr-18	80%																			
SPL2A.3210	Zone A15: L1-L2 Columns (18no)	2	03-Apr-18	04-Apr-18	0%																			
SPL2A.3220	Zone A15: L2 Slab	32	04-Apr-18	12-May-18	0%																			
SPL1S.1045	Zone 01: GL A-C/1-9: Strike & Falsework Dismantling	7	24-May-18	31-May-18	0%																			
SPL2A.3230	Zone A15: Strike & Falsework Dismantling	8	25-May-18	02-Jun-18	0%																			
<b>Zone A - Spiral Ramp</b>																								
SPL2A.3240	Zone A: Spiral Ramp - L2	28	20-Apr-18	24-May-18	0%																			
<b>Zone B</b>																								
<b>Zone B3</b>																								
SPL2B.2310	Zone B3: L1-L2 Columns (13no)	6	03-Oct-17	07-Apr-18	85%																			
SPL2B.2320	Zone B3: L2 Slab	24	05-Dec-17	28-Apr-18	25%																			
SPL2B.2330	Zone B3: Strike & Falsework Dismantling	7	11-May-18	18-May-18	0%																			
<b>Zone B4</b>																								
SPL2B.2410	Zone B4: L1-L2 Columns (21no)	9	09-Oct-17	10-Apr-18	80%																			
SPL2B.2420	Zone B4: L2 Slab	30	18-Nov-17	27-Apr-18	85%																			
<b>Zone B5</b>																								
SPL2B.2530	Zone B5: Strike & Falsework Dismantling	8	03-Apr-18	12-Apr-18	0%																			
<b>Zone B1</b>																								
SPL2B.2130	Zone B1: Strike & Falsework Dismantling	9	03-Apr-18	13-Apr-18	0%																			
<b>Zone B2</b>																								
SPL2B.3220	Zone B2: L2 Slab	20	25-Nov-17	16-Apr-18	50%																			
SPL2B.3230	Zone B2: Strike & Falsework Dismantling	9	27-Apr-18	08-May-18	0%																			
<b>Level 3</b>																								
<b>Zone A</b>																								
<b>Zone A1</b>																								
SPL3A.3120	Zone A1: L3 Slab	28	19-Dec-17	20-Apr-18	80%																			
SPL3A.3130	Zone A1: Strike & Falsework Dismantling	8	04-May-18	12-May-18	0%																			
<b>Zone A2</b>																								
SPL3A.3220	Zone A2: L3 Slab	29	22-Jan-18	07-Apr-18	85%																			
SPL3A.3230	Zone A2: Strike & Falsework Dismantling	9	20-Apr-18	30-Apr-18	0%																			
<b>Zone A3</b>																								
SPL3A.3330	Zone A3: Strike & Falsework Dismantling	9	14-Apr-18	24-Apr-18	0%																			
<b>Zone A4</b>																								
SPL3A.3420	Zone A4: L3 Slab	26	20-Feb-18	24-May-18	50%																			
<b>Zone A5</b>																								
SPL3A.3520	Zone A5: L3 Slab	38	27-Nov-17	07-Jul-18	100%																			
<b>Zone A6</b>																								
SPL3A.3630	Zone A6: L3 Slab	26	19-Dec-17	12-May-18	30%																			
SPL3A.3610	Zone A6: L2-L3 Columns (16no)	6	20-Dec-17	30-Apr-18	10%																			
SPL3A.3620	Zone A6: Ramp	26	09-May-18	09-Jun-18	0%																			
<b>Zone A7</b>																								
SPL3A.3710	Zone A7: L2-L3 Columns (19no)	7	20-Oct-17	03-Apr-18	75%																			
SPL3A.3720	Zone A7: L3 Slab	26	27-Nov-17	05-May-18	30%																			
SPL3A.3730	Zone A7: Strike & Falsework Dismantling	8	09-May-18	17-May-18	0%																			
<b>Zone A8</b>																								
SPL3A.3810	Zone A8: L2-L3 Columns (8no)	5	21-Mar-18	09-Apr-18	75%																			
SPL3A.3820	Zone A8: L3 Slab	20	29-Mar-18	05-May-18	10%																			
SPL3A.3830	Zone A8: Strike & Falsework Dismantling	7	17-May-18	25-May-18	0%																			
<b>Zone A9</b>																								
SPL3A.3910	Zone A9: L2-L3 Columns (23no)	8	15-May-18	24-May-18	0%																			
SPL3A.3920	Zone A9: L3 Slab	20	18-May-18	12-Jun-18	0%																			
<b>Zone A spiral ramp</b>																								

█ critical level of effort    █ Critical Remaining Work  
█ Current  
◆ Milestone    ◆ Milestone  
█ % Complete

Project: Ocean Park Tai Shue Wan Water World Project  
 Project ID: T16004-165  
 Layout: 3 Month look ahead 20180331  
 Page: 5 of 8

**OCEAN PARK - TAI SHUE WAN DEVELOPMENT**  
**Contract No. TSW-C006**  
**3 month rolling program \_April 2018**



Date	Revision	Checked	Approved
02-Apr-18	3M rolling	PL LN ME	





ID	Activity	Duration	Start	Finish	Activity % Complete	March					April				May					
						06	05	12	19	26	02	09	16	23	30	07	14	21	28	
AB.BWL1.1140	L1 Zone-A4: Install Blockwork	10	19-May-18	31-May-18	0%															
AB.BWL1.1110	L1 Zone-A1: Install Blockwork	18	28-May-18	16-Jun-18	0%															
<b>Zone B</b>																				
AB.BWL1.1540	L1 Zone-B4: Install Blockwork	14	05-Jan-18	19-Apr-18	75%															
AB.BWL1.1520	L1 Zone-B1: Install Blockwork	7	03-Apr-18	11-Apr-18	0%															
AB.BWL1.1550	L1 Zone-B2: Install Blockwork	10	09-May-18	19-May-18	0%															
<b>Lift Works</b>																				
<b>Lift No.3</b>																				
AB.LW3.3110	Lift 3: Lift ABWF Finishes	12	03-Apr-18	17-Apr-18	0%															
AB.LW3.3210	Lift 3: Final Finishes	24	18-Apr-18	16-May-18	0%															
<b>Lift No.1</b>																				
AB.LW1.1105	Complete Lift 1 - Core Shell	0		17-May-18	0%															
AB.LW1.1110	Lift 1: Lift ABWF Finishes	12	18-May-18	01-Jun-18	0%															
<b>ABWF Works to Enable E&amp;M Access</b>																				
<b>Basement Level</b>																				
AB.EABL.0110	BL SSB: ABWF to enable E&M access - Water Heater Plant Rm (031)	18	03-Apr-18	24-Apr-18	0%															
AB.EABL.0120	BL SSB: ABWF to enable E&M access - Cooling Tower	24	03-Apr-18	02-May-18	0%															
AB.EABL.0135	BL Zone SSB: ABWF to enable E&M access - Fan & MCC Rm (050)	18	03-Apr-18	24-Apr-18	0%															
AB.EABL.0150	BL Zone-B1-3,7: ABWF to enable E&M access - Pool Filtration Plant Rm (022)	30	09-May-18	13-Jun-18	0%															
AB.EABL.0170	BL Zone-B-3: ABWF to enable E&M access - Cooling Tower Trans. Pump Rm (028)	18	09-May-18	30-May-18	0%															
AB.EABL.0130	BL Zone-B1-1,7: ABWF to enable E&M access - Pool Filtration Plant Rm (003 & 008)	18	24-May-18	13-Jun-18	0%															
AB.EABL.0155	BL Zone-B1-1: ABWF to enable E&M access - Colorifier Rm (010)	18	24-May-18	13-Jun-18	0%															
<b>Level 1</b>																				
AB.EAL1.1120	L1 SSB: ABWF to enable E&M access - Cooling Tower	24	03-Apr-18	02-May-18	0%															
AB.EAL1.1180	L1 Zone B-4: ABWF to enable E&M access - Emergency Gen. Rm 1 (184)	18	09-May-18	30-May-18	0%															
AB.EAL1.1130	L1 Zone B-5: ABWF to enable E&M access - South Substation (189) & Main Switch	31	21-May-18	27-Jun-18	0%															
<b>Changing / Washrooms</b>																				
<b>Level 1</b>																				
<b>North</b>																				
AB.CRL1.1110	L1 Zone-A3: Male Shower and Toilet Area	90	21-May-18	05-Sep-18	0%															
AB.CRL1.1120	L1 Zone-A3: Female Shower and Toilet Area	90	21-May-18	05-Sep-18	0%															
<b>Catwalk Platform over L1 Locker room</b>																				
AB.CW.1000	Install Catwalk platform over L1 Locker room	60	03-Apr-18	14-Jun-18	0%															
<b>E&amp;M WORKS</b>																				
<b>New Water Park</b>																				
EM.IN020001	Setting out for installation of first fix items	30	03-May-18	07-Jun-18	0%															
<b>Level 1</b>																				
EM.IN022000	BS Access to L1 (General)	0	16-May-18		0%															
<b>Level 2</b>																				
<b>Pool A - Outdoor Wave Pool</b>																				
EM.IN023060	Pool A Lighting Installation - 1st fix	65	18-May-18	04-Aug-18	0%															

█ critical level of effort    █ Critical Remaining Work  
█ Current  
◆ Milestone    ◆ Milestone  
█ % Complete

Project: Ocean Park Tai Shue Wan Water World Project  
 Project ID: T16004-165  
 Layout: 3 Month look ahead 20180331  
 Page: 8 of 8

**OCEAN PARK - TAI SHUE WAN DEVELOPMENT**  
**Contract No. TSW-C006**  
**3 month rolling program \_April 2018**



Date	Revision	Checked	Approved
02-Apr-18	3M rolling	PL LN ME	