

ID	Activity	Duration	Start	Finish	December 19				January 20				February 21				March 22			
					03	10	17	24	31	07	14	21	28	04	11	18	25	04	11	18
OCEAN PARK - TSW WW PROJECT SA ammdmt 12,13,14 ride flume (Target) 20181129																				
NOMINATED SUB-CONTRACTORS																				
C009 - Lifts																				
Lift No.2 (Firemans Lift) Core 1																				
NS.C9L1.1110	Lift 2: Lift Works	58	08-Sep-18	31-Jan-19	Lift 2: Lift Works															
Lift No.4 (Disable Lift) Core 0																				
AB.LW4.4220	Complete Lift 4 - Core 0Shell	0		30-Jan-19*	▼ Complete Lift 4 - Core 0Shell															
AB.LW2.2240	Lift Temp waterproof Lift Roof	6	31-Jan-19	09-Feb-19	Lift Temp waterproof Lift Roof															
NS.C9L3.3110	Lift 4: Lift Works	58	31-Jan-19	12-Apr-19																
Lift No.5 (Disable Lift) Core 0																				
AB.LW5.5220	Complete Lift 5 - Core 0 Shell	0		30-Jan-19*	▼ Complete Lift 5 - Core 0Shell															
NS.C9L4.4110	Lift 5: Lift Works	58	31-Jan-19	12-Apr-19																
Lift No.6 Core 2																				
NS.C9L5.5110	Lift 6: Lift Works	58	12-Sep-18	16-Jan-19	Lift 6: Lift Works															
C011- Water Filtration System Advance Contract																				
Contract Dates																				
Area Possession Date																				
Access Dates																				
NS.C11.A11	C011 -Installation	147	30-May-18	29-Mar-19																
NS.C11.A21	C011 -Testing and Commisioning	72	30-Mar-19	29-Jun-19																
ORIGINAL CONTRACT DATES																				
OP.2460	C011 - KD3: Complete T&C To Water Filtration System	0		01-Mar-19*	▼ C011 - KD3: Complete T&C To Water Fil															
Installation																				
Plant Rooms																				
NS.C11.130	C011 Mechanical Electrical and Water Treatment Plant room Installation BL (Room 022, 003)	110	19-Jun-18	28-Dec-18	C011 Mechanical Electrical and Water Treatment Plant room Installation BL (Room 022, 003)															
NS.C11.140	C011 Mechanical Electrical and Water Treatment Plant room Installation L1 (Room 158)	120	10-Aug-18	29-Jan-19	C011 Mechanical Electrical and Water Treatment Plant room Installation L1 (Room 158)															
NS.C11.120	C011 Pipe work installation Plant room to Pool	242	02-Oct-18	27-Jul-19																
Pipework																				
Main Building																				
OP.2170	C011 Basement Pipework	45	15-May-18	28-Dec-18	C011 Basement Pipework															
OP.2180	C011 Level 1 Pipework Zone B	45	10-Aug-18	30-Jan-19	C011 Level 1 Pipework Zone B															
OP.2190	C011 Level 2 Pipework Zone B	45	22-Jan-19	18-Mar-19	C011 Level 2 Pi															
OP.2210	C011 Level 3 Pipework Zone B	45	25-Jan-19	21-Mar-19	C011 Level															
Procurement and Delivery																				
NS.C11.110	C011 Pipes Fittings Pumps UV system Electical equipment Delivery	110	02-Oct-18	14-Feb-19	C011 Pipes Fittings Pumps UV system Electical equipment De															
C012A - Gas Absorption Chillers & Associated Works																				
NS.C12A.1130	C012A - Gas Absorption Chillers Installation	145	09-Oct-18	03-Apr-19																
Contract Dates																				
Contract Area Possession Date																				
Access Dates																				
NS.C11.A12A10	C012A- Installation	150	02-Oct-18	02-Apr-19																
C012B - Gas Condensing Boilers & Associated Works																				
NS.C12B.1130	C012B - Gas Condensing Boiler Installation	150	13-Nov-18	20-May-19																
Contract Dates																				
Contract Area Possession Date																				
Access Dates																				
NS.C11.A12A30	C012A- Installation	150	02-Aug-18	02-Apr-19																
C012C - Chimney for Gas Chillers & Boilers																				
NS.C12C.1130	C012C - Chimney Installation	150	13-Nov-18	20-May-19																
Contract Dates																				
Contract Area Possession Date																				
Access Dates																				
NS.C11.A12A50	C012A- Installation	150	02-Oct-18	02-Apr-19																
Thematic Works & Wayfinding Signage																				
NS.DS.1120	Joint review & award of Thematic Works contract	30	11-Nov-18	10-Dec-18	Joint review & award of Thematic Works contract															
NS.DS.1130	Thematic Works detail design & approvals	90	11-Dec-18	10-Mar-19	Thematic Works detail desi															
NS.DS.1140	Thematic Works Fabrication & delivery	120	11-Mar-19	08-Jul-19																
DESIGN																				
Contractor Design																				
CSDs																				
Coordinate BIM model																				
Level 3																				
DS.BIMC.270	CoordinateBIM model - Level 3 Secondary (late design change)	24	11-Dec-18	10-Jan-19	CoordinateBIM model - Level 3 Secondary (late design change)															
Prepare CSD																				

■ critical level of effort ■ Critical Remaining Work
■ Current
◆ Milestone ◆ Milestone
■ % Complete

Project: Ocean Park Tai Shue Wan Water World
 Project ID: T16004-202
 Layout: 3 Month look ahead 20190108 ENV
 Page: 1 of 17

OCEAN PARK - TAI SHUE WAN DEVELOPMENT
Contract No. TSW-C006
3 month rolling program _Jan 2019



Date	Revision	Checked	Approved
31-May-18	3M rolling		
30-Jun-18	3M rolling		
01-Nov-18	3M rolling		
01-Dec-18	3M rolling		
01-Jan-19	3M rolling		

ID	Activity	Duration	Start	Finish	December 19					January 20				February 21				March 22					
					03	10	17	24	31	07	14	21	28	04	11	18	25	04	11	18	25		
Level 3																							
DS.CSD270	Prepare Submit CSDs from BIM model - Level 3 Secondary slab (late design change)	24	11-Jan-19	11-Feb-19	Prepare Submit CSDs from BIM model - Level 3 Secondary slab (late design change)																		
Prepare CBWD																							
Level 3																							
DS.CBWD.270	Prepare Submit CBWDs from BIM model - Level 3 Secondary slab (late design change)	24	11-Jan-19	11-Feb-19	Prepare Submit CBWDs from BIM model - Level 3 Secondary slab (late design change)																		
Review and Approval-CSD																							
Level 3																							
DS.CSD.RA270	Review and Approve CSDs from BIM model - Level 3 Secondary slab (late design change)	21	12-Feb-19	07-Mar-19	Review and Approve CSDs from BIM model - Level 3 Secondary slab (late design change)																		
Review and Approval-CBWD																							
Basement																							
Additional Review PMI 140																							
OP.400	Additional review and Approve PMI 140 CBWDs from BIM model Basement - Zone 04	21	10-Nov-18	04-Dec-18	Additional review and Approve PMI 140 CBWDs from BIM model Basement - Zone 04																		
OP.410	Additional review and Approve PMI 140 CBWDs from BIM model Basement - Zone 02	21	10-Nov-18	04-Dec-18	Additional review and Approve PMI 140 CBWDs from BIM model Basement - Zone 02																		
Level 3																							
DS.CBWD.RA270	Review and Approve CBWDs from BIM model - Level 3 Secondary slab (late design change)	21	19-Feb-19	14-Mar-19	Review and Approve CBWDs from BIM model - Level 3 Secondary slab (late design change)																		
Balustrade																							
DS.CDBL.1120	Ballustrade Metal - Fabricate & progressively deliver	90	21-Nov-18	12-Mar-19	Ballustrade Metal - Fabricate & progressively deliver																		
DS.CDBL.1210	Ballustrade Glass - Fabricate & progressively deliver	90	21-Nov-18	12-Mar-19	Ballustrade Glass - Fabricate & progressively deliver																		
Acrylic Panel																							
DS.CDAP.1120	Acrylic Panel - Fabricate & progressively deliver	100	23-Nov-18	26-Mar-19	Acrylic Panel - Fabricate & progressively deliver																		
Tensile Roof to Ride Platform																							
DS.CDTR.1120	Tensile Roof to Ride Platform - Fabricate & progressively deliver	90	26-Oct-18	14-Feb-19	Tensile Roof to Ride Platform - Fabricate & progressively deliver																		
Automatic Drip Irrigation System																							
DS.CDIS.1120	Automatic Drip Irrigation System - Fabricate & Deliver	90	01-Nov-18	20-Feb-19	Automatic Drip Irrigation System - Fabricate & Deliver																		
Fabric Canopies																							
DS.CDFC.1110	Fabric Canopies - Design & Approvals	187	15-Jun-17	18-Dec-18	Fabric Canopies - Design & Approvals																		
DS.CDFC.1120	Fabric Canopies - Fabricate & Deliver	90	19-Dec-18	10-Apr-19	Fabric Canopies - Fabricate & Deliver																		
C010 - Facade Curtain Wall & Skylight																							
Key Dates																							
CD.C10-KD23	C10-KD2-Obtain BD Approval of all Designs Submission	0		13-Feb-19*	C10-KD2-Obtain BD Approval of all Designs Submission																		
Target Key Dates																							
CD.C10-TD23	C10-KD2 Target Completion of C010 KD2	0		13-Feb-19	C10-KD2 Target Completion of C010 KD2																		
C010 - Design and Material Submission																							
Make Up Doors FSD Design																							
DS.DMFD130	Make up Doors: Prepare Technical Shop drawings submission	28	17-Nov-18	19-Dec-18	Make up Doors: Prepare Technical Shop drawings submission																		
DS.DMFD140	Make up Doors: Review and approval	28	20-Dec-18	24-Jan-19	Make up Doors: Review and approval																		
DS.DMFD150	Make up Doors: Obtain FS314 (Link to BD approval KD2)	14	25-Jan-19	13-Feb-19	Make up Doors: Obtain FS314 (Link to BD approval KD2)																		
Smoke Vent FSD Design																							
DS.DMSV100	Skylight Smoke Vent: Procure supplier	56	02-Oct-18	06-Dec-18	Skylight Smoke Vent: Procure supplier																		
C010 - BD Submission																							
DS.DMBD1000	Facade Curtain Wall & Skylight - BD Submission (EWS01 & EWS02)	138	20-Mar-17	06-Dec-18	Facade Curtain Wall & Skylight - BD Submission (EWS01 & EWS02)																		
DS.DMBD1060	Facade Curtain Wall & Skylight - BD Submission ETFE skylight	138	20-Mar-17	14-Dec-18	Facade Curtain Wall & Skylight - BD Submission ETFE skylight																		
C010 - Fabrication and Delivery																							
DS.DMFD1020	Facade Curtain Wall & Skylight - Glass fabricate commencement date subject to completion of Roof structure	200	20-Nov-18	26-Jul-19	Facade Curtain Wall & Skylight - Glass fabricate commencement date subject to completion of Roof structure																		
E&M Major Equipment / Material																							
Preliminary, Material Submission																							
CCMS																							
EM.PD006001	Subm. & Approval of Technical Info. - Workstation	60	17-Aug-17	07-Dec-18	Subm. & Approval of Technical Info. - Workstation																		
EM.PD006002	Subm. & Approval of Technical Info. - DDC	60	28-Jun-17	07-Dec-18	Subm. & Approval of Technical Info. - DDC																		
EM.PD006003	Subm. & Approval of Technical Info. - Interfacing panel	60	02-Oct-18	11-Dec-18	Subm. & Approval of Technical Info. - Interfacing panel																		
PROCUREMENT																							
Ride Procurement																							
STEELWORK																							
PR.R03.1040	Ride P3 Tornado 60 supporting steel frame delivery	0		01-Mar-19	Ride P3 Tornado 60 supporting steel frame delivery																		
Ride P3																							
RSW.SD.1220	Ride P3 support steel work arms shop drawings submit and review	28	01-Nov-18	03-Dec-18	Ride P3 support steel work arms shop drawings submit and review																		
RSW.SD.1250	Ride P3 Embed fabrication	28	01-Nov-18	03-Dec-18	Ride P3 Embed fabrication																		
RSW.SD.1260	Ride P3 embed delivery	0		03-Dec-18	Ride P3 embed delivery																		
RSW.SD.1230	Ride P3 support steelwork arms fabrication	40	04-Dec-18	22-Jan-19	Ride P3 support steelwork arms fabrication																		
RSW.SD.1240	Ride P3 support steelwork delivery	0		22-Jan-19	Ride P3 support steelwork delivery																		
Target Dates																							
RSW.SD.1390	Ride P3 support steel work Cast ins on site	0		03-Dec-18	Ride P3 support steel work Cast ins on site																		
RSW.SD.1380	Ride P3 support steel work Arms on site	0		22-Jan-19	Ride P3 support steel work Arms on site																		
Ride P2																							
RSW.SD.1160	Ride P2 support steel work arms shop drawings submit and review	28	01-Nov-18	03-Dec-18	Ride P2 support steel work arms shop drawings submit and review																		
RSW.SD.1480	Ride P2 Embed fabrication	28	01-Nov-18	03-Dec-18	Ride P2 Embed fabrication																		
RSW.SD.1490	Ride P2 embed delivery	0		03-Dec-18	Ride P2 embed delivery																		

■ critical level of effort ■ Critical Remaining Work
■ Current
◆ Milestone ▼ Milestone
 % Complete

Project: Ocean Park Tai Shue Wan Water World
 Project ID: T16004-202
 Layout: 3 Month look ahead 20190108 ENV
 Page: 2 of 17

OCEAN PARK - TAI SHUE WAN DEVELOPMENT
Contract No. TSW-C006
3 month rolling program _Jan 2019



Date	Revision	Checked	Approved
31-May-18	3M rolling		
30-Jun-18	3M rolling		
01-Nov-18	3M rolling		
01-Dec-18	3M rolling		
01-Jan-19	3M rolling		

ID	Activity	Duration	Start	Finish	December 19				January 20				February 21				March 22						
					03	10	17	24	31	07	14	21	28	04	11	18	25	04	11	18	25		
RSW.SD.1170	Ride P2 support steelwork arms fabrication	40	04-Dec-18	22-Jan-19	Ride P2 support steelwork arms fabrication																		
RSW.SD.1180	Ride P2 support steelwork delivery	0		22-Jan-19	Ride P2 support steelwork delivery																		
Target Dates																							
RSW.SD.1410	Ride P2 support steel work Cast ins on site	0		03-Dec-18	Ride P2 support steel work Cast ins on site																		
PR.R02.1030	Ride P2 fibre glass flumes, flume Yokes delivery	0		22-Dec-18	Ride P2 fibre glass flumes, flume Yokes delivery																		
RSW.SD.1400	Ride P2 support steel work Arms on site	0		22-Jan-19	Ride P2 support steel work Arms on site																		
PR.R02.1040	Ride P2 conveyor delivery	0		31-Jan-19	Ride P2 conveyor delivery																		
Ride P1																							
RSW.SD.1100	Ride P1 support steel work arms shop drawings submit and review	28	01-Nov-18	03-Dec-18	Ride P1 support steel work arms shop drawings submit and review																		
RSW.SD.1500	Ride P1 Embed fabrication	28	01-Nov-18	03-Dec-18	Ride P1 Embed fabrication																		
RSW.SD.1510	Ride P1 embed delivery	0		03-Dec-18	Ride P1 embed delivery																		
RSW.SD.1110	Ride P1 support steelwork arms fabrication	40	04-Dec-18	22-Jan-19	Ride P1 support steelwork arms fabrication																		
RSW.SD.1120	Ride P1 support steelwork delivery	0		22-Jan-19	Ride P1 support steelwork delivery																		
Target Dates																							
RSW.SD.1430	Ride P1 support steel work Cast ins on site	0		03-Dec-18	Ride P1 support steel work Cast ins on site																		
RSW.SD.1420	Ride P1 support steel work Arms on site	0		22-Jan-19	Ride P1 support steel work Arms on site																		
PR.R01.1020	Ride P1 OP Conformation of fibre glass flume	0		08-Feb-19	Ride P1 OP Conformation of fibre glass flume																		
PR.R01.1040	Ride P1 conveyor delivery	0		27-Feb-19	Ride P1 conveyor delivery																		
Ride P5																							
RSW.SD.1340	Ride P5 support steel work arms shop drawings submit and review	28	01-Nov-18	03-Dec-18	Ride P5 support steel work arms shop drawings submit and review																		
RSW.SD.1520	Ride P5 Embed fabrication	28	01-Nov-18	03-Dec-18	Ride P5 Embed fabrication																		
RSW.SD.1530	Ride P5 embed delivery	0		03-Dec-18	Ride P5 embed delivery																		
RSW.SD.1350	Ride P5 support steelwork arms fabrication	60	04-Dec-18	18-Feb-19	Ride P5 support steelwork arms fabrication																		
RSW.SD.1360	Ride P5 support steelwork delivery	0		18-Feb-19	Ride P5 support steelwork delivery																		
Target Dates																							
RSW.SD.1450	Ride P5 support steel work Cast ins on site	0		03-Dec-18	Ride P5 support steel work Cast ins on site																		
PR.R045.1070	Ride P5 conveyor delivery	0		25-Jan-19	Ride P5 conveyor delivery																		
RSW.SD.1440	Ride P5 support steel work Armson site	0		18-Feb-19	Ride P5 support steel work Armson site																		
Ride P4																							
RSW.SD.1540	Ride P4 Embed fabrication	28	01-Nov-18	03-Dec-18	Ride P4 Embed fabrication																		
RSW.SD.1550	Ride P4 embed delivery	0		03-Dec-18	Ride P4 embed delivery																		
RSW.SD.1280	Ride P4 support steel work arms shop drawings submit and review	60	01-Nov-18	12-Jan-19	Ride P4 support steel work arms shop drawings submit and review																		
RSW.SD.1290	Ride P4 support steelwork arms fabrication	40	14-Jan-19	04-Mar-19	Ride P4 support steelwork arms fabrication																		
RSW.SD.1300	Ride P4 support steelwork delivery	0		04-Mar-19	Ride P4 support steelwork delivery																		
Target Dates																							
RSW.SD.1470	Ride P4 support steel work Cast ins on site	0		03-Dec-18	Ride P4 support steel work Cast ins on site																		
PR.R045.1050	Ride P4 OP Conformation of fibre glass flume and conveyors delivery date	0		10-Jan-19	Ride P4 OP Conformation of fibre glass flume and conveyors delivery date																		
RSW.SD.1460	Ride P4 support steel work Arms on site	0		14-Mar-19	Ride P4 support steel work Arms on site																		
E&M Procurement																							
Procurement, Manufacture & Delivery																							
Electrical																							
EM.PM002041	Manufacture & Delivery to HK - Main Cable	135	13-Dec-17	08-Dec-18	Manufacture & Delivery to HK - Main Cable																		
EM.PM002071	Manufacture & Delivery to HK - Uninterruptible Power Supply	121	30-Sep-18	28-Jan-19	Manufacture & Delivery to HK - Uninterruptible Power Supply																		
EM.PM002061	Manufacture & Delivery to HK - FOH & BOH Lightings	135	30-Sep-18	11-Feb-19	Manufacture & Delivery to HK - FOH & BOH Lightings																		
EM.PM002051	Manufacture & Delivery to HK - Street Lightings	135	12-Oct-18	23-Feb-19	Manufacture & Delivery to HK - Street Lightings																		
Fire Services																							
EM.PM003031	Manufacture & Delivery to Site - FH/HR System	60	06-Oct-18	05-Dec-18	Manufacture & Delivery to Site - FH/HR System																		
EM.PM003081	Manufacture & Delivery to HK - Aspirating Smoke Detection System	90	02-Jun-18	10-Dec-18	Manufacture & Delivery to HK - Aspirating Smoke Detection System																		
EM.PM003091	Manufacture & Delivery to HK - Linear Heat Detection System	90	15-May-18	19-Dec-18	Manufacture & Delivery to HK - Linear Heat Detection System																		
EM.PM003071	Manufacture & Delivery to HK - AVA Sytem	90	30-Sep-18	28-Dec-18	Manufacture & Delivery to HK - AVA Sytem																		
Plumbing & Drainage																							
EM.PM004011	Manufacture & Delivery to HK - Water Pump	155	21-Mar-18	16-Jan-19	Manufacture & Delivery to HK - Water Pump																		
EM.PM004051	Manufacture & Delivery to HK - LMCP	150	01-Jun-18	11-Feb-19	Manufacture & Delivery to HK - LMCP																		
ELV																							
EM.PM005051	Manufacture & Delivery to HK - Lift Intercom	121	17-Jul-18 A	10-Jan-19	Manufacture & Delivery to HK - Lift Intercom																		
EM.PM005031	Manufacture & Delivery to HK - Radio System	121	24-Jul-18 A	16-Jan-19	Manufacture & Delivery to HK - Radio System																		
EM.PM005011	Manufacture & Delivery to HK - CCTV Camera	121	07-Feb-19	07-Jun-19	Manufacture & Delivery to HK - CCTV Camera																		
EM.PM005021	Manufacture & Delivery to HK - Access Control System	121	07-Feb-19	07-Jun-19	Manufacture & Delivery to HK - Access Control System																		
CCMS																							
EM.PM006010	Place order - Workstation	6	28-Jan-19	02-Feb-19	Place order - Workstation																		
EM.PM006020	Place order - DDC	6	28-Jan-19	02-Feb-19	Place order - DDC																		
EM.PM006030	Place order - Interfacing panel	6	31-Jan-19	09-Feb-19	Place order - Interfacing panel																		
EM.PM006011	Manufacture & Delivery to HK - Workstation	125	03-Feb-19	07-Jun-19	Manufacture & Delivery to HK - Workstation																		
Facade Procurement (C010)																							
PC.NSC.1110	Manufacture glazed panels	180	20-Nov-18	03-Jul-19	Manufacture glazed panels																		
PRELIMINARIES																							
E&M Submission																							
Drawing and Method Statement																							
ACMV																							

█ critical level of effort █ Critical Remaining Work
█ Current
◆ Milestone ▼ Milestone
 % Complete

Project: Ocean Park Tai Shue Wan Water World
 Project ID: T16004-202
 Layout: 3 Month look ahead 20190108 ENV
 Page: 3 of 17

OCEAN PARK - TAI SHUE WAN DEVELOPMENT
Contract No. TSW-C006
3 month rolling program _Jan 2019



Date	Revision	Checked	Approved
31-May-18	3M rolling		
30-Jun-18	3M rolling		
01-Nov-18	3M rolling		
01-Dec-18	3M rolling		
01-Jan-19	3M rolling		

ID	Activity	Duration	Start	Finish	December 19				January 20				February 21				March 22			
					03	10	17	24	31	07	14	21	28	04	11	18	25	04	11	18
EM.DM001002	Submission and approval of Installation Method Statement	120	03-Feb-17	23-Dec-18	Submission and approval of Installation Method Statement															
EM.DM001001	Submission and approval of Drawings	130	28-Apr-17	13-Feb-19	Submission and approval of Drawings															
Electrical																				
EM.DM002002	Submission and approval of Installation Method Statement	120	05-Feb-17	04-Jan-19	Submission and approval of Installation Method Statement															
EM.DM002001	Submission and approval of Drawings	130	07-May-17	25-Jan-19	Submission and approval of Drawings															
Fire Services																				
EM.DM003001	Submission and approval of Drawings	130	15-May-17	02-Jan-19	Submission and approval of Drawings															
EM.DM003002	Submission and approval of Installation Method Statement	120	22-Feb-17	16-Jan-19	Submission and approval of Installation Method Statement															
Plumbing & Drainage																				
EM.DM004001	Submission and approval of Drawings	130	16-May-17	10-Jan-19	Submission and approval of Drawings															
EM.DM004002	Submission and approval of Installation Method Statement	120	13-Mar-17	10-Jan-19	Submission and approval of Installation Method Statement															
ELV																				
EM.DM005002	Submission and approval of Installation Method Statement	90	28-Sep-17	01-Jan-19	Submission and approval of Installation Method Statement															
EM.DM005001	Submission and approval of Drawings	120	31-Jul-17 A	25-Feb-19	Submission and approval of Drawings															
CCMS																				
EM.DM4011	Submission and approval of Installation Method Statement	90	30-Sep-18	28-Dec-18	Submission and approval of Installation Method Statement															
EM.DM4001	Submission and approval of Drawings	110	31-Jul-17 A	21-Feb-19	Submission and approval of Drawings															

SLOPE WORKS - SITE FORMATION

Tower Crane

ID	Activity	Duration	Start	Finish	Notes
TC5					
PR.STC5.5150	TC5 - Decommission Tower Crane & Remove	6	27-Feb-19	05-Mar-19	TC5 - Decommission Tower Crane
TC3 (Mobile Crane)					
Mobile Crane Platform					
OP.2520	Platform Construction	24	27-Nov-18	24-Dec-18	Platform Construction
OP.2530	Mobilise Crane	2	27-Dec-18	28-Dec-18	Mobilise Crane
PR.STC3.3130	MC1-Crane Commission	6	29-Dec-18	05-Jan-19	MC1-Crane Commission

Slope Works for Rides

Ride P1

Phase 1A-1

ID	Activity	Duration	Start	Finish	Notes
NEW.1A.0110	Zone 1A-1a: Complete +26mpd to 16mPD	0		08-Dec-18	Zone 1A-1a: Complete +26mpd to 16mPD
FM.P1.1A-1a.230	Zone 1A-1a: Excavate rock from 18 mPD to 16 mPD	18	19-Nov-18	08-Dec-18	Zone 1A-1a: Excavate rock from 18 mPD to 16 mPD
Zone 1A-1B					
NEW.1A.0130	Zone 1a-1b; PMI stabilization measures 22KV cable	14	30-Nov-18	15-Dec-18	Zone 1a-1b; PMI stabilization measures 22KV cable
NEW.1A.0140	Zone 1a-1b; Excavate to 16.2mPD (3 layers)	36	17-Dec-18	30-Jan-19	Zone 1a-1b; Excavate to 16.2mPD (3 layers)

Phase 1A-2

ID	Activity	Duration	Start	Finish	Notes
Platform 23.7					
NEW.1B.0050	Zone 1A-2: Excavate Soil from +32.0mPD to +30.0mPD (Soil nails slope S102) (subject to SB5 Amdmt 12)	14	22-Nov-18	07-Dec-18	Zone 1A-2: Excavate Soil from +32.0mPD to +30.0mPD (Soil nails slope S102) (subject to SB5 Amdmt 12)
NEW.1B.0060	Zone 1A-2: Excavate Soil from +30.0mPD to +29.0mPD (Soil nails slope S102)	16	08-Dec-18	28-Dec-18	Zone 1A-2: Excavate Soil from +30.0mPD to +29.0mPD (Soil nails slope S102)
NEW.1B.0080	Zone 1A-2: Excavate Soil from +29.0mPD to +27.0mPD (Soil nails slope S101)	16	29-Dec-18	17-Jan-19	Zone 1A-2: Excavate Soil from +29.0mPD to +27.0mPD (Soil nails slope S101)
NEW.1B.0090	Zone 1A-2: Excavate Soil from +27.0mPD to +25.0mPD (Soil nails slope S101)	16	18-Jan-19	08-Feb-19	Zone 1A-2: Excavate Soil from +27.0mPD to +25.0mPD (Soil nails slope S101)
NEW.1B.0070	Zone 1A-2: Excavate Soil from +25.0mPD to +23.7mPD (Soil nails and Rock Dowels slope S101)	16	09-Feb-19	27-Feb-19	Zone 1A-2: Excavate Soil from +25.0mPD to +23.7mPD (Soil nails and Rock Dowels slope S101)
Platform 21.7					
NEW.1B.2020	Zone 1A-2: Excavate Soil from +32.7mPD to +30.7mPD	14	22-Nov-18	07-Dec-18	Zone 1A-2: Excavate Soil from +32.7mPD to +30.7mPD
NEW.1B.2030	Zone 1A-2: Excavate Soil from +30.7mPD to +29.7mPD	16	08-Dec-18	28-Dec-18	Zone 1A-2: Excavate Soil from +30.7mPD to +29.7mPD
NEW.1B.2040	Zone 1A-2: Excavate Soil from +29.7mPD to +27.7mPD	16	29-Dec-18	17-Jan-19	Zone 1A-2: Excavate Soil from +29.7mPD to +27.7mPD
NEW.1B.2050	Zone 1A-2: Excavate Soil from +27.7mPD to +25.7mPD	16	18-Jan-19	08-Feb-19	Zone 1A-2: Excavate Soil from +27.7mPD to +25.7mPD
OP.3720	Zone 1A-2: Excavate Soil from +25.7mPD to +23.7mPD (Rock Dowels)	12	09-Feb-19	22-Feb-19	Zone 1A-2: Excavate Soil from +25.7mPD to +23.7mPD (Rock Dowels)
OP.3650	Zone 1A-2: Excavate Soil from +23.7mPD to +21.7mPD (Rock Dowels)	12	28-Feb-19	13-Mar-19	Zone 1A-2: Excavate Soil from +23.7mPD to +21.7mPD (Rock Dowels)
Platform 20.3					
NEW.1B.2060	Zone 1A-2: Excavate Soil from +32.0mPD to +30.0mPD	12	22-Nov-18	05-Dec-18	Zone 1A-2: Excavate Soil from +32.0mPD to +30.0mPD
NEW.1B.2070	Zone 1A-2: Excavate Soil from +30.0mPD to +28.0mPD	12	08-Dec-18	21-Dec-18	Zone 1A-2: Excavate Soil from +30.0mPD to +28.0mPD
NEW.1B.2080	Zone 1A-2: Excavate Soil from +28.0mPD to +26.0mPD	12	29-Dec-18	12-Jan-19	Zone 1A-2: Excavate Soil from +28.0mPD to +26.0mPD
NEW.1B.2090	Zone 1A-2: Excavate Soil from +26.0mPD to +24.0mPD	12	18-Jan-19	31-Jan-19	Zone 1A-2: Excavate Soil from +26.0mPD to +24.0mPD
OP.3760	Zone 1A-2: Excavate Soil from +24.0mPD to +22.0mPD	12	09-Feb-19	22-Feb-19	Zone 1A-2: Excavate Soil from +24.0mPD to +22.0mPD
OP.3640	Zone 1A-2: Excavate Soil from +22.0mPD to +20.3mPD (Rock Dowels)	12	14-Mar-19	27-Mar-19	Zone 1A-2: Excavate Soil from +22.0mPD to +20.3mPD (Rock Dowels)
Platform 22.2					
NEW.1A.2000	Zone 1A-2: Excavate Soil from +30.0 to +28.0 (soil nails slope S117)(subject to SB5 Amdmt 12- TSWC006/182	19	29-Nov-18	20-Dec-18	Zone 1A-2: Excavate Soil from +30.0 to +28.0 (soil nails slope S117)(subject to SB5 Amdmt 12- TSWC006/182/1068)
NEW.1A.2010	Zone 1A-2: Excavate Soil from +28.0 to +26.0 (soil nails slope S117)	18	04-Jan-19	24-Jan-19	Zone 1A-2: Excavate Soil from +28.0 to +26.0 (soil nails slope S117)
NEW.1A.2020	Zone 1A-2: Excavate Soil from +26.0 to +24.0 (soil nails slope S117)	17	25-Jan-19	16-Feb-19	Zone 1A-2: Excavate Soil from +26.0 to +24.0 (soil nails slope S117)
NEW.1A.2040	Zone 1A-2: Excavate Soil from +24.0 to +22.2 (soil nails slope S117)	15	18-Feb-19	06-Mar-19	Zone 1A-2: Excavate Soil from +24.0 to +22.2 (soil nails slope S117)

Ride P5

Phase 5A

ID	Activity	Duration	Start	Finish	Notes
NEW.5A.1050	Zone 5A-2: Additional excavation due to SB5 Amendment 13 (1 - 2 layers)	36	31-Jan-19	16-Mar-19	Zone 5A-2: Additional excavation due to SB5 Amendment 13 (1 - 2 layers)

Phase 5C

ID	Activity	Duration	Start	Finish	Notes
NEW.5D.0020	Zone 5C-2: +26.00 platform - +29.9mPD to +27.7mPD (Rock Dowels)	15	28-Dec-18	15-Jan-19	Zone 5C-2: +26.00 platform - +29.9mPD to +27.7mPD (Rock Dowels)
NEW.5D.0030	Zone 5C-2: +26.00 platform - +27.9mPD to +26.0mPD (Rock Dowels) (on completion of 5C-3 to 27.3) (Access)	14	16-Jan-19	31-Jan-19	Zone 5C-2: +26.00 platform - +27.9mPD to +26.0mPD (Rock Dowels) (on completion of 5C-3 to 27.3) (Access)

█ critical level of effort █ Critical Remaining Work
█ Current
◆ Milestone
▼ Milestone
█ % Complete

Project: Ocean Park Tai Shue Wan Water World
Project ID: T16004-202
Layout: 3 Month look ahead 20190108 ENV
Page: 4 of 17

OCEAN PARK - TAI SHUE WAN DEVELOPMENT
Contract No. TSW-C006
3 month rolling program _Jan 2019

Date	Revision	Checked	Approved
31-May-18	3M rolling		
30-Jun-18	3M rolling		
01-Nov-18	3M rolling		
01-Dec-18	3M rolling		
01-Jan-19	3M rolling		



ID	Activity	Duration	Start	Finish	December 19				January 20				February 21				March 22			
					03	10	17	24	31	07	14	21	28	04	11	18	25	04	11	18
Phase 5B																				
5B-5																				
NEW.5B.0060	Zone 5B-5: +28.4 platform - +30.0mPD to +28.40mPD (Rock Dowels) (on completion of 5E-1)	14	28-Dec-18*	14-Jan-19																
Ride P4																				
5E-2																				
NEW.5E.2550	Zone 5E-2 slope S92 soil (2 layer)	24	08-Nov-18	05-Dec-18																
FM.P5.5E-2.130	Zone 5E-2: Excavate soil and rock from 20.4 mPD to 18.4 mPD	16	24-Nov-18	12-Dec-18																
FM.P5.5E-2.140	Zone 5E-2: Excavate rock from 18.4 mPD to 16.4 mPD	13	13-Dec-18	29-Dec-18																
5E-1																				
NEW.5E.0010	Zone 5E-1: +19.46 platform - +19.9mPD to +19.46mPD (Rock Dowels)	14	31-Jan-19	19-Feb-19																
5C-3																				
FM.P5.5C-3.140	Zone 5C-3: Excavate soil and rock from 27.3 mPD to 25.3 mPD	22	14-Nov-18	08-Dec-18																
NEW.5D.0100	Zone 5C-3: +24.31 platform - +25.9mPD to +24.3mPD (Rock Dowels)	14	10-Dec-18	27-Dec-18																
Ride P2																				
Phase 2A																				
NEW.2A.0055	Zone 2A-1: Platforms +19.5 & footing formation to +16.4.05mPD - (Rock Dowels) (stage 2)	24	19-Dec-18	18-Jan-19																
Phase 2B																				
Zone 2B-2																				
NEW.2B.0060	Zone 2B-2 (Conveyor): 3rd Layer - +22.65mPD to 20.65mPD (Rock Dowels)	35	13-Nov-18	22-Dec-18																
NEW.2B.0070	Zone 2B-2 (Conveyor): 4th Layer - +20.65mPD to 19.50mPD (Rock Dowels)	35	24-Dec-18	08-Feb-19																
Ride P3																				
Phase 3C																				
Portion A																				
NEW.3C.0080	Zone 3C: Portion A (Zone 3D) - 6th Layer (+20.5mPD to +20mPD)	12	14-Dec-18	29-Dec-18																
Portion B																				
NEW.3C.0120	Zone 3C: Portion B - 4th Layer (+24.5mPD to +22.5mPD)	24	16-Nov-18	13-Dec-18																
NEW.3C.0130	Zone 3C: Portion B - 5th Layer (+22.5mPD to +20.5mPD)	12	14-Dec-18	29-Dec-18																
NEW.3C.0140	Zone 3C: Portion B - 6th Layer (+20.5mPD to +18.5mPD)	12	29-Dec-18	12-Jan-19																
NEW.3C.0150	Zone 3C: Portion B - 7th Layer (+18.5mPD to +16.8mPD) ELS	12	14-Jan-19	26-Jan-19																
3C-1 PMI 272 RFI 1033C Buttress wall																				
NEW.3C.3070	Zone 3C-1:1st layer 26.8mPD to 25.7mPD	14	16-Nov-18	01-Dec-18																
NEW.3C.3020	Zone 3C-1:2nd layer 25.7mPD to 23.7mPD	16	03-Dec-18	20-Dec-18																
NEW.3C.3030	Zone 3C-1:3rd layer 23.7mPD to 21.7mPD	12	21-Dec-18	07-Jan-19																
NEW.3C.3040	Zone 3C-1:4th layer 21.7mPD to 19.7mPD	12	08-Jan-19	21-Jan-19																
NEW.3C.3050	Zone 3C-1:5th layer 19.7mPD to 17.7mPD	12	21-Jan-19	02-Feb-19																
NEW.3C.3060	Zone 3C-1:6th layer 17.7mPD to 15.7mPD	12	04-Feb-19	20-Feb-19																
NEW.3C.0230	Zone 3C: Portion C - Buttress Wall as per PMI 272	24	21-Feb-19	20-Mar-19																
Phase 3E																				
MP.P3.3E1220	Zone 3E-1: Remove ramp to pile test area	3	02-Jan-19	04-Jan-19																
Phase 3F																				
NEW.3F.0060	Zone 3F: Excavate - +48.5 mPD to +47mPD (Soil nails 1 layers slope S105) (including access scaffold)	14	24-Nov-18	10-Dec-18																
NEW.3F.0120	Zone 3F: Excavate - +47.0mPD to +45.0mPD (Soil nails 2 layers slope S105) (including access scaffold)	18	11-Dec-18	03-Jan-19																
NEW.3F.0080	Zone 3F: Remove ramp	6	04-Jan-19	10-Jan-19																
NEW.3F.0100	Zone 3F:Reinstate U channel	8	04-Jan-19	12-Jan-19																
RIDES - PILING & FOOTINGS																				
General																				
NEW.2B.2050	Complete Installation of all minipiles	0		31-Dec-18																
MP.P3.3E1170	Proof Drilling 2B-1	6	10-Jan-19	16-Jan-19																
Pile load Test 1																				
NEW.2B.3070	BD Review and Select Test Location (1)	7	27-Nov-18	04-Dec-18																
MP.P3.3E1190	Pile Loading Test 1 (two test)(-Preferred location 3E)	21	05-Dec-18	31-Dec-18																
NEW.P2.7150	Pile load test Initial Report Submission (1)	7	02-Jan-19	09-Jan-19																
NEW.P2.7140	Pile Cap Submit BA8/10 Consent Application 3E-2, 2C-1, 3E-4	28	10-Jan-19	14-Feb-19																
Pile load Test 2																				
MP.P3.3E1140	Submit BA14 & Completion Report 2B-1, 4B-3 (early strength concrete 2B-1)	3	17-Jan-19	19-Jan-19																
NEW.2B.2030	BD Review and Select Test Location (2)	14	21-Jan-19	08-Feb-19																
MP.P3.3E1160	Pile Loading Test (2)(or single test)(-Preferred location 4B-3)	21	09-Feb-19	05-Mar-19																
NEW.P2.3590	Pile load test Initial Report Submission (2)	7	06-Mar-19	13-Mar-19																
NEW.P2.7120	Pile Cap Submit BA8/10 Consent Application 2B-1, 4B-3	28	14-Mar-19	16-Apr-19																
Ride P1 - Giant Aquatube Slide																				
Phase 1A-1																				
Footing																				
Zone 1A-1b																				
NEW.1A.2500	1A-1B: Initial Report Submission	7	31-Jan-19	11-Feb-19																
RC.P1.1A2110	1A-1B: Submit BA8/10 for Foundation Works	28	12-Feb-19	15-Mar-19																
RC.P1.1A2140	1A-1B: Construct Footings (2)	10	07-Mar-19	18-Mar-19																
Zone 1A-1a																				
OP.2980	1A-1a: Construct Footings for link bridge -Ride thoroughfare to Level 3	24	10-Dec-18	09-Jan-19																

■ critical level of effort ■ Critical Remaining Work
■ Current
◆ Milestone
▼ Milestone
 % Complete

Project: Ocean Park Tai Shue Wan Water World
 Project ID: T16004-202
 Layout: 3 Month look ahead 20190108 ENV
 Page: 5 of 17

OCEAN PARK - TAI SHUE WAN DEVELOPMENT
Contract No. TSW-C006
3 month rolling program _Jan 2019



Date	Revision	Checked	Approved
31-May-18	3M rolling		
30-Jun-18	3M rolling		
01-Nov-18	3M rolling		
01-Dec-18	3M rolling		
01-Jan-19	3M rolling		

ID	Activity	Duration	Start	Finish	December 19				January 20				February 21				March 22				
					03	10	17	24	31	07	14	21	28	04	11	18	25	04	11	18	25
Zone 1A-1c																					
NEW.1A.2400	1A-1C: Report Submission	7	31-Jan-19	11-Feb-19																	
NEW.1A.2410	1A-1C: Submit BA8/10	28	12-Feb-19	15-Mar-19																	
NEW.1A.2420	1A-1C: Footing Construction (2)	10	08-Mar-19	19-Mar-19																	
Phase 1A-2																					
Footing																					
NEW.A2.2000	1A-2: Report Submission	7	28-Mar-19	04-Apr-19																	
Ride P2 - Aqua Twist Mat Races																					
Phase 2B																					
Minipiles																					
MP.P2.2B1330	2B-1: Submit BA8/10 for Minipiles	28	02-Nov-18	04-Dec-18																	
MP.P2.2B1340	2B-1: Minipiles (4)	21	05-Dec-18	31-Dec-18																	
Footing																					
NEW.2B.3040	2B-2 (Lower Portal): Submit BA8/10	28	21-Nov-18	22-Dec-18																	
NEW.2B.3050	2B-2 (Lower Portal): Construct Footing (1)	14	11-Dec-18	28-Dec-18																	
NEW.2B.3000	2B-2 (conveyor): Initial Report Submission	7	09-Feb-19	16-Feb-19																	
NEW.2B.3010	2B-2 (conveyor): Submit BA8/10	28	18-Feb-19	21-Mar-19																	
NEW.2B.3020	2B-2 (conveyor): Construct Footing (1)	14	09-Mar-19	25-Mar-19																	
Phase 2C																					
Minipile																					
NEW.P2.3610	2C-1: Pilecap Construction (1)	14	30-Jan-19	18-Feb-19																	
Ride P3 - Hybrid Funnel/Dark Ride																					
Phase 3B																					
Footing																					
RC.P3.3B2140	Construct Footings (7)	21	13-Nov-18	06-Dec-18																	
Phase 3D																					
Footing																					
NEW.3D.1020	3D: Initial Report Submission	7	31-Dec-18	08-Jan-19																	
RC.P3.3D2110	3D: Submit BA8/10 for Foundation Works	28	09-Jan-19	13-Feb-19																	
RC.P3.3D2140	3D: Construct Footings	14	29-Jan-19	16-Feb-19																	
Phase 3C																					
Footing / Pile Cap																					
NEW.3C.3000	3C-1 Report Submission	7	21-Mar-19	28-Mar-19																	
RC.P3.3C2110	Submit BA8/10 for Foundation Works	28	29-Mar-19	06-May-19																	
Phase 3E																					
Footing																					
NEW.3E.2030	3E-1 to 3E-3: Footing Construction (10)	21	05-Jan-19	29-Jan-19																	
Pile Cap																					
OP.3020	3E-2 Pile Cap	8	15-Feb-19	23-Feb-19																	
OP.3030	3E-4 Pile Cap	8	15-Feb-19	23-Feb-19																	
Phase 3F																					
Footing																					
NEW.3F.2000	3F: Report Submission	7	04-Jan-19	11-Jan-19																	
RC.P3.3F2110	3F: Submit BA8/10 for Foundation Works	28	12-Jan-19	16-Feb-19																	
NEW.3G.2050	3G: Installation of rock dowels as per 13 E ammendment Queuing Line	18	18-Feb-19	09-Mar-19																	
RC.P3.3F2140	3F: Construct Footings (3)	14	06-Mar-19	21-Mar-19																	
Phase 3G																					
Footing																					
NEW.3G.2040	3G: Installation of rock dowels as per 13 E ammendment Queuing Line	28	26-Nov-18	29-Dec-18																	
NEW.3G.2030	3G: Footing Construction (9)	32	17-Dec-18	25-Jan-19																	
Phase 3H																					
Footing																					
NEW.3H.2020	3H: Consent Application	28	02-Nov-18	04-Dec-18																	
NEW.3H.2030	3H: Footing Construction (2)	14	22-Nov-18	07-Dec-18																	
Ride P4 - Aqua Drop Speed Slide																					
Phase 4A																					
Footing																					
RC.P4.4A2140	Construct Footings (2)	7	07-Jan-19	14-Jan-19																	
Phase 4B																					
Footing																					
NEW.P4.1050	Zone 4B-1: Footing Construction (2)	7	07-Jan-19	14-Jan-19																	
NEW.P4.1080	Zone 4B-2: Footing Construction (2)	7	07-Jan-19	14-Jan-19																	
Phase 4C																					

■ critical level of effort ■ Critical Remaining Work
■ Current
◆ Milestone ◆ Milestone
▼ Milestone
 % Complete

Project: Ocean Park Tai Shue Wan Water World
 Project ID: T16004-202
 Layout: 3 Month look ahead 20190108 ENV
 Page: 6 of 17

OCEAN PARK - TAI SHUE WAN DEVELOPMENT
Contract No. TSW-C006
3 month rolling program _Jan 2019



Date	Revision	Checked	Approved
31-May-18	3M rolling		
30-Jun-18	3M rolling		
01-Nov-18	3M rolling		
01-Dec-18	3M rolling		
01-Jan-19	3M rolling		

ID	Activity	Duration	Start	Finish	December 19				January 20				February 21				March 22						
					03	10	17	24	31	07	14	21	28	04	11	18	25	04	11	18	25		
Footings																							
RC.P4.4C2110	Zone 4C-2: Submit BA8/10 for Foundation Works	28	24-Nov-18	28-Dec-18	Zone 4C-2: Submit BA8/10 for Foundation Works																		
RC.P4.4C2120	Zone 4C-2: construct Footings (3)	11	29-Dec-18	11-Jan-19	Zone 4C-2: construct Footings (3)																		
5E-1																							
Footings																							
NEW.5E.2500	5E-1: Initial Report Submission	7	20-Feb-19	27-Feb-19	5E-1: Initial Report Submission																		
RC.P5.5E2110	5E-1: Submit BA8/10 for Foundation Works	28	28-Feb-19	01-Apr-19																			
RC.P5.5E2140	5E-1: Construct Footings (5)	21	13-Mar-19	06-Apr-19																			
5E-2																							
Footings																							
NEW.5E.2510	5E-2: Initial Report Submission	7	31-Jan-19	11-Feb-19	5E-2: Initial Report Submission																		
NEW.5E.2520	5E-2: Submit BA8/10 for Foundation Works	28	12-Feb-19	15-Mar-19	5E-2: Submit BA8/10 for Foundation Works																		
NEW.5E.2530	5E-2: Construct Footings (3)	14	04-Mar-19	19-Mar-19	5E-2: Construct Footings (3)																		
5C-3																							
Footings																							
NEW.5C.4100	5C-3: Initial Report Submission	7	31-Jan-19	11-Feb-19	5C-3: Initial Report Submission																		
NEW.5C.4110	5C-3: Submit BA8/10 for Foundation Works	28	12-Feb-19	15-Mar-19	5C-3: Submit BA8/10 for Foundation Works																		
NEW.5C.4120	5C-3: Construct Footings (3)	14	04-Mar-19	19-Mar-19	5C-3: Construct Footings (3)																		
Ride P5 - Family Boomerango																							
Phase 5A																							
Footings																							
NEW.5A.4000	5A-1: Initial Report Submission	7	31-Jan-19	11-Feb-19	5A-1: Initial Report Submission																		
NEW.5A.4010	5A-1: Consent Application	28	12-Feb-19	15-Mar-19	5A-1: Consent Application																		
NEW.5A.4020	5A-1: Footing Construction (3)	14	05-Mar-19	20-Mar-19	5A-1: Footing Construction (3)																		
NEW.5A.4030	5A-2: Initial Report Submission	7	18-Mar-19	25-Mar-19	5A-2: Initial Report Submission																		
RC.P5.5A2110	5A-2: Submit BA8/10 for Foundation Works	28	26-Mar-19	02-May-19	5A-2: Submit BA8/10 for Foundation Works																		
Phase 5C																							
Footings																							
5C-1																							
NEW.5C.4000	5C-1: Initial Report Submission	7	31-Jan-19	11-Feb-19	5C-1: Initial Report Submission																		
RC.P5.5C2110	5C-1: Submit BA8/10 for Foundation Works	28	12-Feb-19	15-Mar-19	5C-1: Submit BA8/10 for Foundation Works																		
RC.P5.5C2140	5C-1: Construct Footings (2)	7	12-Mar-19	19-Mar-19	5C-1: Construct Footings (2)																		
5C-2																							
NEW.5C.4070	5C-2: Initial Report Submission	7	01-Feb-19	12-Feb-19	5C-2: Initial Report Submission																		
NEW.5C.4080	5C-2: Submit BA8/10 for Foundation Works	28	13-Feb-19	16-Mar-19	5C-2: Submit BA8/10 for Foundation Works																		
NEW.5C.4090	5C-2: Construct Footings (3)	14	05-Mar-19	20-Mar-19	5C-2: Construct Footings (3)																		
Phase 5D																							
Footings																							
NEW.5D.4000	5D: Initial Report Submission	7	31-Jan-19	11-Feb-19	5D: Initial Report Submission																		
RC.P5.5D2110	5D: Submit BA8/10 for Foundation Works	28	12-Feb-19	15-Mar-19	5D: Submit BA8/10 for Foundation Works																		
RC.P5.5D2140	5D: Construct Footings (4)	14	04-Mar-19	19-Mar-19	5D: Construct Footings (4)																		
Phase 5B																							
Footings																							
5B-2																							
NEW.5B.0200	5B-2: Initial Report Submission	7	31-Jan-19	11-Feb-19	5B-2: Initial Report Submission																		
RC.P5.5B2110	5B-2: Submit BA8/10 for Foundation Works	28	12-Feb-19	15-Mar-19	5B-2: Submit BA8/10 for Foundation Works																		
RC.P5.5B2140	5B-2: Construct Footings (2)	7	12-Mar-19	19-Mar-19	5B-2: Construct Footings (2)																		
5B-3																							
NEW.5B.0210	5B-3: Initial Report Submission	7	31-Jan-19	11-Feb-19	5B-3: Initial Report Submission																		
NEW.5B.0220	5B-3: Submit BA8/10 for Foundation Works	28	12-Feb-19	15-Mar-19	5B-3: Submit BA8/10 for Foundation Works																		
NEW.5B.0230	5B-3: Construct Footings (3)	14	04-Mar-19	19-Mar-19	5B-3: Construct Footings (3)																		
5B-4																							
NEW.5B.0240	5B-4: Initial Report Submission	7	31-Jan-19	11-Feb-19	5B-4: Initial Report Submission																		
NEW.5B.0250	5B-4: Submit BA8/10 for Foundation Works	28	12-Feb-19	15-Mar-19	5B-4: Submit BA8/10 for Foundation Works																		
NEW.5B.0260	5B-4: Construct Footings (3)	21	23-Feb-19	19-Mar-19	5B-4: Construct Footings (3)																		
RIDE STRUCTURE																							
Ride P3 - Hybrid Funnel / Dark Ride																							
3F																							
NEW.P3SS.0010	3F: Columns (5)	14	22-Mar-19	08-Apr-19	3F: Columns (5)																		
3G & 3H																							
NEW.P3SS.0020	3H: Column/wall (2) (Queuing Path)	7	08-Dec-18	15-Dec-18	3H: Column/wall (2) (Queuing Path)																		
NEW.P3SS.0017	3G: Columns (9) (Queuing Path)	14	26-Jan-19	14-Feb-19	3G: Columns (9) (Queuing Path)																		
RC.P3SS.1120	Construct Queuing Platform (50%)	26	15-Feb-19	16-Mar-19	Construct Queuing Platform (50%)																		
RC.P3SS.1180	Rockfill to Formation Queuing Platform (50%)	26	05-Mar-19	03-Apr-19	Rockfill to Formation Queuing Platform (50%)																		
RC.P3SS.1125	Construct Queuing path and Platform (100%)	26	12-Mar-19	11-Apr-19	Construct Queuing path and Platform (100%)																		
3A																							
NEW.P3SS.0060	3A-2: Columns (1)	7	20-Dec-18	29-Dec-18	3A-2: Columns (1)																		

█ critical level of effort █ Critical Remaining Work
█ Current
◆ Milestone ◆ Milestone
█ % Complete

Project: Ocean Park Tai Shue Wan Water World
 Project ID: T16004-202
 Layout: 3 Month look ahead 20190108 ENV
 Page: 7 of 17

OCEAN PARK - TAI SHUE WAN DEVELOPMENT
Contract No. TSW-C006
3 month rolling program _Jan 2019



Date	Revision	Checked	Approved
31-May-18	3M rolling		
30-Jun-18	3M rolling		
01-Nov-18	3M rolling		
01-Dec-18	3M rolling		
01-Jan-19	3M rolling		

ID	Activity	Duration	Start	Finish	December 19					January 20				February 21			March 22			
					03	10	17	24	31	07	14	21	28	04	11	18	25	04	11	18
PMI 228 Footings M-11a, M-12-A, M-13-A and M-14-A																				
OP.2290	Formation to new footings M-11a, M-12-A, M-13-A (2layer)	24	21-Nov-18	18-Dec-18	Formation to new footings M-11a, M-12-A, M-13-A (2layer)															
OP.2320	Formation to new footing M-14-A (-3 layers)	36	27-Nov-18	10-Jan-19	Formation to new footing M-14-A (-3 layers)															
OP.2270	Construct new footings M-11a, M-12-A and M-13-A (affected by proximity/ access for M-14-A Formation works)	14	11-Jan-19	26-Jan-19	Construct new footings M-11a, M-12-A and M-13-A (affected by proximity/ access for M-14-A)															
OP.2780	Construct new footing M-14-A	6	28-Jan-19	02-Feb-19	Construct new footing M-14-A															
Level 3 Link Bridge Footing																				
OP.3550	Initial report submission	7	10-Dec-18	17-Dec-18	Initial report submission															
OP.3560	Submit BA8/10 for Foundation Works	28	18-Dec-18	22-Jan-19	Submit BA8/10 for Foundation Works															
OP.3570	Construct Footings and butress wall	18	23-Jan-19	15-Feb-19	Construct Footings and butress wall															
Level 2																				
On Grade Slab																				
SPL2S.2030	GL 12-24: Remaining On-grade Slab Up to P3 ride pedestrian walkway	18	21-Mar-19	11-Apr-19	GL 12-24: Remaining On-grade Slab Up to P3 ride pedestrian walkway															
Zone A																				
Zone A11 (Ramp)																				
SPL2A.2995	Zone A11 Columns to Ramp (3No) affected by PMI 228	7	28-Jan-19	04-Feb-19	Zone A11 Columns to Ramp (3No) affected by PMI 228															
SPL2A.3005	Zone A11 Columns to Ramp (1No) affected by PMI 228	4	08-Feb-19	12-Feb-19	Zone A11 Columns to Ramp (1No) affected by PMI 228															
SPL2A.3035	Zone A11: Erect falsework for A11 Ramp and ramp wall	18	08-Feb-19	28-Feb-19	Zone A11: Erect falsework for A11 Ramp and ramp wall															
SPL2A.2985	Zone A11 Construct L2- L3 ramp affected by PMI 228 (H)	26	22-Feb-19	23-Mar-19	Zone A11 Construct L2- L3 ramp affected by PMI 228 (H)															
SPL2A.3025	Zone A11: RC ramp wall and beams -L2 to ramp Grid 10-15 (A)	28	20-Feb-19	23-Mar-19	Zone A11: RC ramp wall and beams -L2 to ramp Grid 10-15 (A)															
SPL2A.3045	Zone A11: strike Ramp falsework	6	25-Mar-19	30-Mar-19	Zone A11: strike Ramp falsework															
SPL2A.3290	Zone A11: RC ramp wall and corbel beam -Ramp to L3 Grid 10-15 (A)	12	25-Mar-19	08-Apr-19	Zone A11: RC ramp wall and corbel beam -Ramp to L3 Grid 10-15 (A)															
SPL2A.3310	Zone A11: Strike falsework for A11 Ramp and ramp wall	12	25-Mar-19	08-Apr-19	Zone A11: Strike falsework for A11 Ramp and ramp wall															
Zone B																				
Escape corridor																				
OP.2960	Construct Escape corridor GL 174 to 176	24	01-Dec-18	31-Dec-18	Construct Escape corridor GL 174 to 176															
Level 3																				
Zone A																				
Zone A4																				
SPL3A.3430	Zone A4: Strike & Falsework Dismantling	9	18-Jan-19	28-Jan-19	Zone A4: Strike & Falsework Dismantling															
Zone A6																				
SPL3A.3670	Zone A6-2: RC ramp wall GL 11-15 Level 3 to 28.9 (internal adjacent to secondary slab A1, A2 E&M rooms) (B)	18	14-Nov-18	04-Dec-18	Zone A6-2: RC ramp wall GL 11-15 Level 3 to 28.9 (internal adjacent to secondary slab A1, A2 E&M rooms) (B)															
SPL3A.3990	Zone A6-2: RC ramp wall GL 11-15 28.9 to 34.25 (internal adjacent to secondary slab A1, A2 E&M rooms) (B)	18	05-Dec-18	27-Dec-18	Zone A6-2: RC ramp wall GL 11-15 28.9 to 34.25 (internal adjacent to secondary slab A1, A2 E&M rooms) (B)															
SPL3A.3620	Zone A6: Ramp	17	22-Feb-19	13-Mar-19	Zone A6: Ramp															
Zone A9																				
SPL3A.3980	Zone A9-2: Construct link bridge L3 to ride thoroughfare	26	16-Jun-18	30-Jan-19	Zone A9-2: Construct link bridge L3 to ride thoroughfare															
Roof Level																				
Slab																				
Roof A																				
OP.2080	Zone RA 9, RA2, RA1 Construct secondary walls L2- Roof A GL 15-18 (external)	72	28-Jan-19	29-Apr-19	Zone RA 9, RA2, RA1 Construct secondary walls L2- Roof A GL 15-18 (external)															
OP.2300	Zone RA2, RA1 Construct secondary walls Ramp to 31.0mPD GL 07-15 (external) (J)	36	25-Mar-19	10-May-19	Zone RA2, RA1 Construct secondary walls Ramp to 31.0mPD GL 07-15 (external) (J)															
Roof B																				
OP.660	Complete Roof B RC slab	0		27-Dec-18	Complete Roof B RC slab															
OP.930	Zone RB 5 RB6 RB Construct secondary walls L2- Roof B GL 25-28	18	28-Jan-19	20-Feb-19	Zone RB 5 RB6 RB Construct secondary walls L2- Roof B GL 25-28															
Zone R-B1																				
SP.RLS5140	Zone R-B1: Strike & Falsework Dismantling	11	12-Jan-19	24-Jan-19	Zone R-B1: Strike & Falsework Dismantling															
Zone R-B4																				
SP.RLB.5440	Zone R-B4: Strike & Falsework Dismantling	12	12-Jan-19	25-Jan-19	Zone R-B4: Strike & Falsework Dismantling															
Zone R-B5																				
SP.RLB.5520	Zone R-B5: Strike Formwork (S13)	12	12-Jan-19	25-Jan-19	Zone R-B5: Strike Formwork (S13)															
SP.RLB.5540	Zone R-B5: Strike & Falsework Dismantling	12	12-Jan-19	25-Jan-19	Zone R-B5: Strike & Falsework Dismantling															
Zone R-B6																				
SP.RLB.5630	Zone R-B6: RL Slab	25	27-Nov-18	27-Dec-18	Zone R-B6: RL Slab															
SP.RLB.5640	Zone R-B6: Strike & Falsework Dismantling	13	12-Jan-19	26-Jan-19	Zone R-B6: Strike & Falsework Dismantling															
Zone R-B7																				
SP.RLB.5730	Zone R-B7: RL Slab	25	27-Nov-18	27-Dec-18	Zone R-B7: RL Slab															
SP.RLB.5740	Zone R-B7: Strike & Falsework Dismantling	10	12-Jan-19	23-Jan-19	Zone R-B7: Strike & Falsework Dismantling															
Zone R-B8																				
SP.RLB.5840	Zone R-B8: Strike & Falsework Dismantling	10	12-Jan-19	23-Jan-19	Zone R-B8: Strike & Falsework Dismantling															
Zone R-B9																				
SP.RLB.5930	Zone R-B9: RL Slab	28	02-Nov-18	04-Dec-18	Zone R-B9: RL Slab															
SP.RLB.5940	Zone R-B9: Strike & Falsework Dismantling	9	12-Jan-19	22-Jan-19	Zone R-B9: Strike & Falsework Dismantling															
Shear Key Beam																				
OP.2330	Construct Shear Key Beam	24	09-Nov-18	06-Dec-18	Construct Shear Key Beam															
SECONDARY RC STRUCTURE (M & E Zone)																				
Level 2																				
Zone A																				
Zone A1																				

■ critical level of effort ■ Critical Remaining Work
■ Current
◆ Milestone ◆ Milestone
■ % Complete

Project: Ocean Park Tai Shue Wan Water World
 Project ID: T16004-202
 Layout: 3 Month look ahead 20190108 ENV
 Page: 10 of 17

OCEAN PARK - TAI SHUE WAN DEVELOPMENT
Contract No. TSW-C006
3 month rolling program _Jan 2019



Date	Revision	Checked	Approved
31-May-18	3M rolling		
30-Jun-18	3M rolling		
01-Nov-18	3M rolling		
01-Dec-18	3M rolling		
01-Jan-19	3M rolling		

ID	Activity	Duration	Start	Finish	December 19				January 20				February 21				March 22							
					03	10	17	24	31	07	14	21	28	04	11	18	25	04	11	18	25			
					Gantt Chart Area																			
SS.L2A.2110	Zone-A1: L2 Secondary Slab	41	28-Jan-19	19-Mar-19	Zone-A1: L2 S																			
SS.L2A.2120	Zone-A1: Strike Formwork & Dismantling	5	30-Mar-19	04-Apr-19																				
Zone A10																								
SS.L2A.2950	Zone-A10: L2 Secondary Slab	40	11-Jan-19	01-Mar-19	Zone-A10: L2 Secondary Slab																			
NEW.P2.7100	On grade slab (0.150 thick) Ride support	10	02-Mar-19	13-Mar-19	On grade slab (0.150 th																			
SS.L2A.2965	Zone-A10: Strike Formwork & Dismantling	5	13-Mar-19	18-Mar-19	Zone-A10: Strike																			
Zone A2																								
SS.L2A.2210	Zone-A2: L2 Secondary Slab	30	21-Feb-19	27-Mar-19	Zo																			
Zone A3																								
SS.L2A.2310	Zone-A3: L2 Secondary Slab	30	26-Jan-19	05-Mar-19	Zone-A3: L2 Secondary Slab																			
SS.L2A.2320	Zone-A3: Strike Formwork & Dismantling	5	16-Mar-19	21-Mar-19	Zone-A3: S																			
Zone A4																								
Zone A4-1																								
SS.L2A.2410	Zone-A4-1: L2 Secondary Slab	18	21-Mar-19	11-Apr-19																				
Zone A5																								
SS.L2A.2510	Zone-A5: L2 Secondary Slab	28	20-Dec-18	24-Jan-19	Zone-A5: L2 Secondary Slab																			
SS.L2A.2520	Zone-A5: Strike Formwork & Dismantling	5	08-Feb-19	13-Feb-19	Zone-A5: Strike Formwork & Dismantling																			
Zone A6																								
SS.L2A.2610	Zone-A6: L2 Secondary Slab (Including Lift 2 Core structure)	28	20-Dec-18	24-Jan-19	Zone-A6: L2 Secondary Slab (Including Lift 2 Core structure)																			
SS.L2A.2620	Zone-A6: L2 Strike Formwork & Dismantling	5	08-Feb-19	13-Feb-19	Zone-A6: L2 Strike Formwork & Dismantling																			
Zone A7																								
SS.L2A.2710	Zone-A7: L2 Secondary Slab	28	20-Dec-18	24-Jan-19	Zone-A7: L2 Secondary Slab																			
SS.L2A.2720	Zone-A7: Strike Formwork & Dismantling	5	08-Feb-19	13-Feb-19	Zone-A7: Strike Formwork & Dismantling																			
Zone A8																								
SS.L2A.2810	Zone-A8: L2 Secondary Slab	28	20-Dec-18	24-Jan-19	Zone-A8: L2 Secondary Slab																			
SS.L2A.2820	Zone-A8: Strike Formwork & Dismantling	5	08-Feb-19	13-Feb-19	Zone-A8: Strike Formwork & Dismantling																			
Zone A9																								
SS.L2A.2910	Zone-A9: L2 Secondary Slab	30	20-Dec-18	26-Jan-19	Zone-A9: L2 Secondary Slab																			
SS.L2A.2920	Zone-A9: Strike Formwork & Dismantling	5	11-Feb-19	15-Feb-19	Zone-A9: Strike Formwork & Dismantling																			
Zone B																								
Zone B1																								
SS.L2B.2110	Zone-B1: L2 Secondary Slab	27	01-Dec-18	04-Jan-19	Zone-B1: L2 Secondary Slab																			
SS.L2B.2120	Zone-B1: Strike Formwork & Dismantling	5	16-Jan-19	21-Jan-19	Zone-B1: Strike Formwork & Dismantling																			
Level 3																								
Zone A (Under Roof A)																								
RC slab																								
SS.L3A.3310	Zone-A: L3 Secondary slab A1 internal support walls (C)	12	15-Mar-19	28-Mar-19	Z																			
SS.L3A.3330	Zone-A: L3 Secondary slab A2 internal support walls Level2 to 27.850 (C)	12	15-Mar-19	28-Mar-19	Z																			
SS.L3A.3200	Zone-A: L3 Support walls and Secondary Slab A8	20	15-Mar-19	08-Apr-19																				
SS.L3A.3210	Zone-A: L3 Support walls and Secondary Slab A9	20	15-Mar-19	08-Apr-19																				
SS.L3A.3130	Zone-A: L3 Secondary Slab A1 (D)	12	29-Mar-19	12-Apr-19																				
SS.L3A.3370	Zone-A: L3 Secondary slab A2 internal support walls surge slab at 27.85 (C)	12	29-Mar-19	12-Apr-19																				
SS.L3A.3190	Zone-A: L3 Support walls and Secondary Slab A7	25	15-Mar-19	13-Apr-19																				
SS.L3A.3150	Zone-A: L3 Support walls and Secondary Slab A3	28	15-Mar-19	17-Apr-19																				
SS.L3A.3170	Zone-A: L3 Support walls and Secondary Slab A5	28	15-Mar-19	17-Apr-19																				
SS.L3A.3160	Zone-A: L3 Support walls and Secondary Slab A4	38	15-Mar-19	03-May-19																				
Zone B (Zone 5)																								
SS.L3B.3110	Zone-5: L3 Secondary Slab	27	20-Sep-18	08-Jan-19	Zone-5: L3 Secondary Slab																			
SS.L3B.3120	Zone-5: Strike Formwork & Dismantling	5	19-Jan-19	24-Jan-19	Zone-5: Strike Formwork & Dismantling																			
Zone C (Under Roof C)																								
SS.L3C.3110	Zone-C: L3 Secondary Slab	25	09-Nov-18	07-Dec-18	Zone-C: L3 Secondary Slab																			
SS.L3C.3120	Zone-C: Strike Formwork & Dismantling	5	19-Dec-18	24-Dec-18	Zone-C: Strike Formwork & Dismantling																			
Pool Unit																								
Level 2																								
Pool A - Outdoor Wave Pool																								
SS.PUPA.1150	Pool A: Waterproof & Test Outdoor Wave Pool	30	14-Nov-18	18-Dec-18	Pool A: Waterproof & Test Outdoor Wave Pool																			
Pool B - Outdoor River Pool (Crazy River)																								
SS.PUPB.1110	Pool B: Construct Slab Outdoor River Pool	15	11-Jan-19	28-Jan-19	Pool B: Construct Slab Outdoor River Pool																			
SS.PUPB.1120	Pool B: Construct Wall Outdoor River Pool	25	29-Jan-19	01-Mar-19	Pool B: Construct Wall Outdoor River Po																			
SS.PUPB.1130	Pool B: Cure Outdoor River Pool	6	02-Mar-19	08-Mar-19	Pool B: Cure Outdoor River Po																			
SS.PUPB.1140	Pool B: Waterproof & Test Outdoor River Pool	24	09-Mar-19	06-Apr-19																				
Pool D - Plunge Pool P1																								
SS.PUPD.1110	Pool D: Construct Slab Plunge Pool 1	12	11-Jan-19	24-Jan-19	Pool D: Construct Slab Plunge Pool 1																			
SS.PUPD.1120	Pool D: Construct Wall Plunge Pool 1	12	25-Jan-19	11-Feb-19	Pool D: Construct Wall Plunge Pool 1																			
SS.PUPD.1130	Pool D: Cure Plunge Pool 1	6	12-Feb-19	18-Feb-19	Pool D: Cure Plunge Pool 1																			
SS.PUPD.1140	Pool D: Waterproof & Test Plunge Pool 1	24	19-Feb-19	18-Mar-19	Pool D: Waterpr																			
Pool E - Plunge Pool P3																								

█ critical level of effort █ Critical Remaining Work
█ Current
◆ Milestone ◆ Milestone
 % Complete

Project: Ocean Park Tai Shue Wan Water World
 Project ID: T16004-202
 Layout: 3 Month look ahead 20190108 ENV
 Page: 11 of 17

OCEAN PARK - TAI SHUE WAN DEVELOPMENT
Contract No. TSW-C006
3 month rolling program _Jan 2019



Date	Revision	Checked	Approved
31-May-18	3M rolling		
30-Jun-18	3M rolling		
01-Nov-18	3M rolling		
01-Dec-18	3M rolling		
01-Jan-19	3M rolling		

ID	Activity	Duration	Start	Finish	December 19				January 20				February 21			March 22				
					03	10	17	24	31	07	14	21	28	04	11	18	25	04	11	18
Works Area A2 - North																				
EW.RWA2.1150	Roadworks (WA.A2-N)- Backfill to sub base	15	19-Dec-18	08-Jan-19																
LANDSCAPING WORKS																				
Hard Landscaping																				
Level 1																				
OP.LHL.1110	L1: Irrigation Works	60	21-Feb-19	07-May-19																
OP.LHL.1120	L1: Concrete Paver Type 1-5	60	11-Mar-19	25-May-19																
OP.LHL.1130	L1: Stone Resin Type 2 & 4	60	28-Mar-19	15-Jun-19																
Level 2																				
OP.LHL.2110	L2: Irrigation Works	60	28-Mar-19	15-Jun-19																
Soft Landscaping																				
Level 1																				
LW.L1SL.1110	L1: Soil Fill	30	18-Dec-18	24-Jan-19																
LW.L1SL.1120	L1: Shrub Planting	60	02-Jan-19	15-Mar-19																
LW.L1SL.1130	L1: Tree Planting	90	09-Feb-19	05-Jun-19																
LW.L1SL.1140	L1: Wood Mix - Matrix C (Exposed Area)	90	16-Mar-19	19-Jul-19																
Level 2																				
LW.L2SL.2110	L2: Soil Fill	30	25-Jan-19	04-Mar-19																
LW.L2SL.2120	L2: Shrub Planting	60	15-Feb-19	03-May-19																
LW.L2SL.2130	L2: Tree Planting	60	22-Mar-19	13-Jun-19																
E&M WORKS																				
Power On Date																				
EM.MS000040	Power On to all transformer room and HV switch room	0		28-Feb-19																
New Water Park																				
Basement Level																				
EM.IN021080	BS Access to Basement (General Area)	0	05-Dec-18																	
Basement Areas																				
EM.IN0210015	BS Installation - 1st fix - Basement Zone B1-7 Driveway	50	19-Feb-19	18-Apr-19																
EM.IN021003	BS Installation - Final Fix - Basement	50	22-May-18	27-Jun-19																
Boiler Plant Room																				
EM.IN021026	Boiler related Pumps, MCC / LMCP Installation by C012B	30	14-Nov-18	18-Dec-18																
Pool Filtration Rooms																				
EM.IN021030	BS Installation - Pool Filtration Rms	65	23-May-18	13-Dec-18																
EM.IN021031	C011 Access to Pool Filtration Rms	0	13-Dec-18																	
EM.IN021032	C011 Water filtration system Installation	48	13-Dec-18	14-Feb-19																
EM.IN021042	C011 Testing and Commissioning	50	14-Feb-19	15-Apr-19																
Electrical Rooms																				
EM.IN021040	BS Installation - Electrical Rms	90	31-Jul-18 A	14-Jan-19																
Water Pump Rooms																				
EM.IN021050	BS Installation - Water Pump Rms	90	16-Jul-18 A	27-Dec-18																
FS Street Hydrant Pump Room																				
EM.IN021100	BS Installation - FS Street Hydrant Pump Rm	70	15-Nov-18	12-Feb-19																
Cooling Tower Transfer Pump Rooms																				
EM.IN021070	BS Installation - Cooling Tower Transfer Pump Rms	70	15-Nov-18	11-Feb-19																
Sewage Pump room																				
EM.IN021090	BS Installation - Sewage Pump Room	90	02-Oct-18	18-Jan-19																
Level 1																				
L1 Areas																				
EM.IN0220024	BS Installation - 2nd fix - Essential for FSI - L1 (100%)	28	15-Nov-18	18-Dec-18																
EM.IN0220042	BS Installation - 2nd fix - Non-Essential for FSI - L1 (100%)	45	24-Nov-18	18-Jan-19																
EM.IN0220032	BS Installation - Final fix - Essential for FSI - L1 (100%)	25	18-Dec-18	19-Jan-19																
EM.IN022005	BS Installation - Final fix - Non-Essential for FSI - L1	40	08-Jan-19	26-Feb-19																
LV Main Switch Room (Supplied by East & West Substations)																				
EM.IN022013	BS Installation - Main cabling works to Basement	60	10-Dec-18	23-Feb-19																
EM.IN022014	BS Installation - Main cabling works within L1	60	10-Dec-18	23-Feb-19																
EM.IN022016	BS Installation - Main cabling works to L3	25	26-Feb-19	26-Mar-19																
East Substation																				
EM.IN022034	HV Installation by HEC - East Substation	100	06-Oct-18	13-Jan-19																
EM.IN022035	Wiring Inspection with HEC - East Substation	4	14-Jan-19	17-Jan-19																
EM.IN022036	HEC Power On - East Substation	0		28-Feb-19*																
West Substation																				
EM.IN022044	HV Installation by HEC - West Substation	100	05-Oct-18	12-Jan-19																
EM.IN022045	Wiring Inspection with HEC - West Substation	4	14-Jan-19	17-Jan-19																
EM.IN022046	HEC Power On - West Substation	0		28-Feb-19*																
South Substation																				
EM.IN022054	HEC Installation and Energization - South Substation	100	30-Sep-18	07-Jan-19																

█ critical level of effort █ Critical Remaining Work
█ Current
◆ Milestone ▼ Milestone
 % Complete

Project: Ocean Park Tai Shue Wan Water World
 Project ID: T16004-202
 Layout: 3 Month look ahead 20190108 ENV
 Page: 15 of 17

OCEAN PARK - TAI SHUE WAN DEVELOPMENT
Contract No. TSW-C006
3 month rolling program _Jan 2019



Date	Revision	Checked	Approved
31-May-18	3M rolling		
30-Jun-18	3M rolling		
01-Nov-18	3M rolling		
01-Dec-18	3M rolling		
01-Jan-19	3M rolling		

ID	Activity	Duration	Start	Finish	December 19				January 20				February 21				March 22				
					03	10	17	24	31	07	14	21	28	04	11	18	25	04	11	18	25
Pool L - Play Structure																					
EM.IN024070	Pool L Lighting Installation - 1st fix	51	15-Mar-19	20-May-19																	
Pool S - Spa Pool																					
EM.IN024080	Pool S Lighting Installation - 1st fix	65	15-Mar-19	05-Jun-19																	
Open Area																					
Cooling Tower System																					
EM.IN025002	Chimney Exhaust fans installation by C012	42	16-Jan-19	08-Mar-19																	
EM.IN025001	BS Installation	100	15-Nov-18	18-Mar-19																	
Testing & Commissioning																					
New Water Park																					
EM.TC020002	Ready for Transformer & HV Power On	0		28-Feb-19															▼ Ready for Transformer & HV Power On		

- critical level of effort
- Current
- Milestone
- Milestone
- % Complete
- Critical Remaining Work

Project: Ocean Park Tai Shue Wan Water World
Project ID: T16004-202
Layout: 3 Month look ahead 20190108 ENV
Page: 17 of 17

OCEAN PARK - TAI SHUE WAN DEVELOPMENT
Contract No. TSW-C006
3 month rolling program _Jan 2019



Date	Revision	Checked	Approved
31-May-18	3M rolling		
30-Jun-18	3M rolling		
01-Nov-18	3M rolling		
01-Dec-18	3M rolling		
01-Jan-19	3M rolling		