

ID	Activity	Duration	Start	Finish	November					December				January				February	
					30	06	13	20	27	04	11	18	25	01	08	15	22	29	05
OCEAN PARK - TAI SHUE WAN WATER WORLD PROJECT Master ((CONST 3MR Programme Nov 2017)201 WK)																			
SLOPE WORKS -SITE FORMATION																			
Slope Works for Rides																			
Ride P1																			
P1 RIDE FORMATION																			
Zone 1A-1a (no footings)																			
FM.P1.1A-1a.110	Zone 1A-1a: Excavate soil and rock from 26 mPD to 24 mPD	12	26-Sep-17	14-Dec-17	Zone 1A-1a: Excavate soil and rock from 26 mPD to 24 mPD														
FM.P1.1A-1a.140	Zone 1A-1a: Excavate soil and rock from 24 mPD to 22 mPD	14	15-Dec-17	03-Jan-18	Zone 1A-1a: Excavate soil and rock from 24 mPD to 22 mPD														
FM.P1.1A-1a.160	Zone 1A-1a: Excavate soil and rock from 22 mPD to 20 mPD	15	02-Jan-18	18-Jan-18	Zone 1A-1a: Excavate soil and rock from 22 mPD to 20 mPD														
FM.P1.1A-1a.190	Zone 1A-1a: Excavate rock from 20 mPD to 18 mPD	17	17-Jan-18	05-Feb-18	Zone 1A-1a: Excavate rock from 20 mPD to 18 mPD														
Zone 1A-1c																			
FM.P1.1A-1c.250	Zone 1A-1c: Excavate Soil from 18.8 mPD to 16.8 mPD (Tree clash RFI:333)	12	09-Oct-17	16-Dec-17	Zone 1A-1c: Excavate Soil from 18.8 mPD to 16.8 mPD (Tree clash RFI:333)														
FM.P1.1A-1c.300	Zone 1A-1c: Excavate soil and rock from 16.8 mPD to 14.8 mPD	14	18-Dec-17	05-Jan-18	Zone 1A-1c: Excavate soil and rock from 16.8 mPD to 14.8 mPD														
FM.P1.1A-1c.360	Zone 1A-1c: Excavate soil and rock from 14.8 mPD to 12.9 mPD	16	06-Jan-18	24-Jan-18	Zone 1A-1c: Excavate soil and rock from 14.8 mPD to 12.9 mPD														
FM.P1.1A-1c.410	Zone 1A-1c: Prepare Geological assessment report	6	25-Jan-18	31-Jan-18	Zone 1A-1c: Prepare Geological assessment report														
FM.P1.1A-1c.420	Zone 1A-1c: Submit BA14 site formation works	14	01-Feb-18	20-Feb-18	Zone 1A-1c: Submit BA14 site formation works														
Zone 1B-1																			
FM.P1.1B-1.220	Zone 1B-1: Excavate soil and rock from 29.7 mPD to 28.5 mPD	13	12-Oct-17	18-Dec-17	Zone 1B-1: Excavate soil and rock from 29.7 mPD to 28.5 mPD														
FM.P1.1B-1.280	Zone 1B-1: Prepare Geological assessment report	6	19-Dec-17	27-Dec-17	Zone 1B-1: Prepare Geological assessment report														
FM.P1.1B-1.290	Zone 1B-1: Submit BA14 site formation works	14	09-Jan-18	24-Jan-18	Zone 1B-1: Submit BA14 site formation works														
Zone 1B-2																			
FM.P1.1B-2.270	Zone 1B-2: Excavate soil and rock from 32.6 mPD to 30.5 mPD	18	03-Oct-17	13-Dec-17	Zone 1B-2: Excavate soil and rock from 32.6 mPD to 30.5 mPD														
FM.P1.1B-2.340	Zone 1B-2: Prepare Geological assessment report	6	14-Dec-17	20-Dec-17	Zone 1B-2: Prepare Geological assessment report														
FM.P1.1B-2.370	Zone 1B-2: Submit BA14 site formation works	14	09-Jan-18	24-Jan-18	Zone 1B-2: Submit BA14 site formation works														
Zone 1A-2																			
FM.P1.1A-2.220	Zone 1A-2: Excavate Soil from 30.4 mPD to 28.4 mPD	12	15-Nov-17	12-Dec-17	Zone 1A-2: Excavate Soil from 30.4 mPD to 28.4 mPD														
FM.P1.1A-2.260	Zone 1A-2: Excavate soil and rock from 28.4 mPD to 26.4 mPD	14	13-Dec-17	30-Dec-17	Zone 1A-2: Excavate soil and rock from 28.4 mPD to 26.4 mPD														
FM.P1.1A-2.320	Zone 1A-2: Excavate soil and rock from 26.4 mPD to 24.4 mPD	16	02-Jan-18	19-Jan-18	Zone 1A-2: Excavate soil and rock from 26.4 mPD to 24.4 mPD														
FM.P1.1A-2.390	Zone 1A-2: Excavate soil and rock from 24.4 mPD to 22.4 mPD	17	20-Jan-18	08-Feb-18	Zone 1A-2: Excavate soil and rock from 24.4 mPD to 22.4 mPD														
Zone 1A-1b																			
FM.P1.1A-1b.170	Zone 1A-1b: Excavate soil and rock from 22 mPD to 20 mPD	12	12-Oct-17	09-Dec-17	Zone 1A-1b: Excavate soil and rock from 22 mPD to 20 mPD														
FM.P1.1A-1b.200	Zone 1A-1b: Excavate rock from 20 mPD to 18 mPD	16	11-Dec-17	30-Dec-17	Zone 1A-1b: Excavate rock from 20 mPD to 18 mPD														
FM.P1.1A-1b.240	Zone 1A-1b: Excavate rock from 18 mPD to 16.2 mPD	16	02-Jan-18	19-Jan-18	Zone 1A-1b: Excavate rock from 18 mPD to 16.2 mPD														
FM.P1.1A-1b.330	Zone 1A-1b: Prepare Geological assessment report	6	20-Jan-18	26-Jan-18	Zone 1A-1b: Prepare Geological assessment report														
FM.P1.1A-1b.350	Zone 1A-1b: Submit BA14 site formation works	14	27-Jan-18	12-Feb-18	Zone 1A-1b: Submit BA14 site formation works														
Phase 1B																			
Ramp																			
SF.P1.1B1310	Install top layer Soil nails at +34mPd	10	20-Jul-17 A	14-Dec-17	Install top layer Soil nails at +34mPd														
Ride P5																			
P5 RIDE FORMATION																			
Zone 5A-1																			
FM.P5.5A-1.670	Zone 5A-1: Excavate soil and rock from 46.1 mPD to 44.1 mPD	20	29-Sep-17	04-Dec-17	Zone 5A-1: Excavate soil and rock from 46.1 mPD to 44.1 mPD														
FM.P5.5A-1.460	Zone 5A-1: Excavate rock from 42.1 mPD to 40.3 mPD	18	04-Dec-17	23-Dec-17	Zone 5A-1: Excavate rock from 42.1 mPD to 40.3 mPD														
FM.P5.5A-1.680	Zone 5A-1: Excavate soil and rock from 44.1 mPD to 42.1 mPD	19	27-Dec-17	18-Jan-18	Zone 5A-1: Excavate soil and rock from 44.1 mPD to 42.1 mPD														
FM.P5.5A-1.610	Zone 5A-1: Prepare Geological assessment report	6	19-Jan-18	25-Jan-18	Zone 5A-1: Prepare Geological assessment report														
FM.P5.5A-1.660	Zone 5A-1: Submit BA14 site formation works	14	26-Jan-18	10-Feb-18	Zone 5A-1: Submit BA14 site formation works														
Zone 5A-2																			
FM.P5.5A-2.410	Zone 5A-2: Excavate soil and rock from 39.7 mPD to 37.7 mPD	19	13-Nov-17	14-Dec-17	Zone 5A-2: Excavate soil and rock from 39.7 mPD to 37.7 mPD														
FM.P5.5A-2.490	Zone 5A-2: Excavate soil and rock from 37.7 mPD to 35.7 mPD	15	15-Dec-17	04-Jan-18	Zone 5A-2: Excavate soil and rock from 37.7 mPD to 35.7 mPD														
FM.P5.5A-2.600	Zone 5A-2: Excavate soil and rock from 35.7 mPD to 33.4 mPD	15	05-Jan-18	22-Jan-18	Zone 5A-2: Excavate soil and rock from 35.7 mPD to 33.4 mPD														
FM.P5.5A-2.750	Zone 5A-2: Prepare Geological assessment report	6	23-Jan-18	29-Jan-18	Zone 5A-2: Prepare Geological assessment report														
FM.P5.5A-2.770	Zone 5A-2: Submit BA14 site formation works	14	30-Jan-18	14-Feb-18	Zone 5A-2: Submit BA14 site formation works														
Zone 5B-4																			
FM.P5.5B-4.100	Zone 5B-4: Excavate Soil from 37.9 mPD to 35.9 mPD	12	15-Dec-17	30-Dec-17	Zone 5B-4: Excavate Soil from 37.9 mPD to 35.9 mPD														
FM.P5.5B-4.110	Zone 5B-4: Excavate soil and rock from 35.9 mPD to 33.9 mPD	13	02-Jan-18	16-Jan-18	Zone 5B-4: Excavate soil and rock from 35.9 mPD to 33.9 mPD														
FM.P5.5B-4.120	Zone 5B-4: Excavate soil and rock from 33.9 mPD to 31.9 mPD	19	17-Jan-18	07-Feb-18	Zone 5B-4: Excavate soil and rock from 33.9 mPD to 31.9 mPD														
Zone 5B-2																			
FM.P5.5B-2.100	Zone 5B-2: Excavate soil and rock from 37.5 mPD to 35.5 mPD	12	15-Dec-17	30-Dec-17	Zone 5B-2: Excavate soil and rock from 37.5 mPD to 35.5 mPD														
FM.P5.5B-2.110	Zone 5B-2: Excavate soil and rock from 35.5 mPD to 33.5 mPD	14	02-Jan-18	17-Jan-18	Zone 5B-2: Excavate soil and rock from 35.5 mPD to 33.5 mPD														
FM.P5.5B-2.120	Zone 5B-2: Excavate rock from 33.5 mPD to 31.5 mPD	15	18-Jan-18	03-Feb-18	Zone 5B-2: Excavate rock from 33.5 mPD to 31.5 mPD														
Zone 5B-3																			
FM.P5.5B-3.100	Zone 5B-3: Excavate soil and rock from 33.5 mPD to 31.5 mPD	14	18-Jan-18	02-Feb-18	Zone 5B-3: Excavate soil and rock from 33.5 mPD to 31.5 mPD														
Zone 5B-5																			
FM.P5.5B-5.180	Remove mobile crane platform	6	04-Dec-17	09-Dec-17	Remove mobile crane platform														
FM.P5.5B-5.190	Decommission crane	0		04-Dec-17	Decommission crane														
FM.P5.5B-5.100	Zone 5B-5: Excavate Soil from 35.1 mPD to 33.1 mPD	12	02-Jan-18	15-Jan-18	Zone 5B-5: Excavate Soil from 35.1 mPD to 33.1 mPD														
FM.P5.5B-5.110	Zone 5B-5: Excavate soil and rock from 33.1 mPD to 31.1 mPD	15	16-Jan-18	01-Feb-18	Zone 5B-5: Excavate soil and rock from 33.1 mPD to 31.1 mPD														
FM.P5.5B-5.120	Zone 5B-5: Excavate soil and rock from 31.1 mPD to 29.1 mPD	21	02-Feb-18	01-Mar-18	Zone 5B-5: Excavate soil and rock from 31.1 mPD to 29.1 mPD														
Zone 5C-3																			
FM.P5.5C-3.100	Zone 5C-3: Excavate Soil from 35.3 mPD to 33.3 mPD	12	15-Nov-17	07-Dec-17	Zone 5C-3: Excavate Soil from 35.3 mPD to 33.3 mPD														

█ critical level of effort █ Critical Remaining Work
█ Current
◆ Milestone ◆ Milestone
▼ Milestone
█ % Complete

Project: Ocean Park Tai Shue Wan Water World Project
 Project ID: T16004-100
 Layout: 3 Month look ahead December
 Page: 1 of 9

OCEAN PARK - TAI SHUE WAN DEVELOPMENT
Contract No. TSW-C006
3 month Rolling Construction program _DEC 2017



Date	Revision	Checked	Approved
01-Dec-17	Rev 0	PL LN ME	

ID	Activity	Duration	Start	Finish	November					December				January				February			
					6					7				8				9			
					30	06	13	20	27	04	11	18	25	01	08	15	22	29	05	12	
FM.P2.2H.120	Zone 2H: Excavate rock from 32.9 mPD to 30.9 mPD	15	26-Jan-18	12-Feb-18																	
RIDES - PILING & FOOTINGS																					
Ride P1 - Giant Aquatube Slide																					
Zone 1 FOOTING																					
Zone 1 Footing																					
Zone 1B-2																					
RC.P1.1A2270	Zone 1B-2: Rock Excavation for Footings	0	09-Jan-18	09-Jan-18																	
RC.P1.1A2280	Zone 1B-2: Founding report / BD Inspection of Bearing Stratum	6	09-Jan-18	15-Jan-18																	
RC.P1.1A2260	Zone 1B-2: Submit BA8/10 for Foundation Works	28	16-Jan-18	20-Feb-18																	
Zone 1B-1																					
RC.P1.1A2320	Zone 1B-1: Rock Excavation for Footings	0	09-Jan-18	09-Jan-18																	
RC.P1.1A2330	Zone 1B-1: Founding report / BD Inspection of Bearing Stratum	6	09-Jan-18	15-Jan-18																	
RC.P1.1A2310	Zone 1B-1: Submit BA8/10 for Foundation Works	28	16-Jan-18	20-Feb-18																	
Zone 1A-1b																					
RC.P1.1A2420	Zone 1A-1b: Rock Excavation for Footings	0	27-Jan-18	27-Jan-18																	
RC.P1.1A2430	Zone 1A-1b: Founding report / BD Inspection of Bearing Stratum	6	27-Jan-18	02-Feb-18																	
Zone 1A-1c																					
RC.P1.1A2370	Zone 1A-1c: Rock Excavation for Footings	0	01-Feb-18	01-Feb-18																	
RC.P1.1A2380	Zone 1A-1c: Founding report / BD Inspection of Bearing Stratum	6	01-Feb-18	07-Feb-18																	
Ride P2 - Aqua Twist Mat Races																					
Zone 2 FOOTING																					
Zone 2 Footing																					
Zone 2C-2																					
RCF.P2.2C-2.100	Zone 2C-2: Rock Excavation for Footings	0	16-Jan-18	16-Jan-18																	
RCF.P2.2C-2.110	Zone 2C-2: Founding report / BD Inspection of Bearing Stratum	6	16-Jan-18	22-Jan-18																	
RCF.P2.2C-2.120	Zone 2C-2: Submit BA8/10 for Foundation Works	28	23-Jan-18	27-Feb-18																	
Zone 2A-1																					
RCF.P2.2A-1.100	Zone 2A-1: Rock Excavation for Footings	44	09-Jan-18	03-Mar-18																	
Zone 2C-1 (MP)																					
MP.P2.2B1480	Zone 2C-1 (MP): Submit BA8/10 for Minipiles	28	09-Jan-18	09-Feb-18																	
Ride P3 - Hybrid Funnel/Dark Ride																					
Zone 3 FOOTING																					
Zone 3 Footing																					
Zone 3B																					
RCF.P3.3B.100	Zone 3B: Rock Excavation for Footings	50	25-Jan-18	27-Mar-18																	
Zone 3A																					
RCF.P3.3A.100	Zone 3A: Rock Excavation for Footings	28	19-Dec-17	23-Jan-18																	
RCF.P3.3A.110	Zone 3A: Founding report / BD Inspection of Bearing Stratum	6	24-Jan-18	30-Jan-18																	
RCF.P3.3A.120	Zone 3A: Submit BA8/10 for Foundation Works	28	31-Jan-18	07-Mar-18																	
Zone 3A-2																					
RCF.P3.3A-2.100	Zone 3A-2: Rock Excavation for Footings	16	25-Jan-18	12-Feb-18																	
Zone 3C-1 (MP)																					
MP.P3.3C1140	Zone 3C-1 (MP): Submit BA8/10 for Minipiles (formation below 3C-2)	28	16-Jan-18	20-Feb-18																	
Zone 3E-1																					
RCF.P3.3E-1.100	Zone 3E-1: Rock Excavation for Footings	25	04-Dec-17	04-Jan-18																	
RCF.P3.3E-1.110	Zone 3E-1: Founding report / BD Inspection of Bearing Stratum	6	05-Jan-18	11-Jan-18																	
RCF.P3.3E-1.120	Zone 3E-1: Submit BA8/10 for Foundation Works	28	25-Jan-18	01-Mar-18																	
Zone 3E-2 (MP)																					
MP.P3.3C1170	Zone 3E-2 (MP): Submit BA8/10 for Minipiles	28	09-Jan-18	09-Feb-18																	
Zone 3E-3																					
RCF.P3.3E-3.100	Zone 3E-3: Rock Excavation for Footings	10	09-Jan-18	19-Jan-18																	
RCF.P3.3E-3.110	Zone 3E-3: Founding report / BD Inspection of Bearing Stratum	6	20-Jan-18	26-Jan-18																	
RCF.P3.3E-3.120	Zone 3E-3: Submit BA8/10 for Foundation Works (formation below 3C-2)	28	27-Jan-18	03-Mar-18																	
Zone 3E-4 (MP)																					
MP.P3.3C1200	Zone 3E-4 (MP): Submit BA8/10 for Minipiles	28	16-Jan-18	20-Feb-18																	
Zone 3F																					
RCF.P3.3F.100	Zone 3F: Rock Excavation for Footings	13	16-Jan-18	30-Jan-18																	
RCF.P3.3F.110	Zone 3F: Founding report / BD Inspection of Bearing Stratum	6	31-Jan-18	06-Feb-18																	
Zone 3G-1																					
RCF.P3.3G-1.100	Zone 3G-1: Rock Excavation for Footings	0	09-Jan-18	09-Jan-18																	
RCF.P3.3G-1.110	Zone 3G-1: Founding report / BD Inspection of Bearing Stratum	6	09-Jan-18	15-Jan-18																	
RCF.P3.3G-1.120	Zone 3G-1: Submit BA8/10 for Foundation Works	28	16-Jan-18	20-Feb-18																	
Zone 3G-2																					
RCF.P3.3G-2.100	Zone 3G-2: Rock Excavation for Footings	0	09-Jan-18	09-Jan-18																	
RCF.P3.3G-2.110	Zone 3G-2: Founding report / BD Inspection of Bearing Stratum	6	09-Jan-18	15-Jan-18																	
RCF.P3.3G-2.120	Zone 3G-2: Submit BA8/10 for Foundation Works	28	16-Jan-18	20-Feb-18																	
Zone 3G-3																					
RCF.P3.3G-3.100	Zone 3G-3: Rock Excavation for Footings	0	18-Jan-18	18-Jan-18																	
RCF.P3.3G-3.110	Zone 3G-3: Founding report / BD Inspection of Bearing Stratum	6	18-Jan-18	24-Jan-18																	
RCF.P3.3G-3.120	Zone 3G-3: Submit BA8/10 for Foundation Works	28	25-Jan-18	01-Mar-18																	

■ critical level of effort ■ Critical Remaining Work
■ Current
◆ Milestone ▼ Milestone
 % Complete

Project: Ocean Park Tai Shue Wan Water World Project
 Project ID: T16004-100
 Layout: 3 Month look ahead December
 Page: 4 of 9

OCEAN PARK - TAI SHUE WAN DEVELOPMENT
Contract No. TSW-C006
3 month Rolling Construction program _DEC 2017



Date	Revision	Checked	Approved
01-Dec-17	Rev 0	PL LN ME	

ID	Activity	Duration	Start	Finish	November					December				January				February			
					30	06	13	20	27	04	11	18	25	01	08	15	22	29	05	12	
					6					7				8				9			
Ride P4 - Aqua Drop Speed Slide																					
Zone 4 FOOTING																					
Zone 4 Footing																					
Zone 4B-3 (MP)-1																					
Piling Works																					
MP.P4.4A1170	Zone 4B-3: Piling Works: Submit BA8/10 for Minipiles	28	29-Dec-17	31-Jan-18													Zone 4B-3: Piling Works				
MP.P4.4A1180	Piling Works: Preparation of Trial Pile	7	01-Feb-18	08-Feb-18	Piling Works																
Zone 4A																					
RCF.P4.4A.100	Zone 4A: Rock Excavation for Footings	16	16-Jan-18	02-Feb-18	Zone 4A: Rock Excavation for Footings																
Zone 4B-1																					
RCF.P4.4B-1.100	Zone 4B-1: Rock Excavation for Footings	6	09-Jan-18	15-Jan-18	Zone 4B-1: Rock Excavation for Footings																
RCF.P4.4B-1.110	Zone 4B-1: Founding report / BD Inspection of Bearing Stratum	6	16-Jan-18	22-Jan-18	Zone 4B-1: Founding report / BD Inspection of Bearing Stratum																
RCF.P4.4B-1.120	Zone 4B-1: Submit BA8/10 for Foundation Works	28	23-Jan-18	27-Feb-18	Zone 4B-1: Submit BA8/10 for Foundation Works																
Zone 4B-2																					
RCF.P4.4B-2.100	Zone 4B-2: Rock Excavation for Footings	6	10-Jan-18	16-Jan-18	Zone 4B-2: Rock Excavation for Footings																
RCF.P4.4B-2.110	Zone 4B-2: Founding report / BD Inspection of Bearing Stratum	6	17-Jan-18	23-Jan-18	Zone 4B-2: Founding report / BD Inspection of Bearing Stratum																
RCF.P4.4B-2.120	Zone 4B-2: Submit BA8/10 for Foundation Works	28	24-Jan-18	28-Feb-18	Zone 4B-2: Submit BA8/10 for Foundation Works																
Zone 4C-2																					
RCF.P4.4C-2.100	Zone 4C-2: Rock Excavation for Footings	6	04-Jan-18	10-Jan-18	Zone 4C-2: Rock Excavation for Footings																
RCF.P4.4C-2.110	Zone 4C-2: Founding report / BD Inspection of Bearing Stratum	6	11-Jan-18	17-Jan-18	Zone 4C-2: Founding report / BD Inspection of Bearing Stratum																
RCF.P4.4C-2.120	Zone 4C-2: Submit BA8/10 for Foundation Works	28	18-Jan-18	22-Feb-18	Zone 4C-2: Submit BA8/10 for Foundation Works																
Ride P5 - Family Boomerango																					
Zone 5 FOOTING																					
Zone 5A-1																					
RCF.P5.5A-1.100	Zone 5A-1: Rock Excavation for Footings	0	26-Jan-18	26-Jan-18	Zone 5A-1: Rock Excavation for Footings																
RCF.P5.5A-1.110	Zone 5A-1: Founding report / BD Inspection of Bearing Stratum	6	26-Jan-18	01-Feb-18	Zone 5A-1: Founding report / BD Inspection of Bearing Stratum																
RCF.P5.5A-1.120	Zone 5A-1: Submit BA8/10 for Foundation Works	28	02-Feb-18	09-Mar-18	Zone 5A-1: Submit BA8/10 for Foundation Works																
Zone 5A-2																					
RCF.P5.5A-2.100	Zone 5A-2: Rock Excavation for Footings	0	30-Jan-18	30-Jan-18	Zone 5A-2: Rock Excavation for Footings																
RCF.P5.5A-2.110	Zone 5A-2: Founding report / BD Inspection of Bearing Stratum	6	30-Jan-18	05-Feb-18	Zone 5A-2: Founding report / BD Inspection of Bearing Stratum																
Phase 5C																					
Footing																					
RC.P5.5C2120	Rock Excavation for Footings	28	23-Jan-18	27-Feb-18	Rock Excavation for Footings																
SOUTH SERVICES BUILDING																					
Basement Level																					
Basement Level																					
SB.BLS.0110	South Services Building: BL: Excavation to Footings	8	03-Jul-17 A	22-Dec-17	South Services Building: BL: Excavation to Footings																
SB.BLS.200	BL: Instruction to Divert temporary sewerage utilities (RFI 427) and divert sewerage pipe	45	03-Aug-17	22-Dec-17	BL: Instruction to Divert temporary sewerage utilities (RFI 427) and divert sewerage pipe																
SB.BLS.180	BL: founding report	2	11-Aug-17	05-Dec-17	BL: founding report																
SB.BLS.220	BL: Excavation to Footings	6	22-Sep-17	14-Dec-17	BL: Excavation to Footings																
SB.BLS.130	BL: Raft Footings & Wall Kickers	17	31-Oct-17	20-Dec-17	BL: Raft Footings & Wall Kickers																
SB.BLS.0120	BL: Underground Utilities	18	27-Nov-17	13-Dec-17	BL: Underground Utilities																
SB.BLS.260	South Services Building: BL: Divert Utilities in way of structure (PMI)	7	04-Dec-17*	11-Dec-17	South Services Building: BL: Divert Utilities in way of structure (PMI)																
SB.BLS.190	South Services Building: BL: Ground bearing stratum report	7	05-Dec-17*	13-Dec-17	South Services Building: BL: Ground bearing stratum report																
SB.BLS.0230	BL: On-Grade Slab	8	14-Dec-17	22-Dec-17	BL: On-Grade Slab																
Level 1																					
Level 1																					
SB.L1S.1010	L1: Walls columns Slab at +12.95	20	21-Dec-17	16-Jan-18	L1: Walls columns Slab at +12.95																
SB.L1S.1020	L1: Walls columns Slab at +14.5	20	10-Jan-18	01-Feb-18	L1: Walls columns Slab at +14.5																
Earthworks																					
OP.260	Backfill to +15mPd	28	02-Feb-18	09-Mar-18	Backfill to +15mPd																
PRIMARY RC STRUCTURE																					
Foundations																					
Zone 02 (Foundation Level 1) (GL 46-49/DD-FF)																					
SPL1S.1060	Zone 02: Strike Formwork & Backfill	10	12-Aug-17	06-Dec-17	Zone 02: Strike Formwork & Backfill																
Zone 06 Foundation Level 2 (GL 173-175/PP-MM)																					
SPL1S.1175	Zone 06: Excavations to Footings (3no) (on hold under EVA)	20	18-Aug-17	14-Dec-17	Zone 06: Excavations to Footings (3no) (on hold under EVA)																
SPL1S.1195	Zone 06: Strike Formwork & Backfill	4	03-Sep-17	06-Dec-17	Zone 06: Strike Formwork & Backfill																
SPL1S.1360	Zone 06: Footings (1no) (on hold under EVA)	6	16-Dec-17	22-Dec-17	Zone 06: Footings (1no) (on hold under EVA)																
Zone 01 (Foundation transformer room) (GL A-C/1-9)																					
Grid 1-5																					
SPL1S.13210	Zone 01: GL A-C/1-5:UU Obstruction (RFI 589) awaiting PMI and divert UU	28	17-Aug-17	08-Jan-18	Zone 01: GL A-C/1-5:UU Obstruction (RFI 589) awaiting PMI and divert UU																
SPL1S.13400	Zone 01-2: GL A-C/1-5: Backfill	4	16-Dec-17	21-Dec-17	Zone 01-2: GL A-C/1-5: Backfill																
SPL1S.13600	Zone 01-2: GL A-C/1-5: On-Grade Slab +8.6mpd (20 bays)	12	02-Jan-18	16-Jan-18	Zone 01-2: GL A-C/1-5: On-Grade Slab +8.6mpd (20 bays)																
Grid 5-9																					
SPL1S.1240	Zone 01-1: GL A-C/5-9: Backfill	4	13-Dec-17	18-Dec-17	Zone 01-1: GL A-C/5-9: Backfill																

■ critical level of effort ■ Critical Remaining Work
■ Current
◆ Milestone ◆ Milestone
▼ Milestone
■ % Complete

Project: Ocean Park Tai Shue Wan Water World Project
 Contract No. TSW-C006
 Project ID: T16004-100
 Layout: 3 Month look ahead December
 Page: 5 of 9

OCEAN PARK - TAI SHUE WAN DEVELOPMENT
Contract No. TSW-C006
3 month Rolling Construction program _DEC 2017



Date	Revision	Checked	Approved
01-Dec-17	Rev 0	PL LN ME	

ID	Activity	Duration	Start	Finish	November					December				January				February		
					30	06	13	20	27	04	11	18	25	01	08	15	22	29	05	12
SPL1S.1260	Zone 01-1: GL A-C/5-9: On-Grade Slab +8.6mpd (20 bays)	12	21-Dec-17	08-Jan-18																
Zone 03 (North Wall-Foundation Level 3) GL19-27																				
SPL1S.1105	Zone 03: GL 19-27: Excavation to footings (not deeper than 4.5m)	14	18-Sep-17	22-Dec-17																
SPL1S.14110	Zone 03: GL 20-24: Footings	22	25-Oct-17	06-Dec-17																
SPL1S.14130	Zone 03: GL 25-26: Footings	10	07-Dec-17	18-Dec-17																
SPL1S.14120	Zone 03: GL 24-: Footings	14	23-Dec-17	11-Jan-18																
SPL1S.1115	Zone 03: GL 19-27: Strike Formwork & Backfill	8	12-Jan-18	20-Jan-18																
Level 1																				
Slab																				
On Grade Slab																				
OG.L1.1000	Install Underground Utilities	21	13-Dec-17	09-Jan-18																
OG.L1.1010	Construct on grade slab GL MM / 47-174	21	10-Jan-18	02-Feb-18																
Spiral slab																				
OG.L1.1020	Construct on grade slab - Spiral GL FF-JJ / 23-27	14	04-Dec-17	19-Dec-17																
Zone A																				
Zone A1																				
SPL1A.1140	Zone A1: Falsework Dismantling (350)	12	16-Jan-18	29-Jan-18																
SPL1A.1690	Zone A1-1: Falsework Dismantling (350)	6	16-Jan-18	22-Jan-18																
SPL1A.1700	Zone A1-2: Falsework Dismantling (350)	6	23-Jan-18	29-Jan-18																
Zone A3																				
SPL1A.1340	Zone A3: Falsework Dismantling (350)	6	27-Jan-18	02-Feb-18																
Zone A5																				
SPL1A.2010	Zone A5-2: L1 Slab	10	13-Oct-17	15-Dec-17																
Zone B																				
Zone B2																				
SPL1B.1580	Zone B2-3: L1 Slab (On hold MJ)	17	07-Sep-17	15-Dec-17																
Zone B4																				
SPL1B.15170	Zone B4-1d: L1 Slab on Hold MJ	12	04-Dec-17	16-Dec-17																
Zone B5																				
SPL1B.1890	Zone B5-2: L1 Slab	17	06-Nov-17	09-Dec-17																
SPL1B.1940	Zone B5-3: L1 Slab (above Tx room) on hold	14	04-Dec-17	19-Dec-17																
SPL1B.1530	Zone B5: Strike & Falsework Dismantling	9	20-Dec-17	02-Jan-18																
SPL1B.1540	Zone B5: Falsework Dismantling (350)	6	17-Jan-18	23-Jan-18																
Level 2																				
On Grade Slab																				
SPL2S.2010	GL 172-KK: On-grade Slab	9	04-Dec-17	13-Dec-17																
Zone A																				
Zone A1																				
SPL2A.2110	Zone A1: L1-L2 Columns	6	16-Oct-17	09-Dec-17																
SPL2A.2130	Zone A1: Strike & Falsework Dismantling	8	13-Dec-17	21-Dec-17																
Zone A2																				
SPL2A.2210	Zone A2: L1-L2 Columns	6	02-Sep-17	09-Dec-17																
SPL2A.2220	Zone A2: L2 Slab	25	16-Oct-17	04-Jan-18																
SPL2A.2230	Zone A2: Strike & Falsework Dismantling	8	16-Jan-18	24-Jan-18																
Zone A3																				
SPL2A.2310	Zone A3: L1-L2 Columns	7	22-Sep-17	11-Dec-17																
SPL2A.2320	Zone A3: L2 Slab	28	29-Nov-17	03-Jan-18																
SPL2A.2330	Zone A3: Strike & Falsework Dismantling	8	15-Jan-18	23-Jan-18																
Zone A4																				
SPL2A.2410	Zone A4: L1-L2 Columns	6	24-Oct-17	09-Dec-17																
SPL2A.2440	Zone A4-2: L2 Slab	18	17-Nov-17	09-Dec-17																
SPL2A.2420	Zone A4-1: L2 Slab	28	01-Dec-17	28-Dec-17																
SPL2A.2430	Zone A4: Strike & Falsework Dismantling	8	11-Jan-18	19-Jan-18																
Zone A5																				
SPL2A.2520	Zone A5: L2 Slab	25	04-Oct-17	15-Dec-17																
SPL2A.2530	Zone A5: Strike & Falsework Dismantling	8	29-Dec-17	08-Jan-18																
Zone A7, Lobby Ramp																				
SPL2A.2710	Zone A7: L1-L2 Columns	4	20-Sep-17	07-Dec-17																
SPL2A.2730	Zone A7: L2 Slab	20	20-Nov-17	20-Dec-17																
SPL2A.2720	Zone A7: Lobby Ramp (Awaiting SB11 consent)	23	21-Dec-17	19-Jan-18																
SPL2A.2740	Zone A7: Strike & Falsework Dismantling	7	01-Feb-18	08-Feb-18																
Zone A8, Lobby Ramp																				
SPL2A.2820	Zone A8: Lobby Ramp	24	08-Dec-17	08-Jan-18																
SPL2A.2810	Zone A8: L1-L2 Columns	5	21-Dec-17	28-Dec-17																
SPL2A.2830	Zone A8: L2 Slab	21	29-Dec-17	23-Jan-18																
Zone A9																				
SPL2A.2910	Zone A9: L1-L2 Columns	5	11-Aug-17	08-Dec-17																

■ critical level of effort ■ Critical Remaining Work
■ Current
◆ Milestone ◆ Milestone
▼ Milestone
■ % Complete

Project: Ocean Park Tai Shue Wan Water
 World Project
 Project ID: T16004-100
 Layout: 3 Month look ahead December
 Page: 6 of 9

OCEAN PARK - TAI SHUE WAN DEVELOPMENT
Contract No. TSW-C006
3 month Rolling Construction program _DEC 2017



Date	Revision	Checked	Approved
01-Dec-17	Rev 0	PL LN ME	

ID	Activity	Duration	Start	Finish	November					December				January				February		
					30	06	13	20	27	04	11	18	25	01	08	15	22	29	05	12
SPL2A.2920	Zone A9: L2 Slab	23	18-Dec-17	16-Jan-18																
SPL2A.2930	Zone A9: Strike & Falsework Dismantling	9	27-Jan-18	06-Feb-18																
Zone A10																				
SPL2A.2940	Zone A10: L1-L2 Columns	6	21-Dec-17	29-Dec-17																
SPL2A.2950	Zone A10: L2 Slab	23	29-Dec-17	25-Jan-18																
Zone A11 (Ramp)																				
SPL2A.2980	Zone A11a & A11b: L2 Slab	25	04-Nov-17	04-Jan-18																
SPL2A.2970	Zone A11: L1-L2 Columns	9	20-Dec-17	02-Jan-18																
SPL2A.2975	Zone A11: Ramp	31	28-Dec-17	02-Feb-18																
Zone A12																				
SPL2A.3000	Zone A12: L1-L2 Columns	4	03-Jan-18	06-Jan-18																
SPL2A.3010	Zone A12: L2 Slab	24	06-Jan-18	02-Feb-18																
Zone A13																				
SPL2A.3030	Zone A13: L1-L2 Columns	5	08-Jan-18	12-Jan-18																
SPL2A.3040	Zone A13: L2 Slab	24	12-Jan-18	08-Feb-18																
Zone A16																				
SPL2A.3060	Zone A16: L1-L2 Columns	4	11-Jan-18	15-Jan-18																
SPL2A.3070	Zone A16: L2 Slab	24	16-Jan-18	12-Feb-18																
Zone A17																				
SPL2A.3090	Zone A17: L1-L2 Columns	4	15-Jan-18	18-Jan-18																
SPL2A.3100	Zone A17: L2 Slab	28	18-Jan-18	22-Feb-18																
Zone A18																				
SPL2A.3120	Zone A18: L1-L2 Columns	4	18-Jan-18	22-Jan-18																
SPL2A.3130	Zone A18: L2 Slab	28	23-Jan-18	27-Feb-18																
Zone A19, (Including Bridge)																				
SPL2A.3150	Zone A19: L1-L2 Columns	1	22-Jan-18	22-Jan-18																
SPL2A.3160	Zone A19: L2 Slab	30	23-Jan-18	01-Mar-18																
Zone A14 (North Plant Below)																				
SPL2A.3180	Zone A14: L1-L2 Columns	5	07-Dec-17	13-Dec-17																
Zone A15 (North Plant Room)																				
SPL2A.3210	Zone A15: L1-L2 Columns	8	07-Dec-17	16-Dec-17																
SPL1S.1040	Columns & Slab +14.5mPD	27	16-Jan-18	20-Feb-18																
Zone A - Spiral Ramp																				
SPL2A.3240	Zone A: Spiral Ramp - L2	26	20-Dec-17	22-Jan-18																
Zone B																				
Zone B3																				
SPL2B.2330	Zone B3: Strike & Falsework Dismantling	7	15-Jan-18	22-Jan-18																
Zone B4																				
SPL2B.2440	Zone B4-2: L2 Slab	6	18-Oct-17	09-Dec-17																
Zone B5																				
SPL2B.2550	Zone B5-2: L1-L2 Columns	6	09-Oct-17	09-Dec-17																
SPL2B.2540	Zone B5-2: L2 Slab	20	11-Dec-17	05-Jan-18																
Zone B6																				
SPL2B.2620	Zone B6: L2 Slab	28	09-Dec-17	13-Jan-18																
SPL2B.2630	Zone B6: Strike & Falsework Dismantling	7	25-Jan-18	01-Feb-18																
Zone B9																				
SPL2B.2910	Zone B9: L1-L2 Columns	7	14-Nov-17	18-Dec-17																
SPL2B.2920	Zone B9: L2 Slab	24	27-Nov-17	03-Jan-18																
Zone B10																				
SPL2B.3010	Zone B10: L1-L2 Columns	7	29-Aug-17	14-Dec-17																
SPL2B.3040	Zone B10: L2 Slab	24	15-Nov-17	21-Dec-17																
Zone B1																				
SPL2B.2110	Zone B1: L1-L2 Columns	7	24-Nov-17	11-Dec-17																
SPL2B.2120	Zone B1: L2 Slab	20	09-Dec-17	04-Jan-18																
SPL2B.2130	Zone B1: Strike & Falsework Dismantling	9	13-Jan-18	23-Jan-18																
Zone B2																				
SPL2B.3210	Zone B2: L1-L2 Columns	7	11-Oct-17	11-Dec-17																
SPL2B.3220	Zone B2: L2 Slab	19	09-Dec-17	03-Jan-18																
SPL2B.3230	Zone B2: Strike & Falsework Dismantling	9	15-Jan-18	24-Jan-18																
Level 3																				
Zone A																				
Zone A1																				
SPL3A.3110	Zone A1: L2-L3 Columns	6	05-Sep-17	20-Dec-17																
SPL3A.3120	Zone A1: L3 Slab	28	21-Dec-17	25-Jan-18																
Zone A2																				
SPL3A.3210	Zone A2: L2-L3 Columns	8	22-Nov-17	12-Dec-17																
SPL3A.3220	Zone A2: L3 Slab	26	09-Dec-17	11-Jan-18																

■ critical level of effort ■ Critical Remaining Work
■ Current
◆ Milestone ▼ Milestone
■ % Complete

Project: Ocean Park Tai Shue Wan Water World Project
 Project ID: T16004-100
 Layout: 3 Month look ahead December
 Page: 7 of 9

OCEAN PARK - TAI SHUE WAN DEVELOPMENT
Contract No. TSW-C006
3 month Rolling Construction program _DEC 2017



Date	Revision	Checked	Approved
01-Dec-17	Rev 0	PL LN ME	

ID	Activity	Duration	Start	Finish	November					December					January					February		
					6					7					8					9		
					30	06	13	20	27	04	11	18	25	01	08	15	22	29	05	12		
SPL3A.3230	Zone A2: Strike & Falsework Dismantling	9	24-Jan-18	02-Feb-18																		
Zone A3																						
SPL3A.3310	Zone A3: L2-L3 Columns	5	23-Dec-17	30-Dec-17																		
SPL3A.3320	Zone A3: L3 Slab	23	02-Jan-18	27-Jan-18																		
Zone A4																						
SPL3A.3410	Zone A4: L2-L3 Columns	6	04-Jan-18	10-Jan-18																		
SPL3A.3420	Zone A4: L3 Slab	26	09-Jan-18	07-Feb-18																		
Zone A5																						
SPL3A.3520	Zone A5: L3 Slab	38	27-Nov-17	30-Dec-17																		
SPL3A.3530	Zone A5: Strike & Falsework Dismantling	8	15-Jan-18	23-Jan-18																		
Zone A6																						
SPL3A.3610	Zone A6: L2-L3 Columns	7	05-Jan-18	12-Jan-18																		
SPL3A.3620	Zone A6: Ramp	26	09-Jan-18	07-Feb-18																		
SPL3A.3630	Zone A6: L3 Slab	26	11-Jan-18	09-Feb-18																		
Zone A7																						
SPL3A.3710	Zone A7: L2-L3 Columns	8	02-Oct-17	28-Dec-17																		
SPL3A.3720	Zone A7: L3 Slab	25	23-Dec-17	24-Jan-18																		
SPL3A.3730	Zone A7: Strike & Falsework Dismantling	8	27-Jan-18	05-Feb-18																		
Zone B																						
Zone B1																						
SPL3B.3110	Zone B1: L2-L3 Columns	7	06-Jan-18	13-Jan-18																		
SPL3B.3120	Zone B1: L3 Slab	28	12-Jan-18	13-Feb-18																		
Zone B2																						
SPL3B.3210	Zone B2: L2-L3 Columns	7	23-Nov-17	11-Dec-17																		
SPL3B.3220	Zone B2: L3 Slab	27	09-Dec-17	12-Jan-18																		
SPL3B.3230	Zone B2: Strike & Falsework Dismantling	8	25-Jan-18	02-Feb-18																		
Zone B spiral ramp																						
SPL2A.3250	Zone A: Spiral Ramp - L3	26	23-Jan-18	24-Feb-18																		
Zone B3, Bridge																						
SPL3B.3310	Zone B3: L2-L3 Columns	7	11-Dec-17	18-Dec-17																		
Platform Level																						
Zone PL																						
SPL4S.4010	Zone: Inclined Column S4	13	27-Jan-18	10-Feb-18																		
Roof Level																						
Slab																						
Roof A																						
Zone R-A1																						
SPRLA.5110	Zone R-A1: L3-RL Inclined Column S4 (1st lift)	13	29-Jan-18	12-Feb-18																		
Zone R-A3																						
SPRLA.5305	Zone R-A3: L3-RL Inclined Column R15	11	29-Jan-18	09-Feb-18																		
Zone R-A4																						
SPRLA.5410	Zone R-A4: L3-RL Inclined Column S6	12	02-Jan-18	15-Jan-18																		
Zone R-A5																						
SPRLA.5510	Zone R-A5: L3-RL Inclined Column S5	12	01-Feb-18	14-Feb-18																		
Roof B																						
Zone R-B1																						
SPRLB.5110	Zone R-B1: L3-RL Inclined Column S11	12	15-Jan-18	27-Jan-18																		
SPRLB.5115	Zone R-B1: L3-RL Inclined Column S12	12	15-Jan-18	27-Jan-18																		
SPRLB.5130	Zone R-B1: RL Slab	35	29-Jan-18	13-Mar-18																		
Zone R-B5																						
SPRLB.5510	Zone R-B5: L2-RL Inclined Columns S13 (1st lift)	12	15-Dec-17	30-Dec-17																		
SPRLB.5515	Zone R-B5: L2-RL Inclined Columns S13 (2nd lift)	8	02-Jan-18	10-Jan-18																		
SPRLB.5530	Zone R-B5: RL Slab	30	11-Jan-18	14-Feb-18																		
SPRLB.5520	Zone R-B5: Strike Formwork (S13)	0	26-Jan-18	26-Jan-18																		
Zone R-B7																						
SPRLB.5710	Zone R-B7: L3-RL Inclined Columns S17	13	14-Dec-17	30-Dec-17																		
Roof C																						
Zone R-C																						
SPRLC.5130	Zone RC: Columns (12no)	28	26-Jan-18	02-Mar-18																		
SECONDARY RC STRUCTURE (M & E Zone)																						
Basement Level																						
Secondary structures																						
SPBLS.1740	Secondary BL structures	75	02-Jan-18	06-Apr-18																		
Level 1																						
SSL1S.1310	Zone-4: L1 Secondary structures	20	20-Jan-18	12-Feb-18																		
Level 2																						

critical level of effort
 Critical Remaining Work
 Current
 Milestone
 Milestone
 % Complete

Project: Ocean Park Tai Shue Wan Water
World Project
Project ID: T16004-100
Layout: 3 Month look ahead December
Page: 8 of 9

OCEAN PARK - TAI SHUE WAN DEVELOPMENT
Contract No. TSW-C006
3 month Rolling Construction program _DEC 2017



Date	Revision	Checked	Approved
01-Dec-17	Rev 0	PL LN ME	

ID	Activity	Duration	Start	Finish	November					December				January				February			
					6					7				8				9			
					30	06	13	20	27	04	11	18	25	01	08	15	22	29	05	12	
Zone A																					
Zone A5																					
SS.L2A.2510	Zone-A5: L2 Secondary Slab	28	25-Jan-18	01-Mar-18																	
Zone B																					
Zone B2																					
SS.L2B.2210	Zone-B2: L2 Secondary Slab (Wave Pool)	22	15-Jan-18	08-Feb-18																	
Zone B3																					
SS.L2B.2320	Zone-B3: Strike Formwork & Dismantling	5	01-Feb-18	06-Feb-18																	
Zone B4																					
SS.L2B.2410	Zone-B4: L2 Secondary Slab (Landscape)	25	04-Jan-18	01-Feb-18																	
Zone B5																					
SS.L2B.2510	Zone-B4: L2 Secondary Slab (above Chinese Resto)	15	05-Jan-18	22-Jan-18																	
SS.L2B.2520	Zone-B4: Strike Formwork & Dismantling	5	02-Feb-18	07-Feb-18																	
ABWF WORKS																					
Blockwork																					
Basement Level																					
AB.BWBL.0120	BL Zone-B1-2: Install Blockwork	12	15-Jan-18	27-Jan-18																	
AB.BWBL.0110	BL Zone-B1-1: Install Blockwork	18	19-Jan-18	08-Feb-18																	
AB.BWBL.0130	BL Zone-B1-3: Install Blockwork	12	22-Jan-18	03-Feb-18																	
AB.BWBL.0170	BL Zone-B1-7: Install Blockwork	10	22-Jan-18	01-Feb-18																	
AB.BWBL.0150	BL Zone-B1-5: Install Blockwork	10	29-Jan-18	08-Feb-18																	
Level 1																					
Zone A																					
AB.BWL1.1120	L1 Zone-A2: Install Blockwork	10	20-Jan-18	31-Jan-18																	
Zone B																					
AB.BWL1.1520	L1 Zone-B2: Install Blockwork	7	05-Jan-18	12-Jan-18																	
AB.BWL1.1550	L1 Zone-B5: Install Blockwork	10	25-Jan-18	05-Feb-18																	
AB.BWL1.1540	L1 Zone-B4: Install Blockwork	14	25-Jan-18	09-Feb-18																	
Lift Works																					
Lift No.3																					
AB.LW3.3105	Complete Lift 3 - Core Shell	0		12-Dec-17	▼ Complete Lift 3 - Core Shell																
ABWF Works to Enable E&M Access																					
Basement Level																					
AB.EABL.0135	BL Zone SSB: ABWF to enable E&M access - Fan & MCC Rm (050)	18	02-Feb-18	26-Feb-18																	
Level 1																					
AB.EAL1.1120	L1 SSB: ABWF to enable E&M access - Cooling Tower	24	02-Feb-18	05-Mar-18																	

critical level of effort Critical Remaining Work
 Current
 Milestone Milestone
 % Complete

Project: Ocean Park Tai Shue Wan Water World Project
 Project ID: T16004-100
 Layout: 3 Month look ahead December
 Page: 9 of 9

OCEAN PARK - TAI SHUE WAN DEVELOPMENT
Contract No. TSW-C006
3 month Rolling Construction program _DEC 2017



Date	Revision	Checked	Approved
01-Dec-17	Rev 0	PL LN ME	