

ID	Activity	Duration	Start	Finish	Sort	December				January				February			March	
						04	11	18	25	01	08	15	22	29	05	12	19	26
						OCEAN PARK - TAI SHUE WAN WATER WORLD PROJECT Master ((CONST 3MR Programme Nov 20171201 WK-30)												
SLOPE WORKS -SITE FORMATION																		
Slope Works for Rides																		
Ride P1																		
P1 RIDE FORMATION																		
Zone 1A-1a (no footings)																		
FM.P1.1A-1a.110	Zone 1A-1a: Excavate soil and rock from 26 mPD to 24 mPD	12	26-Sep-17 A	12-Jan-18														
FM.P1.1A-1a.140	Zone 1A-1a: Excavate soil and rock from 24 mPD to 22 mPD	14	13-Jan-18	29-Jan-18														
FM.P1.1A-1a.160	Zone 1A-1a: Excavate soil and rock from 22 mPD to 20 mPD	15	27-Jan-18	13-Feb-18														
FM.P1.1A-1a.190	Zone 1A-1a: Excavate rock from 20 mPD to 18 mPD	17	12-Feb-18	06-Mar-18														
Zone 1A-1c																		
FM.P1.1A-1c.300	Zone 1A-1c: Excavate soil and rock from 16.8 mPD to 14.8 mPD	14	02-Jan-18	17-Jan-18														
FM.P1.1A-1c.360	Zone 1A-1c: Excavate soil and rock from 14.8 mPD to 12.9 mPD	16	18-Jan-18	05-Feb-18														
FM.P1.1A-1c.410	Zone 1A-1c: Prepare Geological assessment report	6	06-Feb-18	12-Feb-18														
FM.P1.1A-1c.420	Zone 1A-1c: Submit BA14 site formation works	14	13-Feb-18	03-Mar-18														
Zone 1B-1																		
FM.P1.1B-1.220	Zone 1B-1: Excavate soil and rock from 29.7 mPD to 28.5 mPD	13	12-Oct-17 A	16-Jan-18														
FM.P1.1B-1.280	Zone 1B-1: Prepare Geological assessment report	6	17-Jan-18	23-Jan-18														
FM.P1.1B-1.290	Zone 1B-1: Submit BA14 site formation works	14	03-Feb-18	22-Feb-18														
Zone 1B-2																		
FM.P1.1B-2.270	Zone 1B-2: Excavate soil and rock from 32.6 mPD to 30.5 mPD	18	03-Oct-17 A	11-Jan-18														
FM.P1.1B-2.340	Zone 1B-2: Prepare Geological assessment report	6	12-Jan-18	18-Jan-18														
FM.P1.1B-2.370	Zone 1B-2: Submit BA14 site formation works	14	03-Feb-18	22-Feb-18														
Zone 1A-2																		
FM.P1.1A-2.220	Zone 1A-2: Excavate Soil from 30.4 mPD to 28.4 mPD	12	15-Nov-17 A	10-Jan-18														
FM.P1.1A-2.260	Zone 1A-2: Excavate soil and rock from 28.4 mPD to 26.4 mPD	14	11-Jan-18	26-Jan-18														
FM.P1.1A-2.320	Zone 1A-2: Excavate soil and rock from 26.4 mPD to 24.4 mPD	16	27-Jan-18	14-Feb-18														
FM.P1.1A-2.390	Zone 1A-2: Excavate soil and rock from 24.4 mPD to 22.4 mPD	17	15-Feb-18	09-Mar-18														
Zone 1A-1b																		
FM.P1.1A-1b.170	Zone 1A-1b: Excavate soil and rock from 22 mPD to 20 mPD	12	12-Oct-17 A	08-Jan-18														
FM.P1.1A-1b.200	Zone 1A-1b: Excavate rock from 20 mPD to 18 mPD	16	09-Jan-18	26-Jan-18														
FM.P1.1A-1b.240	Zone 1A-1b: Excavate rock from 18 mPD to 16.2 mPD	16	27-Jan-18	14-Feb-18														
FM.P1.1A-1b.330	Zone 1A-1b: Prepare Geological assessment report	6	15-Feb-18	24-Feb-18														
FM.P1.1A-1b.350	Zone 1A-1b: Submit BA14 site formation works	14	26-Feb-18	13-Mar-18														
Phase 1B																		
Ramp																		
SF.P1.1B1310	Install top layer Soil nails at +34mPd	10	20-Jul-17 A	12-Jan-18														
Ride P5																		
P5 RIDE FORMATION																		
Zone 5A-1																		
FM.P5.5A-1.460	Zone 5A-1: Excavate rock from 42.1 mPD to 40.3 mPD	18	02-Jan-18	22-Jan-18														
FM.P5.5A-1.680	Zone 5A-1: Excavate soil and rock from 44.1 mPD to 42.1 mPD	19	23-Jan-18	13-Feb-18														
FM.P5.5A-1.610	Zone 5A-1: Prepare Geological assessment report	6	14-Feb-18	23-Feb-18														
FM.P5.5A-1.660	Zone 5A-1: Submit BA14 site formation works	14	24-Feb-18	12-Mar-18														
Zone 5A-2																		
FM.P5.5A-2.350	Zone 5A-2: Excavate soil and rock from 41.7 mPD to 39.7 mPD	17	26-Sep-17 A	06-Jan-18														
FM.P5.5A-2.410	Zone 5A-2: Excavate soil and rock from 39.7 mPD to 37.7 mPD	19	08-Jan-18	29-Jan-18														
FM.P5.5A-2.490	Zone 5A-2: Excavate soil and rock from 37.7 mPD to 35.7 mPD	15	30-Jan-18	15-Feb-18														
FM.P5.5A-2.600	Zone 5A-2: Excavate soil and rock from 35.7 mPD to 33.4 mPD	15	20-Feb-18	08-Mar-18														
Zone 5B-4																		
FM.P5.5B-4.100	Zone 5B-4: Excavate Soil from 37.9 mPD to 35.9 mPD	12	30-Jan-18	12-Feb-18														
FM.P5.5B-4.110	Zone 5B-4: Excavate soil and rock from 35.9 mPD to 33.9 mPD	13	13-Feb-18	02-Mar-18														
Zone 5B-2																		
FM.P5.5B-2.100	Zone 5B-2: Excavate soil and rock from 37.5 mPD to 35.5 mPD	12	30-Jan-18	12-Feb-18														
FM.P5.5B-2.110	Zone 5B-2: Excavate soil and rock from 35.5 mPD to 33.5 mPD	14	13-Feb-18	03-Mar-18														
Zone 5B-5																		
FM.P5.5B-5.180	Remove mobile crane platform	6	02-Jan-18	08-Jan-18														
FM.P5.5B-5.190	Decommission crane	0		02-Jan-18														
FM.P5.5B-5.100	Zone 5B-5: Excavate Soil from 35.1 mPD to 33.1 mPD	12	13-Feb-18	01-Mar-18														
Zone 5C-3																		
FM.P5.5C-3.100	Zone 5C-3: Excavate Soil from 35.3 mPD to 33.3 mPD	12	15-Nov-17 A	05-Jan-18														
FM.P5.5C-3.110	Zone 5C-3: Excavate soil and rock from 33.3 mPD to 31.3 mPD	12	06-Jan-18	19-Jan-18														
FM.P5.5C-3.120	Zone 5C-3: Excavate soil and rock from 31.3 mPD to 29.3 mPD	17	20-Jan-18	08-Feb-18														
FM.P5.5C-3.130	Zone 5C-3: Excavate soil and rock from 29.3 mPD to 27.3 mPD	19	06-Feb-18	02-Mar-18														
Zone 5C-1																		
FM.P5.5C-1.140	Zone 5C-1: Excavate soil and rock from 36.5 mPD to 34.5 mPD	18	15-Nov-17 A	12-Jan-18														
FM.P5.5C-1.150	Zone 5C-1: Excavate soil and rock from 34.5 mPD to 32.5 mPD	21	11-Jan-18	03-Feb-18														
FM.P5.5C-1.160	Zone 5C-1: Excavate soil and rock from 32.5 mPD to 30.5 mPD	21	02-Feb-18	01-Mar-18														
Zone 5C-2																		
FM.P5.5C-2.120	Zone 5C-2: Excavate soil and rock from 34.6 mPD to 32.6 mPD	14	18-Jan-18	02-Feb-18														

- critical level of effort
- Critical Remaining Work
- Current
- Milestone
- Milestone
- % Complete

Project: Ocean Park Tai Shue Wan Water World Project
 Project ID: T16004-109
 Layout: 3 Month look ahead IMPACTED DE
 Page: 1 of 9

OCEAN PARK - TAI SHUE WAN DEVELOPMENT
Contract No. TSW-C006
3 month Rolling Construction program _DEC 2017



Date	Revision	Checked	Approved
01-DEC-17	Rev 0	PL LN ME	

ID	Activity	Duration	Start	Finish	Sort	December				January				February			March			
						27	04	11	18	25	01	08	15	22	29	05	12	19	26	
P4 RIDE FORMATION																				
Zone 4A																				
FM.P4.4A.110	Zone 4A: Excavate soil and rock from 25.6 mPD to 23.6 mPD	12	21-Aug-17 A	10-Jan-18		Zone 4A: Excavate soil and rock from 25.6 mPD to 23.6 mPD				Zone 4A: Excavate soil and rock from 25.6 mPD to 23.6 mPD										
FM.P4.4A.120	Zone 4A: Excavate soil and rock from 23.6 mPD to 21.6 mPD	7	15-Nov-17 A	06-Jan-18		Zone 4A: Excavate soil and rock from 23.6 mPD to 21.6 mPD				Zone 4A: Excavate soil and rock from 23.6 mPD to 21.6 mPD										
FM.P4.4A.130	Zone 4A: Excavate soil and rock from 19.6 mPD to 17.6 mPD	13	08-Jan-18	22-Jan-18						Zone 4A: Excavate soil and rock from 19.6 mPD to 17.6 mPD										
FM.P4.4A.140	Zone 4A: Prepare Geological assessment report	6	23-Jan-18	29-Jan-18						Zone 4A: Prepare Geological assessment report										
FM.P4.4A.150	Zone 4A: Submit BA14 site formation works	14	03-Feb-18	22-Feb-18						Zone 4A: Submit BA14 site formation works										
Zone 4B-1																				
FM.P4.4B-1.120	Zone 4B-1: Excavate soil and rock from 21.3 mPD to 19.3 mPD	16	16-Aug-17 A	05-Jan-18		Zone 4B-1: Excavate soil and rock from 21.3 mPD to 19.3 mPD				Zone 4B-1: Excavate soil and rock from 21.3 mPD to 19.3 mPD										
FM.P4.4B-1.130	Zone 4B-1: Excavate rock from 19.3 mPD to 18.9 mPD	14	06-Jan-18	22-Jan-18						Zone 4B-1: Excavate rock from 19.3 mPD to 18.9 mPD										
FM.P4.4B-1.140	Zone 4B-1: Prepare Geological assessment report	6	23-Jan-18	29-Jan-18						Zone 4B-1: Prepare Geological assessment report										
FM.P4.4B-1.150	Zone 4B-1: Submit BA14 site formation works	14	03-Feb-18	22-Feb-18						Zone 4B-1: Submit BA14 site formation works										
Zone 4B-2																				
FM.P4.4B-2.110	Zone 4B-2: Excavate soil and rock from 18.7 mPD to 18 mPD	12	06-Oct-17 A	08-Jan-18		Zone 4B-2: Excavate soil and rock from 18.7 mPD to 18 mPD				Zone 4B-2: Excavate soil and rock from 18.7 mPD to 18 mPD										
FM.P4.4B-2.120	Zone 4B-2: Prepare Geological assessment report	6	09-Jan-18	15-Jan-18						Zone 4B-2: Prepare Geological assessment report										
FM.P4.4B-2.130	Zone 4B-2: Submit BA14 site formation works	14	03-Feb-18	22-Feb-18						Zone 4B-2: Submit BA14 site formation works										
Zone 4C-1 (no ride footing)																				
FM.P4.4C-1.130	Zone 4C-1 (no ride footing): Submit BA14 site formation works (interface with level 3 slab zone B1)	14	03-Feb-18	22-Feb-18						Zone 4C-1 (no ride footing): Submit BA14 site formation works (interface with level 3 slab zone B1)										
Zone 4C-2																				
FM.P4.4C-2.100	Zone 4C-2: Excavate Soil from 20.9 mPD to 18.9 mPD	12	06-Oct-17 A	04-Jan-18		Zone 4C-2: Excavate Soil from 20.9 mPD to 18.9 mPD				Zone 4C-2: Excavate Soil from 20.9 mPD to 18.9 mPD										
FM.P4.4C-2.110	Zone 4C-2: Excavate soil and rock from 18.9 mPD to 16.9 mPD	1	07-Nov-17 A	10-Jan-18		Zone 4C-2: Excavate soil and rock from 18.9 mPD to 16.9 mPD				Zone 4C-2: Excavate soil and rock from 18.9 mPD to 16.9 mPD										
FM.P4.4C-2.120	Zone 4C-2: Excavate soil and rock from 16.9 mPD to 15.8 mPD	14	11-Jan-18	26-Jan-18						Zone 4C-2: Excavate soil and rock from 16.9 mPD to 15.8 mPD										
FM.P4.4C-2.130	Zone 4C-2: Prepare Geological assessment report	6	27-Jan-18	02-Feb-18						Zone 4C-2: Prepare Geological assessment report										
FM.P4.4C-2.140	Zone 4C-2: Submit BA14 site formation works	14	03-Feb-18	22-Feb-18						Zone 4C-2: Submit BA14 site formation works										
Zone 4C-3 (no ride footing)																				
FM.P4.4C-3.120	Zone 4C-3: Excavate rock from 15.3 mPD to 13.3 mPD	13	09-Nov-17 A	16-Jan-18		Zone 4C-3: Excavate rock from 15.3 mPD to 13.3 mPD				Zone 4C-3: Excavate rock from 15.3 mPD to 13.3 mPD										
FM.P4.4C-3.130	Zone 4C-3: Excavate rock from 13.3 mPD to 12.5 mPD (interface with L2 zone B3)	12	17-Jan-18	30-Jan-18						Zone 4C-3: Excavate rock from 13.3 mPD to 12.5 mPD (interface with L2 zone B3)										
FM.P4.4C-3.140	Zone 4C-3 (no ride footing): Prepare Geological assessment report	6	31-Jan-18	06-Feb-18						Zone 4C-3 (no ride footing): Prepare Geological assessment report										
FM.P4.4C-3.150	Zone 4C-3 (no ride footing): Submit BA14 site formation works (interface with structure works L2 z)	14	07-Feb-18	26-Feb-18						Zone 4C-3 (no ride footing): Submit BA14 site formation works (interface with structure works L2 z)										
Zone 4C-4 (no ride footing)																				
FM.P4.4C-4.100	Zone 4C-4: Excavate rock from 16.1 mPD to 14.1 mPD	12	11-Jan-18	24-Jan-18						Zone 4C-4: Excavate rock from 16.1 mPD to 14.1 mPD										
FM.P4.4C-4.110	Zone 4C-4: Excavate rock from 14.1 mPD to 12.5 mPD (interface with L2 zone B)	12	25-Jan-18	07-Feb-18						Zone 4C-4: Excavate rock from 14.1 mPD to 12.5 mPD (interface with L2 zone B)										
FM.P4.4C-4.120	Zone 4C-4 (no ride footing): Prepare Geological assessment report	6	08-Feb-18	14-Feb-18						Zone 4C-4 (no ride footing): Prepare Geological assessment report										
FM.P4.4C-4.130	Zone 4C-4 (no ride footing): Submit BA14 site formation works (interface structure works L2 zone)	14	15-Feb-18	06-Mar-18						Zone 4C-4 (no ride footing): Submit BA14 site formation works (interface structure works L2 zone)										
Zone 4B-3 (MP)																				
FM.P4.4B-3.110	Submit BA14 site formation works	14	25-Jan-18*	09-Feb-18						Submit BA14 site formation works										
FM.P4.4B-3.100	Zone 4B-3 Prepare Geological assessment report	6	03-Feb-18*	09-Feb-18						Zone 4B-3 Prepare Geological assessment report										
Ride P2																				
P2 RIDE FORMATION																				
Zone 2A-1																				
FM.P2.2A-1.130	Zone 2A-1: Excavate soil and rock from 20.9 mPD to 18.9 mPD	19	02-Jan-18	23-Jan-18						Zone 2A-1: Excavate soil and rock from 20.9 mPD to 18.9 mPD										
FM.P2.2A-1.140	Zone 2A-1: Prepare Geological assessment report	6	24-Jan-18	30-Jan-18						Zone 2A-1: Prepare Geological assessment report										
FM.P2.2A-1.150	Zone 2A-1: Submit BA14 site formation works	14	03-Feb-18	22-Feb-18						Zone 2A-1: Submit BA14 site formation works										
Zone 2C-2																				
FM.P2.2C-2.130	Zone 2C-2: Excavate rock from 30.2 mPD to 28.2 mPD	15	02-Dec-17 A	10-Jan-18		Zone 2C-2: Excavate rock from 30.2 mPD to 28.2 mPD				Zone 2C-2: Excavate rock from 30.2 mPD to 28.2 mPD										
FM.P2.2C-2.140	Zone 2C-2: Excavate rock from 28.2 mPD to 27.7 mPD	13	11-Jan-18	25-Jan-18						Zone 2C-2: Excavate rock from 28.2 mPD to 27.7 mPD										
FM.P2.2C-2.150	Zone 2C-2: Prepare Geological assessment report	6	26-Jan-18	01-Feb-18						Zone 2C-2: Prepare Geological assessment report										
FM.P2.2C-2.160	Zone 2C-2: Submit BA14 site formation works	14	03-Feb-18	22-Feb-18						Zone 2C-2: Submit BA14 site formation works										
Zone 2A-2 (no ride footing)																				
FM.P2.2A-2.110	Zone 2A-2: Excavate Soil from 17.7 mPD to 15.7 mPD	12	02-Nov-17 A	02-Jan-18		Zone 2A-2: Excavate Soil from 17.7 mPD to 15.7 mPD				Zone 2A-2: Excavate Soil from 17.7 mPD to 15.7 mPD										
FM.P2.2A-2.120	Zone 2A-2: Excavate soil and rock from 15.7 mPD to 14.1 mPD	12	01-Dec-17 A	10-Jan-18		Zone 2A-2: Excavate soil and rock from 15.7 mPD to 14.1 mPD				Zone 2A-2: Excavate soil and rock from 15.7 mPD to 14.1 mPD										
FM.P2.2A-2.130	Zone 2A-2: Excavate Soil in way of structure zone A11	12	02-Jan-18	15-Jan-18						Zone 2A-2: Excavate Soil in way of structure zone A11										
FM.P2.2A-2.140	Zone 2A-2 (no ride footing): Prepare Geological assessment report	6	11-Jan-18	17-Jan-18						Zone 2A-2 (no ride footing): Prepare Geological assessment report										
FM.P2.2A-2.150	Zone 2A-2 (no footing): Submit BA14 site formation works	14	03-Feb-18	22-Feb-18						Zone 2A-2 (no footing): Submit BA14 site formation works										
Zone 2C-1 (MP)																				
FM.P2.2C-1.130	Zone 2C-1 (MP): Prepare Geological assessment report	6	21-Oct-17 A	05-Jan-18		Zone 2C-1 (MP): Prepare Geological assessment report				Zone 2C-1 (MP): Prepare Geological assessment report										
FM.P2.2C-1.140	Zone 2C-1 (MP): Submit BA14 site formation works	14	03-Feb-18	22-Feb-18						Zone 2C-1 (MP): Submit BA14 site formation works										
Zone 2H																				
FM.P2.2H.110	Zone 2H: Excavate soil and rock from 34.9 mPD to 32.9 mPD	13	25-Jan-18	08-Feb-18						Zone 2H: Excavate soil and rock from 34.9 mPD to 32.9 mPD										
FM.P2.2H.120	Zone 2H: Excavate rock from 32.9 mPD to 30.9 mPD	15	09-Feb-18	01-Mar-18						Zone 2H: Excavate rock from 32.9 mPD to 30.9 mPD										
RIDES - PILING & FOOTINGS																				
Ride P1 - Giant Aquatube Slide																				
Zone 1 FOOTING																				
Zone 1B-2																				
RC.P1.1A2270	Zone 1B-2: Rock Excavation for Footings	0	03-Feb-18	03-Feb-18						Zone 1B-2: Rock Excavation for Footings										
RC.P1.1A2280	Zone 1B-2: Founding report / BD Inspection of Bearing Stratum	6	03-Feb-18	09-Feb-18						Zone 1B-2: Founding report / BD Inspection of Bearing Stratum										
RC.P1.1A2260	Zone 1B-2: Submit BA8/10 for Foundation Works	28	10-Feb-18	17-Mar-18						Zone 1B-2: Submit BA8/10 for Foundation Works										
Zone 1B-1																				
RC.P1.1A2320	Zone 1B-1: Rock Excavation for Footings	0	03-Feb-18	03-Feb-18						Zone 1B-1: Rock Excavation for Footings										
RC.P1.1A2330	Zone 1B-1: Founding report / BD Inspection of Bearing Stratum	6	03-Feb-18	09-Feb-18						Zone 1B-1: Founding report / BD Inspection of Bearing Stratum										

critical level of effort
 Critical Remaining Work

Current

Milestone
 Milestone

% Complete

Project: Ocean Park Tai Shue Wan Water World Project
 Project ID: T16004-109
 Layout: 3 Month look ahead IMPACTED DE
 Page: 3 of 9

OCEAN PARK - TAI SHUE WAN DEVELOPMENT
Contract No. TSW-C006
3 month Rolling Construction program _DEC 2017



Date	Revision	Checked	Approved
01-DEC-17	Rev 0	PL LN ME	

ID	Activity	Duration	Start	Finish	Sort	December				January				February			March		
						27	04	11	18	25	01	08	15	22	29	05	12	19	26
						7	8	9	10										
RC.P1.1A2310	Zone 1B-1: Submit BA8/10 for Foundation Works	28	10-Feb-18	17-Mar-18															
Zone 1A-1b																			
RC.P1.1A2420	Zone 1A-1b: Rock Excavation for Footings	0	26-Feb-18	26-Feb-18															
RC.P1.1A2430	Zone 1A-1b: Founding report / BD Inspection of Bearing Stratum	6	26-Feb-18	03-Mar-18															
Zone 1A-1c																			
RC.P1.1A2370	Zone 1A-1c: Rock Excavation for Footings	0	13-Feb-18	13-Feb-18															
RC.P1.1A2380	Zone 1A-1c: Founding report / BD Inspection of Bearing Stratum	6	13-Feb-18	22-Feb-18															
RC.P1.1A2360	Zone 1A-1c: Submit BA8/10 for Foundation Works	28	23-Feb-18	27-Mar-18															
Ride P2 - Aqua Twist Mat Races																			
Zone 2 FOOTING																			
Zone 2 Footing																			
Zone 2C-2																			
RCF.P2.2C-2.100	Zone 2C-2: Rock Excavation for Footings	0	03-Feb-18	03-Feb-18															
RCF.P2.2C-2.110	Zone 2C-2: Founding report / BD Inspection of Bearing Stratum	6	03-Feb-18	09-Feb-18															
RCF.P2.2C-2.120	Zone 2C-2: Submit BA8/10 for Foundation Works	28	10-Feb-18	17-Mar-18															
Zone 2A-1																			
RCF.P2.2A-1.100	Zone 2A-1: Rock Excavation for Footings	44	03-Feb-18	29-Mar-18															
Zone 2C-1 (MP)																			
MP.P2.2B1480	Zone 2C-1 (MP): Submit BA8/10 for Minipiles	28	03-Feb-18	10-Mar-18															
Ride P3 - Hybrid Funnel/Dark Ride																			
Zone 3 FOOTING																			
Zone 3 Footing																			
Zone 3B																			
RCF.P3.3B.100	Zone 3B: Rock Excavation for Footings	50	23-Feb-18	26-Apr-18															
Zone 3A																			
RCF.P3.3A.100	Zone 3A: Rock Excavation for Footings	28	17-Jan-18	21-Feb-18															
RCF.P3.3A.110	Zone 3A: Founding report / BD Inspection of Bearing Stratum	6	22-Feb-18	28-Feb-18															
Zone 3A-2																			
RCF.P3.3A-2.100	Zone 3A-2: Rock Excavation for Footings	16	23-Feb-18	13-Mar-18															
Zone 3C-1 (MP)																			
MP.P3.3C1140	Zone 3C-1 (MP): Submit BA8/10 for Minipiles (formation below 3C-2)	28	10-Feb-18	17-Mar-18															
Zone 3E-1																			
RCF.P3.3E-1.100	Zone 3E-1: Rock Excavation for Footings	25	02-Jan-18	30-Jan-18															
RCF.P3.3E-1.110	Zone 3E-1: Founding report / BD Inspection of Bearing Stratum	6	31-Jan-18	06-Feb-18															
RCF.P3.3E-1.120	Zone 3E-1: Submit BA8/10 for Foundation Works	28	23-Feb-18	27-Mar-18															
Zone 3E-2 (MP)																			
MP.P3.3C1170	Zone 3E-2 (MP): Submit BA8/10 for Minipiles	28	03-Feb-18	10-Mar-18															
Zone 3E-3																			
RCF.P3.3E-3.100	Zone 3E-3: Rock Excavation for Footings	10	03-Feb-18	14-Feb-18															
RCF.P3.3E-3.110	Zone 3E-3: Founding report / BD Inspection of Bearing Stratum	6	15-Feb-18	24-Feb-18															
RCF.P3.3E-3.120	Zone 3E-3: Submit BA8/10 for Foundation Works (formation below 3C-2)	28	26-Feb-18	29-Mar-18															
Zone 3E-4 (MP)																			
MP.P3.3C1200	Zone 3E-4 (MP): Submit BA8/10 for Minipiles	28	10-Feb-18	17-Mar-18															
Zone 3F																			
RCF.P3.3F.100	Zone 3F: Rock Excavation for Footings	13	10-Feb-18	28-Feb-18															
Zone 3G-1																			
RCF.P3.3G-1.100	Zone 3G-1: Rock Excavation for Footings	0	03-Feb-18	03-Feb-18															
RCF.P3.3G-1.110	Zone 3G-1: Founding report / BD Inspection of Bearing Stratum	6	03-Feb-18	09-Feb-18															
RCF.P3.3G-1.120	Zone 3G-1: Submit BA8/10 for Foundation Works	28	10-Feb-18	17-Mar-18															
Zone 3G-2																			
RCF.P3.3G-2.100	Zone 3G-2: Rock Excavation for Footings	0	03-Feb-18	03-Feb-18															
RCF.P3.3G-2.110	Zone 3G-2: Founding report / BD Inspection of Bearing Stratum	6	03-Feb-18	09-Feb-18															
RCF.P3.3G-2.120	Zone 3G-2: Submit BA8/10 for Foundation Works	28	10-Feb-18	17-Mar-18															
Zone 3G-3																			
RCF.P3.3G-3.100	Zone 3G-3: Rock Excavation for Footings	0	03-Feb-18	03-Feb-18															
RCF.P3.3G-3.110	Zone 3G-3: Founding report / BD Inspection of Bearing Stratum	6	03-Feb-18	09-Feb-18															
RCF.P3.3G-3.120	Zone 3G-3: Submit BA8/10 for Foundation Works	28	10-Feb-18	17-Mar-18															
Ride P4 - Aqua Drop Speed Slide																			
Zone 4 FOOTING																			
Zone 4 Footing																			
Zone 4B-3 (MP)-1																			
Piling Works																			
MP.P4.4A1170	Zone 4B-3: Piling Works: Submit BA8/10 for Minipiles	28	25-Jan-18	01-Mar-18															
Zone 4A																			
RCF.P4.4A.100	Zone 4A: Rock Excavation for Footings	16	03-Feb-18	24-Feb-18															
RCF.P4.4A.110	Zone 4A: Founding report / BD Inspection of Bearing Stratum	6	26-Feb-18	03-Mar-18															
Zone 4B-1																			
RCF.P4.4B-1.100	Zone 4B-1: Rock Excavation for Footings	6	03-Feb-18	09-Feb-18															
RCF.P4.4B-1.110	Zone 4B-1: Founding report / BD Inspection of Bearing Stratum	6	10-Feb-18	20-Feb-18															
RCF.P4.4B-1.120	Zone 4B-1: Submit BA8/10 for Foundation Works	28	21-Feb-18	24-Mar-18															

critical level of effort
 Critical Remaining Work
 Current

Milestone
 Milestone

% Complete







Project: Ocean Park Tai Shue Wan Water World Project
 Project ID: T16004-109
 Layout: 3 Month look ahead IMPACTED DE
 Page: 4 of 9

OCEAN PARK - TAI SHUE WAN DEVELOPMENT
Contract No. TSW-C006
3 month Rolling Construction program _DEC 2017



Date	Revision	Checked	Approved
01-DEC-17	Rev 0	PL LN ME	

ID	Activity	Duration	Start	Finish	Sort	December				January				February			March
						27	04	11	18	25	01	08	15	22	29	05	12
Zone 4B-2																	
RCF.P4.4B-2.100	Zone 4B-2: Rock Excavation for Footings	6	03-Feb-18	09-Feb-18													
RCF.P4.4B-2.110	Zone 4B-2: Founding report / BD Inspection of Bearing Stratum	6	10-Feb-18	20-Feb-18													
RCF.P4.4B-2.120	Zone 4B-2: Submit BA8/10 for Foundation Works	28	21-Feb-18	24-Mar-18													
Zone 4C-2																	
RCF.P4.4C-2.100	Zone 4C-2: Rock Excavation for Footings	6	03-Feb-18	09-Feb-18													
RCF.P4.4C-2.110	Zone 4C-2: Founding report / BD Inspection of Bearing Stratum	6	10-Feb-18	20-Feb-18													
RCF.P4.4C-2.120	Zone 4C-2: Submit BA8/10 for Foundation Works	28	21-Feb-18	24-Mar-18													
Ride P5 - Family Boomerango																	
Zone 5 FOOTING																	
Zone 5A-1																	
RCF.P5.5A-1.100	Zone 5A-1: Rock Excavation for Footings	0	24-Feb-18	24-Feb-18													
RCF.P5.5A-1.110	Zone 5A-1: Founding report / BD Inspection of Bearing Stratum	6	24-Feb-18	02-Mar-18													
Phase 5C																	
Footings																	
RC.P5.5C2120	Rock Excavation for Footings	28	21-Feb-18	24-Mar-18	02												
SOUTH SERVICES BUILDING																	
Level 1																	
Level 1																	
SB.L1S.1010	L1: Walls columns Slab at +12.95	20	15-Dec-17 A	18-Jan-18													
SB.L1S.1020	L1: Walls columns Slab at +14.5	6	12-Jan-18 A	25-Jan-18													
Earthworks																	
OP.260	Backfill to +15mPd	28	26-Jan-18	02-Mar-18													
PRIMARY RC STRUCTURE																	
Basement Level BL																	
Zone B1-1																	
Zone B1-1																	
SPBLS.1120	B1-1: Underground Utilities	24	17-Oct-17 A	13-Jan-18													
SPBLS.1150	B1-1: On-Grade Slab	16	30-Jan-18	20-Feb-18													
Zone B1-1 (3A -7A)																	
SPBLS.1750	B1-1: Underground Utilities	10	02-Jan-18*	12-Jan-18													
SPBLS.1760	B1-1: On-Grade Slab	12	13-Jan-18	26-Jan-18													
Zone B1-1-1A																	
SPBLS.1770	B1-1: Underground Utilities	10	02-Jan-18*	12-Jan-18													
SPBLS.1780	B1-1: On-Grade Slab	12	13-Jan-18	26-Jan-18													
Zone B1-1-1B																	
SPBLS.1790	B1-1: Underground Utilities	10	02-Jan-18*	12-Jan-18													
SPBLS.1800	B1-1: On-Grade Slab	12	13-Jan-18	26-Jan-18													
Zone B1-2																	
SPBLS.1220	B1-2: Underground Utilities	21	15-Dec-17 A	25-Jan-18													
SPBLS.1230	B1-2: On-Grade Slab	12	26-Jan-18	08-Feb-18													
Zone B1-3																	
Zone B1-3																	
SPBLS.1320	B1-3: Underground Utilities	10	15-Dec-17 A	12-Jan-18													
SPBLS.1330	B1-3: On-Grade Slab	17	11-Jan-18	30-Jan-18													
Zone B1-3A																	
SPBLS.1810	B1-3: Underground Utilities	24	15-Dec-17 A	29-Jan-18													
SPBLS.1820	B1-3: On-Grade Slab	17	27-Jan-18	15-Feb-18													
Zone B1-4																	
Zone B1-4																	
SPBLS.1420	B1-4: Underground Utilities	21	18-Jan-18*	10-Feb-18													
SPBLS.1430	B1-4: On-Grade Slab	27	12-Feb-18	17-Mar-18													
Zone B1-4A																	
SPBLS.1830	B1-4: Underground Utilities	21	15-Jan-18*	07-Feb-18													
SPBLS.1840	B1-4: On-Grade Slab	27	08-Feb-18	14-Mar-18													
Zone B1-4B																	
SPBLS.1850	B1-4: Underground Utilities	21	29-Jan-18*	24-Feb-18													
SPBLS.1860	B1-4: On-Grade Slab	27	26-Feb-18	28-Mar-18													
Zone B1-5																	
Zone B1-5A																	
SPBLS.1930	B1-5: Underground Utilities	14	15-Dec-17 A	17-Jan-18													
SPBLS.1940	B1-5: On-Grade Slab	14	18-Jan-18	02-Feb-18													
Zone B1-5																	
SPBLS.1520	B1-5: Underground Utilities	14	20-Jan-18*	05-Feb-18													
SPBLS.1530	B1-5: On-Grade Slab	25	06-Feb-18	09-Mar-18													

 critical level of effort
  Critical Remaining Work
 Current
 Milestone
 Milestone
 % Complete

Project: Ocean Park Tai Shue Wan Water
 World Project
 Project ID: T16004-109
 Layout: 3 Month look ahead IMPACTED DE
 Page: 5 of 9

OCEAN PARK - TAI SHUE WAN DEVELOPMENT
Contract No. TSW-C006
3 month Rolling Construction program _DEC 2017



Date	Revision	Checked	Approved
01-DEC-17	Rev 0	PL LN ME	

ID	Activity	Duration	Start	Finish	Sort	December				January				February			March		
						27	04	11	18	25	01	08	15	22	29	05	12	19	26
Zone B1-7																			
Zone B1-7																			
SPBLS.1720	B1-7: Underground Utilities	14	21-Feb-18*	08-Mar-18															
Zone B1-6																			
Zone B1-6																			
SPBLS.1620	B1-6: Underground Utilities	7	15-Dec-17 A	09-Jan-18															
SPBLS.1630	B1-6: On-Grade Slab	14	10-Jan-18	25-Jan-18															
Zone B1-6B																			
SPBLS.1870	B1-6B: Underground Utilities	14	09-Jan-18*	24-Jan-18															
SPBLS.1880	B1-6B: On-Grade Slab	18	25-Jan-18	14-Feb-18															
Zone B1-6A																			
SPBLS.1890	B1-6A: Underground Utilities	14	09-Jan-18*	24-Jan-18															
SPBLS.1900	B1-6A: On-Grade Slab	18	25-Jan-18	14-Feb-18															
Foundations																			
Zone 02 (Foundation Level 1) (GL 46-49/DD-FF)																			
SPL1S.1060	Zone 02: Strike Formwork & Backfill	10	12-Aug-17 A	04-Jan-18															
Zone 06 Foundation Level 2 (GL 173-175/PP-MM)																			
SPL1S.1175	Zone 06: Excavations to Footings (3no) (on hold under EVA)	20	18-Aug-17 A	12-Jan-18															
SPL1S.1195	Zone 06: Strike Formwork & Backfill	4	03-Sep-17 A	04-Jan-18															
SPL1S.1360	Zone 06: Footings (1no) (on hold under EVA)	6	15-Jan-18	20-Jan-18															
Zone 01 (Foundation transformer room) (GL A-C/1-9)																			
Grid 1-5																			
SPL1S.13210	Zone 01: GL A-C/1-5:UU Obstruction (RFI 589) awaiting PMI and divert UU	28	17-Aug-17 A	02-Feb-18															
SPL1S.13400	Zone 01-2: GL A-C/1-5: Backfill	4	08-Jan-18	11-Jan-18	04														
SPL1S.13600	Zone 01-2: GL A-C/1-5: On-Grade Slab +8.6mpd (20 bays)	12	12-Jan-18	25-Jan-18	04														
Grid 5-9																			
SPL1S.1240	Zone 01-1: GL A-C/5-9: Backfill	4	28-Dec-17 A	05-Jan-18	04														
SPL1S.1260	Zone 01-1: GL A-C/5-9: On-Grade Slab +8.6mpd (20 bays)	12	02-Jan-18	15-Jan-18	04														
Zone 03 (North Wall-Foundation Level 3) GL19-27																			
SPL1S.1105	Zone 03: GL 19-27: Excavation to footings (not deeper than 4.5m)	14	18-Sep-17 A	20-Jan-18															
SPL1S.14110	Zone 03: GL 20-24: Footings	22	25-Oct-17 A	04-Jan-18															
SPL1S.14130	Zone 03: GL 25-26: Footings	10	05-Jan-18	16-Jan-18															
SPL1S.14120	Zone 03: GL 24-: Footings	14	22-Jan-18	06-Feb-18															
SPL1S.1115	Zone 03: GL 19-27: Strike Formwork & Backfill	8	07-Feb-18	15-Feb-18															
Level 1																			
Slab																			
On Grade Slab																			
OG.L1.1000	Install Underground Utilities	21	11-Jan-18	03-Feb-18															
OG.L1.1010	Construct on grade slab GL MM / 47-174	21	05-Feb-18	03-Mar-18															
Spiral slab																			
OG.L1.1020	Construct on grade slab - Spiral GL FF-JJ / 23-27	14	02-Jan-18	17-Jan-18															
Zone A																			
Zone A1																			
SPL1A.1140	Zone A1: Falsework Dismantling (350)	12	15-Feb-18	03-Mar-18															
SPL1A.1690	Zone A1-1: Falsework Dismantling (350)	6	15-Feb-18	24-Feb-18															
SPL1A.1700	Zone A1-2: Falsework Dismantling (350)	6	26-Feb-18	03-Mar-18															
Zone A3																			
SPL1A.1340	Zone A3: Falsework Dismantling (350)	6	02-Jan-18	08-Jan-18															
Zone B																			
Zone B2																			
SPL1B.1580	Zone B2-3: L1 Slab (On hold MJ)	17	07-Sep-17 A	13-Jan-18															
Zone B4																			
SPL1B.15170	Zone B4-1d: L1 Slab on Hold MJ	12	02-Jan-18	15-Jan-18															
Zone B5																			
SB.L1B.1050	L1: Slab above EVA (bridge)	20	10-Dec-17 A	24-Jan-18	B5														
SPL1B.1940	Zone B5-3: L1 Slab (above Tx room) on hold	14	02-Jan-18	17-Jan-18	B5														
SPL1B.1530	Zone B5: Strike & Falsework Dismantling	9	18-Jan-18	27-Jan-18	B5														
SPL1B.1540	Zone B5: Falsework Dismantling (350)	6	22-Feb-18	28-Feb-18	B5														
Level 2																			
On Grade Slab																			
SPL2S.2010	GL 172-KK: On-grade Slab	9	02-Jan-18	11-Jan-18															
Zone A																			
Zone A1																			
SPL2A.2110	Zone A1: L1-L2 Columns	6	16-Oct-17 A	08-Jan-18															
SPL2A.2130	Zone A1: Strike & Falsework Dismantling	8	02-Jan-18	10-Jan-18															

■ critical level of effort ■ Critical Remaining Work
■ Current
◆ Milestone ◆ Milestone
■ % Complete

Project: Ocean Park Tai Shue Wan Water
 World Project
 Project ID: T16004-109
 Layout: 3 Month look ahead IMPACTED DE
 Page: 6 of 9

OCEAN PARK - TAI SHUE WAN DEVELOPMENT
Contract No. TSW-C006
3 month Rolling Construction program _DEC 2017



Date	Revision	Checked	Approved
01-DEC-17	Rev 0	PL LN ME	

ID	Activity	Duration	Start	Finish	Sort	December				January				February			March
						27	04	11	18	25	01	08	15	22	29	05	12
Zone A2																	
SPL2A.2210	Zone A2: L1-L2 Columns	6	02-Sep-17 A	08-Jan-18		Zone A2: L1-L2 Columns											
SPL2A.2230	Zone A2: Strike & Falsework Dismantling	8	02-Jan-18	10-Jan-18		Zone A2: Strike & Falsework Dismantling											
Zone A3																	
SPL2A.2310	Zone A3-1: L1-L2 Columns	7	22-Sep-17 A	09-Jan-18		Zone A3-1: L1-L2 Columns											
SPL2A.2330	Zone A3-1: Strike & Falsework Dismantling	8	06-Jan-18	15-Jan-18		Zone A3-1: Strike & Falsework Dismantling											
Zone A4																	
SPL2A.2410	Zone A4: L1-L2 Columns	6	24-Oct-17 A	08-Jan-18		Zone A4: L1-L2 Columns											
SPL2A.3270	Zone A4-1a: L2 Slab	28	17-Nov-17 A	13-Jan-18		Zone A4-1a: L2 Slab											
SPL2A.2430	Zone A4: Strike & Falsework Dismantling	8	08-Jan-18	16-Jan-18		Zone A4: Strike & Falsework Dismantling											
Zone A5																	
SPL2A.2530	Zone A5: Strike & Falsework Dismantling	8	02-Jan-18	10-Jan-18		Zone A5: Strike & Falsework Dismantling											
Zone A7, Lobby Ramp																	
SPL2A.2710	Zone A7: L1-L2 Columns	4	20-Sep-17 A	05-Jan-18		Zone A7: L1-L2 Columns											
SPL2A.2720	Zone A7: Lobby Ramp (Awaiting SB10 ammendment 3 consent)	23	02-Jan-18	27-Jan-18		Zone A7: Lobby Ramp (Awaiting SB10 ammendment 3 consent)											
SPL2A.2740	Zone A7: Strike & Falsework Dismantling	7	09-Feb-18	20-Feb-18		Zone A7: Strike & Falsework Dismantling											
Zone A9-2, Lobby Ramp																	
SPL2A.2810	Zone A8: L1-L2 Columns	5	06-Jan-18	11-Jan-18		Zone A8: L1-L2 Columns											
SPL2A.2820	Zone A8: Lobby Ramp	8	06-Jan-18	15-Jan-18		Zone A8: Lobby Ramp											
SPL2A.2830	Zone A8: L2 Slab	19	12-Jan-18	02-Feb-18		Zone A8: L2 Slab											
SPL2A.2840	Zone A8: Strike & Falsework Dismantling	8	14-Feb-18	26-Feb-18		Zone A8: Strike & Falsework Dismantling											
Zone A9																	
SPL2A.2910	Zone A9: L1-L2 Columns	5	11-Aug-17 A	06-Jan-18		Zone A9: L1-L2 Columns											
SPL2A.2930	Zone A9: Strike & Falsework Dismantling	9	02-Jan-18	11-Jan-18		Zone A9: Strike & Falsework Dismantling											
Zone A10																	
SPL2A.2940	Zone A10: L1-L2 Columns	10	02-Jan-18	12-Jan-18		Zone A10: L1-L2 Columns											
SPL2A.3320	Zone A10a: L1-L2 Columns	10	08-Jan-18	18-Jan-18		Zone A10a: L1-L2 Columns											
SPL2A.2950	Zone A10a: L2 Slab	15	12-Jan-18	29-Jan-18		Zone A10a: L2 Slab											
SPL2A.3330	Zone A10a: L2 Slab	18	18-Jan-18	07-Feb-18		Zone A10a: L2 Slab											
SPL2A.2960	Zone A10: Strike & Falsework Dismantling	9	22-Feb-18	03-Mar-18		Zone A10: Strike & Falsework Dismantling											
Zone A11 (Ramp)																	
SPL2A.2980	Zone A11a & A11b: L2 Slab	25	04-Nov-17 A	03-Feb-18		Zone A11a & A11b: L2 Slab											
SPL2A.2970	Zone A11: L1-L2 Columns	9	18-Jan-18	27-Jan-18		Zone A11: L1-L2 Columns											
SPL2A.2975	Zone A11: Ramp	31	24-Jan-18	03-Mar-18		Zone A11: Ramp											
Zone A11-b (Ramp)																	
SPL2A.3280	Zone A11a & A11b: L2 Slab	25	04-Nov-17 A	03-Feb-18		Zone A11a & A11b: L2 Slab											
SPL2A.3290	Zone A11: L1-L2 Columns	9	18-Jan-18	27-Jan-18		Zone A11: L1-L2 Columns											
SPL2A.3300	Zone A11: Ramp	31	24-Jan-18	03-Mar-18		Zone A11: Ramp											
Zone A12																	
SPL2A.3000	Zone A12: L1-L2 Columns	4	02-Jan-18	05-Jan-18		Zone A12: L1-L2 Columns											
SPL2A.3010	Zone A12: L2 Slab	17	05-Jan-18	24-Jan-18		Zone A12: L2 Slab											
SPL2A.3020	Zone A12: Strike & Falsework Dismantling	9	05-Feb-18	14-Feb-18		Zone A12: Strike & Falsework Dismantling											
Zone A13																	
SPL2A.3030	Zone A13: L1-L2 Columns	5	06-Jan-18	11-Jan-18		Zone A13: L1-L2 Columns											
SPL2A.3340	Zone A13a: L1-L2 Columns	5	12-Jan-18	17-Jan-18		Zone A13a: L1-L2 Columns											
SPL2A.3040	Zone A13: L2 Slab	8	16-Jan-18	24-Jan-18		Zone A13: L2 Slab											
SPL2A.3350	Zone A13a: L2 Slab	15	17-Jan-18	02-Feb-18		Zone A13a: L2 Slab											
SPL2A.3050	Zone A13: Strike & Falsework Dismantling	8	15-Feb-18	27-Feb-18		Zone A13: Strike & Falsework Dismantling											
Zone A16																	
SPL2A.3060	Zone A16: L1-L2 Columns	4	02-Jan-18	05-Jan-18		Zone A16: L1-L2 Columns											
SPL2A.3070	Zone A16: L2 Slab	24	16-Jan-18	12-Feb-18		Zone A16: L2 Slab											
Zone A17																	
SPL2A.3090	Zone A17: L1-L2 Columns	4	05-Jan-18	09-Jan-18		Zone A17: L1-L2 Columns											
SPL2A.3100	Zone A17: L2 Slab	31	13-Feb-18	23-Mar-18		Zone A17: L2 Slab											
Zone A18																	
SPL2A.3120	Zone A18: L1-L2 Columns	4	02-Jan-18	05-Jan-18		Zone A18: L1-L2 Columns											
SPL2A.3130	Zone A18: L2 Slab	34	06-Jan-18	14-Feb-18		Zone A18: L2 Slab											
Zone A19, (Including Bridge)																	
SPL2A.3150	Zone A19: L1-L2 Columns	1	05-Jan-18	05-Jan-18		Zone A19: L1-L2 Columns											
SPL2A.3160	Zone A19: L2 Slab	30	06-Jan-18	09-Feb-18		Zone A19: L2 Slab											
SPL2A.3170	Zone A19: Strike & Falsework Dismantling	8	26-Feb-18	06-Mar-18		Zone A19: Strike & Falsework Dismantling											
Zone A14 (North Plant Below)																	
SPL2A.3180	Zone A14: L1-L2 Columns	5	02-Jan-18	06-Jan-18	04	Zone A14: L1-L2 Columns											
SPL2A.3190	Zone A14: L2 Slab	24	15-Feb-18	17-Mar-18	04	Zone A14: L2 Slab											
Zone A15 (North Plant Room)																	
SPL2A.3210	Zone A15: L1-L2 Columns	8	08-Jan-18	16-Jan-18	04	Zone A15: L1-L2 Columns											
SPL1S.1040	Columns & Slab +14.5mPD	27	26-Jan-18	01-Mar-18	04	Columns & Slab +14.5mPD											
SPL2A.3220	Zone A15: L2 Slab	30	15-Feb-18	24-Mar-18	04	Zone A15: L2 Slab											

■ critical level of effort ■ Critical Remaining Work
■ Current
◆ Milestone ▼ Milestone
 % Complete

Project: Ocean Park Tai Shue Wan Water World Project
Project ID: T16004-109
Layout: 3 Month look ahead IMPACTED DE
Page: 7 of 9

OCEAN PARK - TAI SHUE WAN DEVELOPMENT
Contract No. TSW-C006
3 month Rolling Construction program _DEC 2017



Date	Revision	Checked	Approved
01-DEC-17	Rev 0	PL LN ME	

ID	Activity	Duration	Start	Finish	Sort	December				January				February			March			
						27	04	11	18	25	01	08	15	22	29	05	12	19	26	
Zone B																				
Zone B4																				
SPL2B.2440	Zone B4-2: L2 Slab	6	18-Oct-17 A	08-Jan-18		Zone B4-2: L2 Slab														
Zone B5																				
SPL2B.2550	Zone B5-2: L1-L2 Columns	6	09-Oct-17 A	08-Jan-18		Zone B5-2: L1-L2 Columns														
SPL2B.2540	Zone B5-2: L2 Slab	26	09-Jan-18	07-Feb-18		Zone B5-2: L2 Slab														
Zone B6																				
SPL2B.2620	Zone B6: L2 Slab	28	11-Jan-18	12-Feb-18		Zone B6: L2 Slab														
SPL2B.2630	Zone B6: Strike & Falsework Dismantling	7	27-Feb-18	06-Mar-18		Zone B6: Strike & Falsework Dismantling														
Zone B9																				
SPL2B.2910	Zone B9: L1-L2 Columns	7	14-Nov-17 A	16-Jan-18		Zone B9: L1-L2 Columns														
SPL2B.2920	Zone B9: L2 Slab	24	27-Nov-17 A	19-Jan-18		Zone B9: L2 Slab														
Zone B10																				
SPL2B.3010	Zone B10: L1-L2 Columns	7	29-Aug-17 A	12-Jan-18		Zone B10: L1-L2 Columns														
SPL2B.3040	Zone B10: L2 Slab	24	15-Nov-17 A	13-Jan-18		Zone B10: L2 Slab														
Zone B1																				
SPL2B.2110	Zone B1-1: L1-L2 Columns	7	24-Nov-17 A	09-Jan-18		Zone B1-1: L1-L2 Columns														
SPL2B.3270	Zone B1-2: L1-L2 Columns	7	24-Nov-17 A	09-Jan-18		Zone B1-2: L1-L2 Columns														
SPL2B.2120	Zone B1-1: L2 Slab	20	11-Dec-17 A	19-Jan-18		Zone B1-1: L2 Slab														
SPL2B.3280	Zone B1-2: L2 Slab	26	08-Jan-18	06-Feb-18		Zone B1-2: L2 Slab														
SPL2B.2130	Zone B1: Strike & Falsework Dismantling	9	15-Feb-18	28-Feb-18		Zone B1: Strike & Falsework Dismantling														
Zone B2																				
SPL2B.3250	Zone B2-2: L1-L2 Columns	7	11-Oct-17 A	09-Jan-18		Zone B2-2: L1-L2 Columns														
SPL2B.3220	Zone B2-1: L2 Slab	19	25-Nov-17 A	27-Jan-18		Zone B2-1: L2 Slab														
SPL2B.3260	Zone B2-2: L2 Slab	19	08-Jan-18	29-Jan-18		Zone B2-2: L2 Slab														
SPL2B.3210	Zone B2-1: L1-L2 Columns	7	23-Jan-18	30-Jan-18		Zone B2-1: L1-L2 Columns														
SPL2B.3230	Zone B2: Strike & Falsework Dismantling	9	09-Feb-18	22-Feb-18		Zone B2: Strike & Falsework Dismantling														
Level 3																				
Zone A																				
Zone A1																				
SPL3A.3110	Zone A1: L2-L3 Columns	6	05-Sep-17 A	18-Jan-18		Zone A1: L2-L3 Columns														
SPL3A.3120	Zone A1: L3 Slab	28	19-Jan-18	23-Feb-18		Zone A1: L3 Slab														
Zone A2																				
SPL3A.3210	Zone A2: L2-L3 Columns	8	22-Nov-17 A	10-Jan-18		Zone A2: L2-L3 Columns														
SPL3A.3220	Zone A2: L3 Slab	26	08-Jan-18	06-Feb-18		Zone A2: L3 Slab														
SPL3A.3230	Zone A2: Strike & Falsework Dismantling	9	22-Feb-18	03-Mar-18		Zone A2: Strike & Falsework Dismantling														
Zone A3																				
SPL3A.3310	Zone A3: L2-L3 Columns	5	02-Jan-18	06-Jan-18		Zone A3: L2-L3 Columns														
SPL3A.3320	Zone A3: L3 Slab	23	08-Jan-18	02-Feb-18		Zone A3: L3 Slab														
SPL3A.3330	Zone A3: Strike & Falsework Dismantling	9	15-Feb-18	28-Feb-18		Zone A3: Strike & Falsework Dismantling														
Zone A4																				
SPL3A.3410	Zone A4: L2-L3 Columns	6	08-Jan-18	13-Jan-18		Zone A4: L2-L3 Columns														
SPL3A.3420	Zone A4: L3 Slab	26	12-Jan-18	10-Feb-18		Zone A4: L3 Slab														
Zone A5																				
SPL3A.3530	Zone A5: Strike & Falsework Dismantling	8	10-Jan-18	18-Jan-18		Zone A5: Strike & Falsework Dismantling														
Zone A6																				
SPL3A.3610	Zone A6-1: L2-L3 Columns	7	27-Dec-17 A	16-Jan-18		Zone A6-1: L2-L3 Columns														
SPL3A.3630	Zone A6-1: L3 Slab	13	13-Jan-18	27-Jan-18		Zone A6-1: L3 Slab														
SPL3A.3940	Zone A6-2: L2-L3 Columns	7	05-Feb-18	12-Feb-18		Zone A6-2: L2-L3 Columns														
SPL3A.3620	Zone A6: Ramp	26	08-Feb-18	13-Mar-18		Zone A6: Ramp														
SPL3A.3950	Zone A6-2: L3 Slab	25	10-Feb-18	14-Mar-18		Zone A6-2: L3 Slab														
Zone A7																				
SPL3A.3710	Zone A7: L2-L3 Columns	8	02-Oct-17 A	24-Jan-18		Zone A7: L2-L3 Columns														
SPL3A.3720	Zone A7: L3 Slab	25	14-Feb-18	17-Mar-18		Zone A7: L3 Slab														
Zone A8																				
SPL3A.3810	Zone A8: L2-L3 Columns	8	13-Feb-18	24-Feb-18		Zone A8: L2-L3 Columns														
SPL3A.3820	Zone A8: L3 Slab	27	22-Feb-18	24-Mar-18		Zone A8: L3 Slab														
Zone B																				
Zone B2																				
SPL3B.3210	Zone B2: L2-L3 Columns	7	23-Nov-17 A	09-Jan-18		Zone B2: L2-L3 Columns														
SPL3B.3220	Zone B2: L3 Slab	27	08-Jan-18	07-Feb-18		Zone B2: L3 Slab														
SPL3B.3230	Zone B2: Strike & Falsework Dismantling	8	23-Feb-18	03-Mar-18		Zone B2: Strike & Falsework Dismantling														
Zone B3, Bridge																				
SPL3B.3310	Zone B3: L2-L3 Columns	7	09-Jan-18	16-Jan-18		Zone B3: L2-L3 Columns														
Platform Level																				
Zone PL																				
SPL4S.4010	Zone: Inclined Column S4	13	26-Feb-18	12-Mar-18		Zone: Inclined Column S4														

█ critical level of effort █ Critical Remaining Work
█ Current
◆ Milestone ◆ Milestone
▼ Milestone
█ % Complete

Project: Ocean Park Tai Shue Wan Water
 World Project
 Project ID: T16004-109
 Layout: 3 Month look ahead IMPACTED DE
 Page: 8 of 9

OCEAN PARK - TAI SHUE WAN DEVELOPMENT
Contract No. TSW-C006
3 month Rolling Construction program _DEC 2017



Date	Revision	Checked	Approved
01-DEC-17	Rev 0	PL LN ME	

ID	Activity	Duration	Start	Finish	Sort	December				January				February			March
						7				8				9			10
						27	04	11	18	25	01	08	15	22	29	05	12
Roof Level																	
Slab																	
Roof A																	
Zone R-A1																	
SP.RLA.5110	Zone R-A1: L3-RL Inclined Column S4 (1st lift)	13	27-Feb-18	13-Mar-18													
Zone R-A4																	
SP.RLA.5410	Zone R-A4: L3-RL Inclined Column S6	12	02-Jan-18	15-Jan-18													
Roof B																	
Zone R-B1																	
SP.RLB.5110	Zone R-B1: L3-RL Inclined Column S11	12	09-Feb-18	26-Feb-18													
SP.RLB.5115	Zone R-B1: L3-RL Inclined Column S12	12	09-Feb-18	26-Feb-18													
SP.RLB.5130	Zone R-B1: RL Slab	35	27-Feb-18	12-Apr-18													
Zone R-B2																	
SP.RLB.5210	Zone R-B2: L3-RL Inclined Column S10	12	10-Feb-18	27-Feb-18													
Zone R-B3																	
SP.RLB.5310	Zone R-B3: L3-RL Inclined Column S20	13	13-Feb-18	02-Mar-18													
Zone R-B4																	
SP.RLB.5410	Zone R-B4: L3-RL Inclined Columns S19	13	22-Feb-18	08-Mar-18													
Zone R-B5																	
SP.RLB.5510	Zone R-B5: L2-RL Inclined Columns S13 (1st lift)	12	13-Jan-18	26-Jan-18													
SP.RLB.5515	Zone R-B5: L2-RL Inclined Columns S13 (2nd lift)	8	27-Jan-18	05-Feb-18													
SP.RLB.5530	Zone R-B5: RL Slab	30	06-Feb-18	15-Mar-18													
SP.RLB.5520	Zone R-B5: Strike Formwork (S13)	0	24-Feb-18	24-Feb-18													
Zone R-B7																	
SP.RLB.5710	Zone R-B7: L3-RL Inclined Columns S17	13	12-Jan-18	26-Jan-18													
Roof C																	
Zone R-C																	
SP.RLC.5130	Zone RC: Columns (12no)	28	24-Feb-18	28-Mar-18													
SECONDARY RC STRUCTURE (M & E Zone)																	
Basement Level																	
Water Tanks																	
SSBL.WT130	Construct Potable Water Buffer Tank (Room 025)	27	02-Jan-18	01-Feb-18													
SSBL.WT100	Construct Rainwater Recycle Water Tank (Room 033)	15	02-Feb-18	22-Feb-18													
SSBL.WT120	Construct Potable Water Buffer Tank (Room 027)	24	02-Feb-18	05-Mar-18													
ABWF WORKS																	
Blockwork																	
Level 1-L2																	
Zone B																	
AB.BWL1.1540	L1 Zone-B4: Install Blockwork	14	02-Jan-18	17-Jan-18													
AB.BWL1.1530	L1 Zone-B3: Install Blockwork	21	18-Jan-18	10-Feb-18													
AB.BWL1.1520	L1 Zone-B2: Install Blockwork	7	12-Feb-18	22-Feb-18													
ABWF Works to Enable E&M Access																	
Basement Level																	
AB.EABL.0135	BL Zone SSB: ABWF to enable E&M access - Fan & MCC Rm (050)	18	26-Jan-18	15-Feb-18													
Level 1																	
AB.EAL1.1120	L1 SSB: ABWF to enable E&M access - Cooling Tower	24	26-Jan-18	26-Feb-18													
AB.EAL1.1190	L1 Zone B-3,4: ABWF to enable E&M access - AHU Fan Rm (172) & AHU/Fan Rm (159)	24	12-Feb-18	14-Mar-18													
AB.EAL1.1180	L1 Zone B-4: ABWF to enable E&M access - Emergency Gen. Rm 1 (184)	18	23-Feb-18	15-Mar-18													

■ critical level of effort ■ Critical Remaining Work
■ Current
◆ Milestone ◆ Milestone
■ % Complete

Project: Ocean Park Tai Shue Wan Water World Project
 Project ID: T16004-109
 Layout: 3 Month look ahead IMPACTED DE
 Page: 9 of 9

OCEAN PARK - TAI SHUE WAN DEVELOPMENT
Contract No. TSW-C006
3 month Rolling Construction program _DEC 2017



Date	Revision	Checked	Approved
01-DEC-17	Rev 0	PL LN ME	