

NM1A - Slope near Victoria Shanghai Academy (VSA)					
Date	Time		Construction Noise Monitoring Results (dB(A))		
	Start	Finish	*Correction L_{eq30min}	*Correction L10	*Correction L90
18-Nov-16	13:02	13:32	65.5	67.0	61.7
24-Nov-16	10:22	10:52	64.0	65.5	59.0
30-Nov-16 #	10:33	11:03	67.1	69.5	55.0
6-Dec-16 #	9:34	10:04	62.2	63.0	57.5
12-Dec-16	9:27	9:57	63.0	65.0	58.8

(*) A façade correction of +3dB(A) has been added according to acoustical principles and EPD guidelines

(#) Acceptable Noise Levels for school should be reduced to 65 dB(A) during examination period

NM2 - Hong Kong Juvenile Care Centre (HKJCC)					
Date	Time		Construction Noise Monitoring Results (dB(A))		
	Start	Finish	L_{eq30min}	L10	L90
18-Nov-16 #	14:00	14:30	59.5	61.2	52.7
24-Nov-16	9:21	9:51	59.0	61.5	55.0
30-Nov-16	9:40	10:20	61.3	64.0	56.5
6-Dec-16	10:20	10:50	58.9	60.5	53.5
12-Dec-16	10:27	10:57	61.5	62.7	56.6

(#) Acceptable Noise Levels for school should be reduced to 65 dB(A) during examination period