

NM1A - Slope near Victoria Shanghai Academy (VSA)					
Date	Time		Construction Noise Monitoring Results (dB(A))		
	Start	Finish	*Correction L_{eq30min}	*Correction L10	*Correction L90
22-Dec-16	9:33	10:03	62.6	65.7	59.0
28-Dec-16	13:39	14:09	61.6	63.2	54.4
3-Jan-17	10:04	10:34	62.3	65.0	54.5
13-Jan-17	10:19	10:49	62.6	63.0	59.0

(*) A façade correction of +3dB(A) has been added according to acoustical principles and EPD guidelines

(#) Acceptable Noise Levels for school should be reduced to 65 dB(A) during examination period

NM2 - Hong Kong Juvenile Care Centre (HKJCC)					
Date	Time		Construction Noise Monitoring Results (dB(A))		
	Start	Finish	L_{eq30min}	L10	L90
22-Dec-16	10:28	10:58	61.8	63.2	57.0
28-Dec-16	14:26	14:56	58.6	62.4	54.3
3-Jan-17	9:20	9:50	59.8	62.5	53.0
13-Jan-17	9:39	10:09	64.4	68.0	55.0

(#) Acceptable Noise Levels for school should be reduced to 65 dB(A) during examination period