

NM1A - Slope near Victoria Shanghai Academy (VSA)					
Date	Time		Construction Noise Monitoring Results (dB(A))		
	Start	Finish	*Correction $L_{eq30min}$	*Correction L10	*Correction L90
20-Feb-17	9:43	10:13	64.0	66.0	60.0
3-Mar-17	13:02	13:32	64.0	67.0	54.5
9-Mar-17	13:59	14:29	66.1	69.0	55.0
15-Mar-17	10:13	10:43	66.0	68.0	56.0

(*) A façade correction of +3dB(A) has been added according to acoustical principles and EPD guidelines

(#) Acceptable Noise Levels for school should be reduced to 65 dB(A) during examination period

NM2 - Hong Kong Juvenile Care Centre (HKJCC)					
Date	Time		Construction Noise Monitoring Results (dB(A))		
	Start	Finish	$L_{eq30min}$	L10	L90
20-Feb-17	10:36	11:06	61.5	63.6	59.0
3-Mar-17 #	13:47	14:17	59.9	63.0	54.0
9-Mar-17 #	13:14	13:44	63.3	66.0	54.0
15-Mar-17	9:19	9:49	62.0	65.0	53.5

(#) Acceptable Noise Levels for school should be reduced to 65 dB(A) during examination period